

City of Sacramento



PLANNING BUILDING DEPARTMENT  
BUILDING DIVISION  
(916) 808-BLDG (2534)

Building Permit

\*\*\*\*\* Office Use Only \*\*\*\*\*

ISSUED

Permit No: 0600367 CITY OF SACRAMENTO

Date Issued: \_\_\_\_\_

Total Amount: 189.23

Area: 2 DOWNTOWN PERMIT

Site Address: 307 Houghthorn CENTER

Nature of Work: WATER SUPPLY

CONSTRUCTION LENDING AGENCY: I hereby affirm under penalty of perjury that there is a construction lending agency for the performance of the work for which this permit is issued (Sec. 3097, Civ. C.)  
Lender's Name \_\_\_\_\_ Lender's Address \_\_\_\_\_

LICENSED CONTRACTORS DECLARATION: I hereby affirm under penalty of perjury that I am licensed under provisions of Chapter 9 (commencing with section 7000) of Division 3 of the Business and Professions Code and my license is in full force and effect.  
License Class C-20 License Number 387145 Date 1/2/06 Signature Chris Panella

OWNER-BUILDER DECLARATION: I hereby affirm under penalty of perjury that I am exempt from the Contractors License Law for the following reason (Sec. 7031.5, Business and Professions Code; any city or county which requires a permit to construct, alter, improve, demolish, or repair any structure, prior to its issuance, also requires the applicant for such permit to file a signed statement that he or she is licensed pursuant to the provisions of the Contractors License Law (Chapter 9 (commencing with Section 7000) of Division 3 of the Business and Professions Code) or that he or she is exempt therefrom and the basis for the alleged exemption. Any violation of Section 7031.5 by any applicant for a permit subjects the applicant to a civil penalty of not more than five hundred dollars (\$500.00):  
I, as a owner of the property, or my employees, with wages as their sole compensation, will do the work, and the structure is not intended or offered for sale (Sec. 7044, Business and Professions Code). The Contractors License Law does not apply to an owner of property who builds or improves thereon, and who does such work himself or herself or through his/her own employees, provided that such improvements are not intended or offered for sale. If, however, the building or improvement is sold within one year of completion, the owner/builder will have the burden of proving that he/she did not build or improve for the purpose of sale.

I, as owner of the property, am exclusively contracting with licensed contractors to construct the project (Sec. 7044, Business and Professions Code). The Contractors License Law does not apply to an owner of property who builds or improves thereon, and who contracts for such projects with a contractor(s) licensed pursuant to the Contractors License Law).

I am exempt under Sec. \_\_\_\_\_ B & PC for this reason: \_\_\_\_\_

Date \_\_\_\_\_ Owner Signature \_\_\_\_\_

IN ISSUING THIS BUILDING PERMIT, the applicant represents, and the city relies on the representation of the applicant, that the applicant verified all measurements and locations shown on the application or accompanying drawings; and that the improvements to be depicted does not violate any law or private agreement relating to permitted or prohibited locations for such improvements. This building permit does not authorize any illegal location of any improvement or the violation of any private agreement relating to location of improvements.

I certify that I have read this application and state that all information is correct. I agree to comply with all city and county ordinances and state laws relating to building construction and hereby authorize representative(s) of this city to enter upon the abovementioned property for inspection purposes.

Date 1/10/06 Applicant/Agent Signature Chris Panella

WORKER'S COMPENSATION DECLARATION: I hereby affirm, under penalty of perjury one of the following declarations:  
I have and will maintain a certificate of consent to self-insure for workers' compensation as provided for by Section 3700 of the Labor Code, for the performance of work for which the permit is issued.

I have and will maintain workers' compensation insurance, as required by Section 3700 of the Labor Code, for the performance of the work for which this permit is issued. My workers' compensation insurance carrier and policy number are:

Carrier KEDY 030 FIRE & CASUALTY  
Policy Number W 219-4046 Expiration Date 7-06

(This section need not be completed if the permit is for \$100 or less.) I certify that in the performance of the work for which this permit is issued, I shall not employ any person in any manner so as to become subject to the workers' compensation laws of California and agree that, if I should become subject to the workers' compensation provisions of Section 3700 of the Labor Code, I shall forthwith comply with those provisions.

Date 1/10/06 Applicant Signature Chris Panella

WARNING: FAILURE TO SECURE WORKER'S COMPENSATION COVERAGE IS UNLAWFUL AND SHALL SUBJECT AN EMPLOYER TO CRIMINAL PENALTIES AND CIVIL FINES UP TO ONE HUNDRED THOUSAND DOLLARS (\$100,000) IN ADDITION TO THE COST OF COMPENSATION, DAMAGES AS PROVIDED FOR IN SECTION 3706 OF THE LABOR CODE, INTEREST AND ATTORNEY'S FEE.

THIS PERMIT SHALL EXPIRE BY LIMITATION IF WORK IS NOT COMMENCED WITHIN 180 DAYS.

Site orig

. 92 exempt - NO Duct Leakage Test Required

<b>CERTIFICATE OF FIELD VERIFICATION &amp; DIAGNOSTIC TESTING (Page 1 of 8) CF-4R</b>	
Project Address 1307 Teneighth Way	Builder Name MCDONALD'S
Builder Contact <b>KRIS PANELLA</b> Telephone 456-4738	Plan Number 0600367
HERS Rater <i>Debbie Thompson</i> 835-4773	Sample Group Number
Compliance Method (Prescriptive)	Climate Zone 12
Certifying Signature <i>Neil Shuman</i> Date 1-12-06	Sample House Number
Firm Capitol Energy Consultants	HERS Provider CalCerts
Street Address: 1709 Adonis Way	City/State/Zip: Sacramento, CA 95864

Copies to: BUILDER, HERS PROVIDER AND BUILDING DEPARTMENT

**HERS RATER COMPLIANCE STATEMENT**

The house was:  Tested  Approved as part of sample testing, but was not tested

As the HERS rater providing diagnostic testing and field verification, I certify that the house identified on this form complies with the diagnostic tested compliance requirements as checked  on this form. The HERS rater must check and verify that the new distribution system is fully ducted and correct tape is used before a CF-4R may be released on every tested building. The HERS rater must not release the CF-4R until a properly completed and signed CF-6R has been received for the sample and tested buildings.

- The installer has provided a copy of CF-6R (Installation Certificate).
- New Distribution system is fully ducted (i.e., does not use building cavities as plenums or platform returns in lieu of ducts).
- New systems where cloth backed, rubber adhesive duct tape is installed, mastic and draw bands are used in combination with cloth backed, rubber adhesive duct tape to seal leaks at duct connections.

**MINIMUM REQUIREMENTS FOR DUCT LEAKAGE REDUCTION COMPLIANCE CREDIT**  
 Procedures for field verification and diagnostic testing of air distribution systems are available in RACM, Appendix RC4.3.  
 Duct Diagnostic Leakage Testing Results

NEW CONSTRUCTION:		Measured Values	
	Duct Pressurization Test Results (CFM @ 25 Pa)		
1	Enter Tested Leakage Flow in CFM:		
2	Fan Flow: Calculated (Nominal: <input checked="" type="checkbox"/> Cooling <input checked="" type="checkbox"/> Heating) or <input checked="" type="checkbox"/> Measured Enter Total Fan Flow in CFM:		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/>
3	Pass if Leakage Percentage ≤ 6% [100 x [(Line # 1) / (Line # 2)]]		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
<b>ALTERATIONS: Duct System and/or HVAC Equipment Change-Out</b>			
4	Enter Tested Leakage Flow in CFM from CF-6R: <b>Pre-Test</b> of Existing Duct System Prior to Duct System Alteration and/or Equipment Change-Out.		
5	Enter Tested Leakage Flow in CFM: <b>Final Test</b> of New Duct System or Altered Duct System for Duct System Alteration and/or Equipment Change-Out.		
6	Enter Reduction in Leakage for Altered Duct System [(Line # 4) Minus (Line # 5)] (Only if Applicable)		
7	Enter Tested Leakage Flow in CFM to Outside (Only if Applicable)		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/>
8	Entire New Duct System - Pass if Leakage Percentage ≤ 6% [100 x [(Line # 5) / (Line # 2)]]		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
<b>TEST OR VERIFICATION STANDARDS: For Altered Duct System and/or HVAC Equipment Change-Out</b>			
Use one of the following four Test or Verification Standards for compliance:			
9	Pass if Leakage Percentage ≤ 15% [100 x [(Line # 5) / (Line # 2)]]		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
10	Pass if Leakage to Outside Percentage ≤ 10% [100 x [(Line # 7) / (Line # 2)]]		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
11	Pass if Leakage Reduction Percentage ≥ 60% [100 x [(Line # 6) / (Line # 4)]] and Verification by Smoke Test and Visual Inspection		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
12	Pass if Sealing of all Accessible Leaks and Verification by Smoke Test and Visual Inspection		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
<b>Pass if One of Lines # 9 through # 12 pass</b>			<input type="checkbox"/> Pass <input type="checkbox"/> Fail

CERTIFICATE OF FIELD VERIFICATION & DIAGNOSTIC TESTING (Page 3 of 8)		CF-4R
Project Address 1307 Teneighth Way	Builder Name MCDONALD'S	
Builder Contact <b>KRIS PANELLA</b>	Telephone 456-4738	Plan Number 0600367
HERS Rater <i>Debbie Thompson</i>	Telephone	Sample Group Number
Compliance Method (Prescriptive)	Date 1-11-06	Climate Zone 12
Certifying Signature <i>[Signature]</i>		Sample House Number
Firm Capitol Energy Consultants		HERS Provider CalCerts
Street Address: 1709 Adonis Way	City/State/Zip: Sacramento, CA 95864	

Copies to: BUILDER, HERS PROVIDER AND BUILDING DEPARTMENT

**HERS RATER COMPLIANCE STATEMENT**

The house was:  Tested       Approved as part of sample testing, but was not tested

As the HERS rater providing diagnostic testing and field verification, I certify that the house identified on this form complies with the diagnostic tested compliance requirements as checked on this form.

The installer has provided a copy of CF-6R (Installation Certificate).

**THERMOSTATIC EXPANSION VALVE (TXV)**

Procedures for field verification of thermostatic expansion valves are available in RACM, Appendix R1.

<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	Access is provided for inspection. The procedure shall consist of visual verification that the TXV is installed on the system and installation of the specific equipment shall be verified.	<input checked="" type="checkbox"/>	<input type="checkbox"/>
			Yes is a pass	Pass	Fail

**REFRIGERANT CHARGE MEASUREMENT**

Verification for Required Refrigerant Charge for Split System Space Cooling Systems without Thermostatic Expansion Valves

Outdoor Unit Serial #	
Location	
Outdoor Unit Make	
Outdoor Unit Model	
Cooling Capacity	Btu/hr
Date of Verification	
Date of Refrigerant Gauge Calibration	(must be checked monthly)
Date of Thermocouple Calibration	(must be checked monthly)

Standard Charge Measurement (outdoor air dry-bulb 55 °F and above):  
 Note: The system should be installed and charged in accordance with the manufacturer's specifications and installer verification shall be documented on CF-6R before starting this procedure. If outdoor air dry-bulb is below 55 °F rater shall use the Alternative Charge Measure Procedure

Procedures for Determining Refrigerant Charge using the Standard Method are available in RACM, Appendix RD2.

Yes     No    A copy of CF-6R (Installation Certificate) has been provided with refrigerant charge measurement documented.

**CERTIFICATE OF FIELD VERIFICATION & DIAGNOSTIC TESTING (Page 4 of 8) CF-4R**

Project Address 1307 Teneighth Way	Builders Name MCDONALD'S
---------------------------------------	-----------------------------

Copies to: BUILDER, HERS PROVIDER AND BUILDING DEPARTMENT

Measured Temperatures

Supply (evaporator leaving) air dry-bulb temperature (Tsupply, db)		°F
Return (evaporator entering) air dry-bulb temperature (Treturn, db)		°F
Return (evaporator entering) air wet-bulb temperature (Treturn, wb)		°F
Evaporator saturation temperature (Tevaporator, sat)		°F
Suction line temperature (Tsuction, db)		°F
Condenser (entering) air dry-bulb temperature (Tcondenser, db)		°F

Superheat Charge Method Calculations for Refrigerant Charge

Actual Superheat = Tsuction, db - Tevaporator, sat		°F
Target Superheat (from Table RD-2)		°F
Actual Superheat - Target Superheat (System passes if between -5 and +5°F)		°F

Temperature Split Method Calculations for Adequate Airflow

*Split Method Calculation is not necessary if Adequate Airflow credit is taken*

Actual Temperature Split = T return, db - Tsupply, db		°F
Target Temperature Split (from Table RD3)		°F
Actual Temperature Split - Target Temperature Split (System passes if between -3°F and +3°F or, upon remeasurement, if between -3°F and -100°F)		°F

Standard Charge Measurement Summary:

System shall pass both refrigerant charge and adequate airflow calculation criteria from the same measurements. If corrective actions were taken, both criteria must be remeasured and recalculated

<input checked="" type="checkbox"/>	<input type="checkbox"/> Yes	<input type="checkbox"/> No	System Passes
-------------------------------------	------------------------------	-----------------------------	---------------

Alternative Charge Measurement (outdoor air dry-bulb below 55 °F)

Note: The system should be installed and charged in accordance with the manufacturer's specifications and installer verification shall be documented on CF-6R before starting this procedure. If outdoor air dry-bulb is 55 °F or above, rater shall use the Standard Charge Measure Procedure:

*Procedures for Determining Refrigerant Charge using the Alternative Method are available in RACM, Appendix RD3.*

<input checked="" type="checkbox"/>	<input type="checkbox"/> Yes	<input type="checkbox"/> No	A copy of CF-6R (Installation Certificate) has been provided with refrigerant charge measurement documented.
-------------------------------------	------------------------------	-----------------------------	--

Weigh-In Charging Method for Refrigerant Charge

Actual liquid line length:		ft
Manufacturer's Standard liquid line length:		ft
Difference (Actual - Standard):		ft

Manufacturer's correction (ounces per foot) \_\_\_\_\_ x difference in length = \_\_\_\_\_ ounces  
 ("+" = add ounces) ("-" = remove ounces)

Alternative Charge Measurement Summary:

System shall pass both refrigerant charge and adequate airflow calculation criteria from the same measurements. If corrective actions were taken, both criteria must be remeasured and recalculated.

<input checked="" type="checkbox"/>	<input type="checkbox"/> Yes	<input type="checkbox"/> No	System Passes
-------------------------------------	------------------------------	-----------------------------	---------------

**CERTIFICATE OF FIELD VERIFICATION & DIAGNOSTIC TESTING (Page 5 of 8) CF-4R**

Project Address 1307 Teneighth Way		Builder Name MCDONALD'S	
Builder Contact <b>KRIS PANELLA</b>	Telephone 456-4738	Plan Number 0600367	
HERS Rater	Telephone	Sample Group Number	
Certifying Signature		Date	Sample House Number
Firm Capitol Energy Consultants	HERS Provider CalCerts		
Street Address: 1709 Adonis Way		City/State/Zip: Sacramento, CA 95864	

Copies to: BUILDER, HERS PROVIDER AND BUILDING DEPARTMENT

**HERS RATER COMPLIANCE STATEMENT**

The house was:  Tested  Approved as part of sample testing, but was not tested

As the HERS rater providing diagnostic testing and field verification, I certify that the house identified on this form complies with the diagnostic tested compliance requirements as checked on this form.

The installer has provided a copy of CF-6R (Installation Certificate).

**ADEQUATE AIRFLOW VERIFICATION**

Procedures for field verification and diagnostic testing of adequate airflow are available in RACM, Appendix RE4.1.

Method For Airflow Measurement					
<input checked="" type="checkbox"/>	<input type="checkbox"/> Yes	<input type="checkbox"/> No	Duct design exists on plans		
<input type="checkbox"/>			RE4.1.1 Diagnostic Fan Flow Using Flow Capture Hood		
<input type="checkbox"/>			RE4.1.2 Diagnostic Fan Flow Using Plenum Pressure Matching		
<input type="checkbox"/>			RE4.1.3 Diagnostic Fan Flow Using Flow Grid Measurement		
				Measured Airflow:	
				Rated Tons:	
					Total CFM cfm/ton
<input checked="" type="checkbox"/>	<input type="checkbox"/> Yes	<input type="checkbox"/> No	Measured airflow is greater than the criteria in Table RE-2	<input type="checkbox"/>	<input type="checkbox"/>
				Yes is a pass	Pass Fail

**MAXIMUM COOLING CAPACITY**

Procedures for determining maximum cooling load capacity are available in RACM, Appendix RF3.

1	<input checked="" type="checkbox"/>	<input type="checkbox"/> Yes	<input type="checkbox"/> No	Adequate airflow verified (see adequate airflow credit)		
2	<input checked="" type="checkbox"/>	<input type="checkbox"/> Yes	<input type="checkbox"/> No	Refrigerant charge or TXV		
3	<input checked="" type="checkbox"/>	<input type="checkbox"/> Yes	<input type="checkbox"/> No	Duct leakage reduction credit verified		
4	<input checked="" type="checkbox"/>	<input type="checkbox"/> Yes	<input type="checkbox"/> No	Cooling capacities of installed systems are ≤ to maximum cooling capacity indicated on the Performance's CF-1R and RF-3.		
5	<input checked="" type="checkbox"/>	<input type="checkbox"/> Yes	<input type="checkbox"/> No	If the cooling capacities of installed systems are > than maximum cooling capacity in the CF-1R, then the electrical input for the installed systems must be ≤ to electrical input in the CF-1R.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
				Yes to 1, 2, and 3; and Yes to either 4 or 5 is a pass	<input type="checkbox"/>	<input type="checkbox"/>
					Pass	Fail

**HIGH EER AIR CONDITIONER**

Procedures for verification are available in RACM, Appendix RI.

1	<input checked="" type="checkbox"/>	<input type="checkbox"/> Yes	<input type="checkbox"/> No	EER values of installed systems match the CF-1R		
2	<input checked="" type="checkbox"/>	<input type="checkbox"/> Yes	<input type="checkbox"/> No	For split system, indoor coil is matched to outdoor coil	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
3	<input checked="" type="checkbox"/>	<input type="checkbox"/> Yes	<input type="checkbox"/> No	Time Delay Relay Verified (If Required)	<input type="checkbox"/>	<input type="checkbox"/>
				Yes to 1 and 2; and 3 (If Required) is a pass	Pass	Fail

Site only

<b>INSTALLATION CERTIFICATE</b>		<b>(Page 3 of 12) CF-6R</b>
Site Address <b>1307 Teneighth Way</b>	Permit Number <b>0600367</b>	

An installation certificate is required to be posted at the building site or made available for all appropriate inspections. (The information provided on this form is required) After completion of final inspection, a copy must be provided to the building department (upon request) and the building owner at occupancy, per Section 10-103(a).

**HVAC SYSTEMS:**  
*Heating Equipment*

Equip Type (pkg. heat pump)	CEC Certified Mfr. Name and Model Number	# of Identical Systems	Efficiency (AFUE, etc.) <sup>1</sup> (≥CF-1R value)	Duct Location (attic, etc.)	Duct or Piping R-value	Heating Load (Btu/hr)	Heating Capacity (Btu/hr)
<b>Boiler</b>	<b>TRANE</b>	<b>1</b>	<b>92</b>	<b>Attic</b>	<b>4.2</b>		
<b>Split</b>	<b>TUX060C936</b>						

*Cooling Equipment*

Equip Type (pkg. heat pump)	CEC Certified Mfr. Name and Model Number	# of Identical Systems	Efficiency (SEER or EER) <sup>1</sup> (≥CF-1R value)	Duct Location (attic, etc.)	Duct R-value	Cooling Load (Btu/hr)	Cooling Capacity (Btu/hr)
<b>A/C</b>	<b>Trane</b>	<b>1</b>	<b>13/11</b>	<b>Attic</b>	<b>4.2</b>		
<b>Split</b>	<b>2TTR2030</b>						

1. ≥ symbol reads *greater than or equal to what is indicated on the CF-1R value.*  
Include both SEER and EER if compliance credit for high EER air conditioner is claimed.

✓  I, the undersigned, verify that equipment listed above is: 1) is the actual equipment installed, 2) equivalent to or more efficient than that specified in the certificate of compliance (Form CF-1R) submitted for compliance with the *Energy Efficiency Standards* for residential buildings, and 3) equipment that meets or exceeds the appropriate requirements for manufactured devices (from the *Appliance Efficiency Regulations* or Part 6), where applicable.

Installing Subcontractor (Co. Name) OR General Contractor (Co. Name) OR Owner	
Signature: <b>[Signature]</b>	Date: <b>1/10/06</b>

Copies to: BUILDING DEPARTMENT, HERS RATER (IF APPLICABLE) BUILDING OWNER AT OCCUPANCY

Site Address 1307 Teneighth Way

Permit Number 0600367

**INSTALLER COMPLIANCE STATEMENT FOR DUCT LEAKAGE**

**INSTALLER COMPLIANCE STATEMENT**

The building was:  Tested at Final  Tested at Rough-in

**INSTALLER VISUAL INSPECTION AT FINAL CONSTRUCTION STAGE:**

- Remove at least one supply and one return register, and verify that the spaces between the register boot and the interior finishing wall are properly sealed.
- If the house rough-in duct leakage test was conducted without an air handler installed, inspect the connection points between the air handler and the supply and return plenums to verify that the connection points are properly sealed.
- Inspect all joints to ensure that no cloth backed rubber adhesive duct tape is used

**DUCT LEAKAGE REDUCTION**

*Procedures for field verification and diagnostic testing of air distribution systems are available in RACM, Appendix RC4.3*

NEW CONSTRUCTION:			
	Duct Pressurization Test Results (CFM @ 25 Pa)	Measured Values	
1	Enter Tested Leakage Flow in CFM:		
2	Fan Flow: Calculated (Nominal: <input checked="" type="checkbox"/> Cooling <input checked="" type="checkbox"/> Heating) or <input checked="" type="checkbox"/> Measured If Fan Flow is Calculated as 400 cfm/ton x number of tons or as 21.7 cfm/(kBtu/hr) x Heating Capacity in Thousands of Btu/hr, enter total calculated or measured fan flow in CFM here:	1000	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/>
3	Pass if Leakage Percentage ≤ 6% for Final or ≤ 4% at Rough-in: [100 x [ (Line # 1) / (Line # 2) ]]		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
ALTERATIONS: Duct System and/or HVAC Equipment Change-Out			
4	Enter Tested Leakage Flow in CFM from Pre-Test of Existing Duct System Prior to Duct System Alteration and/or Equipment Change-Out.	400	
5	Enter Tested Leakage Flow in CFM from Final Test of New Duct System or Altered Duct System for Duct System Alteration and/or Equipment Change-Out.		
6	Enter Reduction in Leakage for Altered Duct System [ (Line # 4) Minus (Line # 5) ] - (Only if Applicable)		
7	Enter Tested Leakage Flow in CFM to Outside (Only if Applicable)		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/>
8	Entire New Duct System - Pass if Leakage Percentage ≤ 6% for Final or ≤ 4% at Rough-in [100 x [ (Line # 5) / (Line # 2) ]]		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
<b>TEST OR VERIFICATION STANDARDS: For Altered Duct System and/or HVAC Equipment Change-Out Use one of the following four Test or Verification Standards for compliance:</b>			<input checked="" type="checkbox"/> <input checked="" type="checkbox"/>
9	Pass if Leakage Percentage ≤ 15% [100 x [ (Line # 5) / (Line # 2) ]]		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
10	Pass if Leakage to Outside Percentage ≤ 10% [100 x [ (Line # 7) / (Line # 2) ]]		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
11	Pass if Leakage Reduction Percentage ≥ 60% [100 x [ (Line # 6) / (Line # 4) ]] and Verification by Smoke Test and Visual Inspection		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
12	Pass if Sealing of all Accessible Leaks and Verification by Smoke Test and Visual Inspection		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
<b>Pass if One of Lines # 9 through # 12 pass</b>			<input type="checkbox"/> Pass <input type="checkbox"/> Fail

I, the undersigned, verify that the above diagnostic test results were performed in conformance with the requirements for compliance credit. I, the undersigned, also certify that the newly installed or retrofit Air-Distribution System Ducts, Plenums and Fans comply with Mandatory requirements specified in Section 150 (m) of the 2005 Building Energy Efficiency standards.

Installing Subcontractor (Co. Name) OR General Contractor (Co. Name) OR Owner	
Signature: <i>K. Panella</i>	Date: 1/10/06

Copies to: BUILDING DEPARTMENT, HERS RATER (IF APPLICABLE) BUILDING OWNER AT OCCUPANCY

**INSTALLATION CERTIFICATE**

(Page 5 of 12) CF-6R

Site Address **1307 Teneighth Way**

Permit Number  
**0600367**

**THERMOSTATIC EXPANSION VALVE (TXV)**

*Procedures for field verification of thermostatic expansion valves are available in RACM, Appendix RI.*

✓	<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	Access is provided for inspection. The procedure shall consist of visual verification that the TXV is installed on the system and installation of the specific equipment shall be verified.	<input checked="" type="checkbox"/>	<input type="checkbox"/>
				Yes is a pass	Pass

**REFRIGERANT CHARGE MEASUREMENT**

Verification for Required Refrigerant Charge and Adequate Airflow for Split System Space Cooling Systems without Thermostatic Expansion Valves

Outdoor Unit Serial #	
Location	
Outdoor Unit Make	
Outdoor Unit Model	
Cooling Capacity	Btu/hr
Date of Verification	
Date of Refrigerant Gauge Calibration	(must be checked monthly)
Date of Thermocouple Calibration	(must be checked monthly)

**Standard Charge Measurement Procedure (outdoor air dry-bulb 55°F and above):**

*Procedures for Determining Refrigerant Charge using the Standard Method are available in RACM, Appendix RD2.*

Note: The system should be installed and charged in accordance with the manufacturer's specifications before starting this procedure.

Measured Temperatures

Supply (evaporator leaving) air dry-bulb temperature (Tsupply, db)		°F
Return (evaporator entering) air dry-bulb temperature (Treturn, db)		°F
Return (evaporator entering) air wet-bulb temperature (Treturn, wb)		°F
Evaporator saturation temperature (Tevaporator, sat)		°F
Suction line temperature (Tsuction, db)		°F
Condenser (entering) air dry-bulb temperature (Tcondenser, db)		°F

Superheat Charge Method Calculations for Refrigerant Charge

Actual Superheat = Tsuction, db - Tevaporator, sat		°F
Target Superheat (from Table RD-2)		°F
Actual Superheat - Target Superheat (System passes if between -5 and +5°F)		°F

Temperature Split Method Calculations for Adequate Airflow

*Split Method Calculation is not necessary if Adequate Airflow credit is taken*

Actual Temperature Split = T return, db - Tsupply, db		°F
Target Temperature Split (from Table RD3)		°F
Actual Temperature Split - Target Temperature Split (System passes if between -3°F and +3°F or, upon remeasurement, if between -3°F and -100°F)		°F



**INSTALLATION CERTIFICATE**

(Page 6 of 12) CF-6R

Site Address 1307 Teneighth Way	Permit Number 0600367
------------------------------------	--------------------------

**Standard Charge Measurement Summary:**

System shall pass both refrigerant charge and adequate airflow calculation criteria from the same measurements. If corrective actions were taken, both criteria must be remeasured and recalculated.

<input checked="" type="checkbox"/>	<input type="checkbox"/> Yes	<input type="checkbox"/> No	System Passes
-------------------------------------	------------------------------	-----------------------------	---------------

**Alternate Charge Measurement Procedure** (outdoor air dry-bulb below 55 °F)

Note: The system should be installed and charged in accordance with the manufacturer's specifications and installer verification shall be documented on CF-6R before starting this procedure. If outdoor air dry-bulb is 55 °F or above, installer shall use the Standard Charge Measure Procedure:

*Procedures for Determining Refrigerant Charge using the Alternate Method are available in RACM, Appendix RD3.*

**Weigh-In Charging Method for Refrigerant Charge**

Actual liquid line length:		ft
Manufacturer's Standard liquid line length:		ft
Difference (Actual - Standard):		ft
Manufacturer's correction (ounces per foot) _____ x difference in length = _____ ounces (+ = add) (- = remove)		

**Measured Airflow Method for Adequate Airflow Verification** available in RACM, Appendix RD2.6

Calculated Airflow: Cooling Capacity (Btu/hr) _____ X 0.033 (cfm/Btu-hr) = _____ CFM
Measured Airflow is _____ CFM (Measured airflow must be greater than the calculated airflow).

**Alternate Charge Measurement Summary:**

System shall pass both refrigerant charge and adequate airflow calculation criteria from the same measurements. If corrective actions were taken, both criteria must be remeasured and recalculated.

<input checked="" type="checkbox"/>	<input type="checkbox"/> Yes	<input type="checkbox"/> No	System Passes
-------------------------------------	------------------------------	-----------------------------	---------------

Installing Subcontractor (Co. Name) OR General Contractor (Co. Name) OR Owner	
Signature:	Date:

Copies to: BUILDING DEPARTMENT, HERS RATER (IF APPLICABLE) BUILDING OWNER AT OCCUPANCY

**INSTALLATION CERTIFICATE**

(Page 8 of 12) CF-6R

Site Address 1307 Teneighth Way	Permit Number 0600367
------------------------------------	--------------------------

**FAN WATT DRAW**

Procedures for measuring the air handler watt draw are available in RACM, Appendix RE3.2.

<input checked="" type="checkbox"/> <b>Method For Fan Watt Draw Measurement</b>			
<input type="checkbox"/>	RE3.2.1	Portable Watt Meter Measurement	
<input type="checkbox"/>	RE3.2.2	Utility Revenue Meter Measurement	
Measured Fan Watt Draw			Watts
Measured Fan Flow (enter total cfm from airflow verification)			cfm
Enter results of Watts/cfm			Watts/cfm
<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	Measured fan watt/cfm draw is equal to or lower than the fan watt/cfm draw documented in CF-1R	<input type="checkbox"/> <input type="checkbox"/>
Yes is a pass			Pass Fail

**ADEQUATE AIRFLOW VERIFICATION**

Procedures for measuring the airflow are available in RACM, Appendix RE3.1.

<input checked="" type="checkbox"/> <b>Method For Airflow Measurement</b>			
<input type="checkbox"/>	RE4.1.1	Diagnostic Fan Flow Using Flow Capture Hood	
<input type="checkbox"/>	RE4.1.2	Diagnostic Fan Flow Using Plenum Pressure Matching	
<input type="checkbox"/>	RE4.1.3	Diagnostic Fan Flow Using Flow Grid Measurement	
<input type="checkbox"/> Yes	<input type="checkbox"/> No	Duct design exists on plans	
Measured Airflow:			Total cfm
Rated Tons cfm/ton			cfm/ton
<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	Measured airflow is greater than the criteria in Table RE-2	<input type="checkbox"/> <input type="checkbox"/>
Yes is a pass			Pass Fail

**MAXIMUM COOLING CAPACITY**

Procedures for determining maximum cooling load capacity are available in RACM, Appendix RF3.

1	<input checked="" type="checkbox"/>	<input type="checkbox"/> Yes	<input type="checkbox"/> No	Adequate airflow verified (see adequate airflow credit)		
2	<input checked="" type="checkbox"/>	<input type="checkbox"/> Yes	<input type="checkbox"/> No	Refrigerant charge or TXV		
3	<input checked="" type="checkbox"/>	<input type="checkbox"/> Yes	<input type="checkbox"/> No	Duct leakage reduction credit verified		
4	<input checked="" type="checkbox"/>	<input type="checkbox"/> Yes	<input type="checkbox"/> No	Cooling capacities of installed systems are ≤ to maximum cooling capacity indicated on the Performance's CF-1R and RF-3.		
5	<input checked="" type="checkbox"/>	<input type="checkbox"/> Yes	<input type="checkbox"/> No	If the cooling capacities of installed systems are > than maximum cooling capacity in the CF-1R, then the electrical input for the installed systems must be ≤ to electrical input in the CF-1R.	<input type="checkbox"/>	<input type="checkbox"/>
Yes to 1, 2, and 3; and Yes to either 4 or 5 is a pass						Pass Fail

**HIGH EER AIR CONDITIONER**

Procedures for verification are available in RACM, Appendix RI.

1	<input checked="" type="checkbox"/>	<input type="checkbox"/> Yes	<input type="checkbox"/> No	EER values of installed systems match the CF-1R		
2	<input checked="" type="checkbox"/>	<input type="checkbox"/> Yes	<input type="checkbox"/> No	For split system, indoor coil is matched to outdoor coil	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
3	<input checked="" type="checkbox"/>	<input type="checkbox"/> Yes	<input type="checkbox"/> No	Time Delay Relay Verified (If Required)	<input type="checkbox"/>	<input type="checkbox"/>
Yes to 1 and 2; and 3 (If Required) is a pass						Pass Fail

Installing Subcontractor (Co. Name) OR General Contractor (Co. Name) OR Owner	
Signature:	Date:

Copies to: BUILDING DEPARTMENT, HERS RATER (IF APPLICABLE) BUILDING OWNER AT OCCUPANCY

CITY OF SACRAMENTO



000807

**FAXBACK PERMIT APPLICATION**

(certain restrictions apply)

Expedited request received in this office before 3:00 p.m. will be processed the following work day.  
Contractors must have a current certificate of Worker's Compensation Insurance.  
Work started before a Building Permit is issued will be subject to quad fees.

Permits requiring plan review are not eligible for FAXBACK

In order to process this request, ALL of the following information MUST be provided:

RESIDENTIAL  APARTMENTS (4+ units per building)  COMMERCIAL (limited)

Job Address: 1307 Tenney Way Unit # \_\_\_\_\_  
Parcel Number: \_\_\_\_\_

CONTACT PERSON: Chris  
Property Owner: 20500 McLeod  
Address: 1307 Tenney Way  
City/State/Zip: Sacramento, CA 95818  
Phone: 415-1553  
Contract Price: \$ 7,100  
CONTACT PHONE: 456-4738  
Contractor: McDonald BAC License # 307145  
Address: 3619 Broadway  
City/State/Zip: Sacramento, CA 95817  
Phone: 916 456-4738 FAX: 916 456-8257

NATURE OF WORK: (Provide detailed description of work & indicate type of work in selections below.)

Description of Work: HVAC c/o split

<input type="checkbox"/> REROOF (excluding tile) <input type="checkbox"/> TEAR-OFF <input type="checkbox"/> RESHET <input type="checkbox"/> HOUSE # SQUARES # Stories: 1 2 3+ Height: _____	<input type="checkbox"/> NEW CHANGE-OUT <input checked="" type="checkbox"/> HVAC INSTALLATIONS <input type="checkbox"/> Package <input checked="" type="checkbox"/> Split system <input type="checkbox"/> Roof mount <input type="checkbox"/> Out-in <input type="checkbox"/> Heat pump or elect. unit to gas. <input type="checkbox"/> Wall furnace <input type="checkbox"/> Fire Place insert <input type="checkbox"/> Other (describe below)	<input type="checkbox"/> WATER HEATER <input type="checkbox"/> GAS <input type="checkbox"/> ELECTRIC <input type="checkbox"/> Change-out <input type="checkbox"/> Electric to Gas <input type="checkbox"/> Rerobate <input type="checkbox"/> New <input type="checkbox"/> DRY ROT OR TERMITTE DAMAGE REPAIR	<input type="checkbox"/> MINOR ELECTRICAL and/or MINOR PLUMBING <input type="checkbox"/> Electric Service Change # amps <input type="checkbox"/> New electric circuits <input type="checkbox"/> Re-wire <input type="checkbox"/> Replacement <input type="checkbox"/> Water Service <input type="checkbox"/> Sewer Service <input type="checkbox"/> Gas Line <input type="checkbox"/> Re-plumb <input type="checkbox"/> Water <input type="checkbox"/> Waste
<input type="checkbox"/> SIDING <input type="checkbox"/> Wood <input type="checkbox"/> T-111 <input type="checkbox"/> Horiz <input type="checkbox"/> Vinyl <input type="checkbox"/> Stucco	Value of add work: \$ _____ Equipment: \$ _____ Cost-fee: \$ _____	NOTE: Correction Notice Plans will require an additional building permit. MR Faxback Permit updated 12/29/01	

\* Design Review approval may be required.