

## RESOLUTION No. 1067

Adopted by The Sacramento City Council on date of

RESOLUTION EXTENDING TIME RE DOCKET CALIF.  
1981-F UNIT NO. 11 (Additions to Sewage  
Pumping Station #2).

WHEREAS, the contract between the City of Sacramento and Lindgren & Swinerton, Inc. for construction of additions to Sewage Pumping Station #2 provides that same shall be completed by October 4 1939, and provides that \$10.00 per day shall be paid as liquidated damages for each day over the time specified for completion, and

WHEREAS, for causes beyond control of the contractor, to-wit: the delay in the arrival and setting up of equipment furnished by Worthington Pump & Machinery Corp., which caused a delay in the construction of concrete driveway and also in painting of floors in the main building, general clean-up, washing, etc., which was a delay of 35 calendar days; and the removal of the wall between the existing main sewer and the gate lift manhole of the new sewer was delayed 8 calendar days due to shut down of the pump in the present pumping station, necessitating an extension in the contract time of a total of 43 calendar days, and

WHEREAS, the contractor has asked for an extension of time in amount 43 calendar days, namely, November 15 1939,

NOW, THEREFORE, BE IT RESOLVED BY THE COUNCIL OF THE CITY OF SACRAMENTO, after due consideration:

That the stipulation of time for completion, and of liquidated damages in the contract is hereby waived for an additional period of 43 calendar days;

BE IT FURTHER RESOLVED AND ORDERED that the contractor have an additional 43 calendar days within which to complete said contract, same being considered a reasonable time.

Adopted by the City Council on date of December 8, 1939 by the following vote:

AYES: Anderson, Arnold, Bidwell, Harry, Kunz, Mitchell, Monk, Wanzer.  
ABSENT: Truesdale.



CITY CLERK

MAYOR.