

INSTALLATION CERTIFICATE		(Page 3 of 12) CF-6R
Site Address 3078 Bridgeford Drive, Sacramento, CA 95833	Permit Number 0601342	

An installation certificate is required to be posted at the building site or made available for all appropriate inspections. (The information provided on this form is required) After completion of final inspection, a copy must be provided to the building department (upon request) and the building owner at occupancy, per Section 10-103(a).

HVAC SYSTEMS:
Heating Equipment


Equip Type (pkg. heat pump)	CEC Certified Mfr. Name and Model Number	# of Identical Systems	Efficiency (AFUE, etc.) ¹ (≥CF-1R value)	Duct Location (attic, etc.)	Duct or Piping R-value	Heating Load (Btu/hr)	Heating Capacity (Btu/hr)
furnace	Trane		93	attic	R4.2		
	TUY100R9V4W						

Cooling Equipment

Equip Type (pkg. heat pump)	CEC Certified Mfr. Name and Model Number	# of Identical Systems	Efficiency (SEER or EER) ¹ (≥CF-1R value)	Duct Location (attic, etc.)	Duct R-value	Cooling Load (Btu/hr)	Cooling Capacity (Btu/hr)
a/c	Trane		15/13	attic	R4.2	3.5 ton	
	4TTX4042						

1. ≥ symbol reads *greater than or equal to what is indicated on the CF-1R value.*
Include both SEER and EER if compliance credit for high EER air conditioner is claimed.

✓ I, the undersigned, verify that equipment listed above is: 1) is the actual equipment installed, 2) equivalent to or more efficient than that specified in the certificate of compliance (Form CF-1R) submitted for compliance with the *Energy Efficiency Standards* for residential buildings, and 3) equipment that meets or exceeds the appropriate requirements for manufactured devices (from the *Appliance Efficiency Regulations* or Part 6), where applicable.

Installing Subcontractor (Co. Name) OR General Contractor (Co. Name) OR Owner	Perfection Home Systems Inc.
Signature: 	Date: 2-15-06

Copies to: BUILDING DEPARTMENT, HERS RATER (IF APPLICABLE) BUILDING OWNER AT OCCUPANCY

INSTALLATION CERTIFICATE

(Page 4 of 12) **CF-6R**

Site Address

3078 Bridgeford Drive, Sacramento, CA 95833

Permit Number

0601342

INSTALLER COMPLIANCE STATEMENT FOR DUCT LEAKAGE

INSTALLER COMPLIANCE STATEMENT

The building was: Tested at Final Tested at Rough-in

INSTALLER VISUAL INSPECTION AT FINAL CONSTRUCTION STAGE:

- Remove at least one supply and one return register, and verify that the spaces between the register boot and the interior finishing wall are properly sealed.
- If the house rough-in duct leakage test was conducted without an air handler installed, inspect the connection points between the air handler and the supply and return plenums to verify that the connection points are properly sealed.
- Inspect all joints to ensure that no cloth backed rubber adhesive duct tape is used


DUCT LEAKAGE REDUCTION

Procedures for field verification and diagnostic testing of air distribution systems are available in RACM, Appendix RC4.3

NEW CONSTRUCTION:

		Measured Values	
	Duct Pressurization Test Results (CFM @ 25 Pa)		
1	Enter Tested Leakage Flow in CFM:		
2	Fan Flow: Calculated (Nominal: <input checked="" type="checkbox"/> Cooling <input checked="" type="checkbox"/> Heating) or <input checked="" type="checkbox"/> Measured If Fan Flow is Calculated as 400 cfm/ton x number of tons or as 21.7 cfm/(kBtu/hr) x Heating Capacity in Thousands of Btu/hr, enter total calculated or measured fan flow in CFM here:	1400	✓ ✓
3	Pass if Leakage Percentage ≤ 6% for Final or ≤ 4% at Rough-in: [100 x [(Line # 1) / (Line # 2)]]		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
ALTERATIONS: Duct System and/or HVAC Equipment Change-Out			
4	Enter Tested Leakage Flow in CFM from Pre-Test of Existing Duct System Prior to Duct System Alteration and/or Equipment Change-Out.	286	
5	Enter Tested Leakage Flow in CFM from Final Test of New Duct System or Altered Duct System for Duct System Alteration and/or Equipment Change-Out.	192	
6	Enter Reduction in Leakage for Altered Duct System [(Line # 4) Minus (Line # 5)] - (Only if Applicable)		
7	Enter Tested Leakage Flow in CFM to Outside (Only if Applicable)		✓ ✓
8	Entire New Duct System - Pass if Leakage Percentage ≤ 6% for Final or ≤ 4% at Rough-in [100 x [(Line # 5) / (Line # 2)]]		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
TEST OR VERIFICATION STANDARDS: For Altered Duct System and/or HVAC Equipment Change-Out Use one of the following four Test or Verification Standards for compliance:			✓ ✓
9	Pass if Leakage Percentage ≤ 15% [100 x [192 (Line # 5) / 1,400 (Line # 2)]]	210	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail
10	Pass if Leakage to Outside Percentage ≤ 10% [100 x [(Line # 7) / (Line # 2)]]		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
11	Pass if Leakage Reduction Percentage ≥ 60% [100 x [(Line # 6) / (Line # 4)]] and Verification by Smoke Test and Visual Inspection		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
12	Pass if Sealing of all Accessible Leaks and Verification by Smoke Test and Visual Inspection		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
Pass if One of Lines # 9 through # 12 pass			<input type="checkbox"/> Pass <input type="checkbox"/> Fail

I, the undersigned, verify that the above diagnostic test results were performed in conformance with the requirements for compliance credit. I, the undersigned, also certify that the newly installed or retrofit Air-Distribution System Ducts, Plenums and Fans comply with Mandatory requirements specified in Section 150 (m) of the 2005 Building Energy Efficiency standards.

Installing Subcontractor (Co. Name) OR General Contractor (Co. Name) OR Owner	Perfection Home Systems Inc.
Signature: 	Date: 2-15-06

Copies to: BUILDING DEPARTMENT, HERS RATER (IF APPLICABLE) BUILDING OWNER AT OCCUPANCY

INSTALLATION CERTIFICATE

(Page 5 of 12) CF-6R

Site Address 3078 Bridgeford Drive, Sacramento, CA 95833	Permit Number 0601342
---	--------------------------

✓ **THERMOSTATIC EXPANSION VALVE (TXV)**

Procedures for field verification of thermostatic expansion valves are available in RACM, Appendix RI.

✓	<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	Access is provided for inspection. The procedure shall consist of visual verification that the TXV is installed on the system and installation of the specific equipment shall be verified.	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Yes is a pass				Pass	Fail

✓ **REFRIGERANT CHARGE MEASUREMENT**

Verification for Required Refrigerant Charge and Adequate Airflow for Split System Space Cooling Systems without Thermostatic Expansion Valves

Outdoor Unit Serial #		
Location		
Outdoor Unit Make		
Outdoor Unit Model		
Cooling Capacity		Btu/hr
Date of Verification		
Date of Refrigerant Gauge Calibration		(must be checked monthly)
Date of Thermocouple Calibration		(must be checked monthly)

Standard Charge Measurement Procedure (outdoor air dry-bulb 55°F and above):

Procedures for Determining Refrigerant Charge using the Standard Method are available in RACM, Appendix RD2.

Note: The system should be installed and charged in accordance with the manufacturer's specifications before starting this procedure.

Measured Temperatures

Supply (evaporator leaving) air dry-bulb temperature (Tsupply, db)		°F
Return (evaporator entering) air dry-bulb temperature (Treturn, db)		°F
Return (evaporator entering) air wet-bulb temperature (Treturn, wb)		°F
Evaporator saturation temperature (Tevaporator, sat)		°F
Suction line temperature (Tsuction, db)		°F
Condenser (entering) air dry-bulb temperature (Tcondenser, db)		°F

Superheat Charge Method Calculations for Refrigerant Charge

Actual Superheat = Tsuction, db – Tevaporator, sat		°F
Target Superheat (from Table RD-2)		°F
Actual Superheat – Target Superheat (System passes if between -5 and +5°F)		°F

Temperature Split Method Calculations for Adequate Airflow

Split Method Calculation is not necessary if Adequate Airflow credit is taken

Actual Temperature Split = T return, db Tsupply, db		°F
Target Temperature Split (from Table RD3)		°F
Actual Temperature Split Target Temperature Split (System passes if between -3°F and +3°F or, upon remeasurement, if between -3°F and -100°F)		°F

INSTALLATION CERTIFICATE**(Page 6 of 12) CF-6R**

Site Address 3078 Bridgeford Drive, Sacramento, CA 95833	Permit Number 0601342
---	--------------------------

Standard Charge Measurement Summary:

System shall pass both refrigerant charge and adequate airflow calculation criteria from the same measurements. If corrective actions were taken, both criteria must be remeasured and recalculated.

<input checked="" type="checkbox"/>	<input type="checkbox"/> Yes	<input type="checkbox"/> No	System Passes
-------------------------------------	------------------------------	-----------------------------	---------------

Alternate Charge Measurement Procedure (outdoor air dry-bulb below 55 °F)

Note: The system should be installed and charged in accordance with the manufacturer's specifications and installer verification shall be documented on CF-6R before starting this procedure. If outdoor air dry-bulb is 55 °F or above, installer shall use the Standard Charge Measure Procedure:

Procedures for Determining Refrigerant Charge using the Alternate Method are available in RACM, Appendix RD3.

Weigh-In Charging Method for Refrigerant Charge

Actual liquid line length:		ft
Manufacturer's Standard liquid line length:		ft
Difference (Actual - Standard):		ft
Manufacturer's correction (ounces per foot) _____ x difference in length = _____ ounces (+ = add) (- = remove)		

Measured Airflow Method for Adequate Airflow Verification *available in RACM, Appendix RD2.6*

Calculated Airflow: Cooling Capacity (Btu/hr) _____ X 0.033 (cfm/Btu-hr) = _____ CFM
Measured Airflow is _____ CFM (Measured airflow must be greater than the calculated airflow).

Alternate Charge Measurement Summary:

System shall pass both refrigerant charge and adequate airflow calculation criteria from the same measurements. If corrective actions were taken, both criteria must be remeasured and recalculated.

<input checked="" type="checkbox"/>	<input type="checkbox"/> Yes	<input type="checkbox"/> No	System Passes
-------------------------------------	------------------------------	-----------------------------	---------------

Installing Subcontractor (Co. Name) OR General Contractor (Co. Name) OR Owner <i>B. K. [Signature]</i>	Perfection Home Systems Inc.
Signature: <i>B. K. [Signature]</i>	Date: 2-15-06

Copies to: BUILDING DEPARTMENT, HERS RATER (IF APPLICABLE) BUILDING OWNER AT OCCUPANCY

CERTIFICATE OF COMPLIANCE: RESIDENTIAL		(Page 1 of 5)	CF-1R
Project Title Elizabeth Maes	Date	Building Permit # 0601342	
Project Address 3078 Bridgeford Drive Sacramento, CA 95833		Plan Check / Date	
Documentation Author Teri Jones	Telephone 916-565-0658	Field Check / Date	
Compliance Method (Prescriptive) Prescriptive	Climate Zone 12	Enforcement Agency Use Only	

Alternative Component Package Method: (check one) C D D (Alternative)
 • Package C and Package D choices require HERS rater field verification and/or diagnostic testing (see CF-1R page 3)
 For Package D Alternative see Appendix B Table 151-C Footnotes 7-14

GENERAL INFORMATION

Total Conditioned Floor Area (CFA) 1677 ft²

Average Ceiling Height: 8 ft

Maximum Allowed West Facing Fenestration Products Per Table 151-B or 151-C ---- (5% X CFA) ft²

Maximum Allowed Total Fenestration Products Per Table 151-B or 151-C ----(20% X CFA) ft²

Building Type: (check one or more) x Single Family Multifamily Addition x Alteration
 (If adding fenestration fill out WS-4R, Fenestration Maximum Allowed Area Worksheet and see Section 8.3.2 for Additions and 8.3.3 for Alterations.)

Number of Stories: 1 Number of Dwelling Units: 1

Floor Construction Type: Slab/Raised Floor (circle one or both)

Front Orientation: North / South / East / West / All Orientations (input front orientation in degrees from True North and circle one).

RADIANT BARRIER (required in climate zones 2, 4, 8-15)

OPAQUE SURFACES INCLUDING OPAQUE DOORS

Component Type (Wall, Roof, Floor, Slab Edge, Doors)	Frame Type (Wood or Metal)	Cavity Insulation R-Value	Continuous Insulation R-Value	Assembly U-factor (for wood, metal frame and mass assemblies) ¹	Joint Appendix IV Reference	Roof Radiant Barrier Installed Yes or No	Location Comments (attic, garage, typical, etc.)

1) See Joint Appendix IV in Section IV.2, IV.3 and IV.4, which is the basis for the U-factor criterion. U-factors can not exceed prescriptive value to show equivalence to R-values.

CERTIFICATE OF COMPLIANCE: RESIDENTIAL (Page 2 of 5) CF-1R

Project Title Elizabeth Maes	Date
------------------------------	------

FENESTRATION PRODUCTS – U-FACTOR AND SHGC

✓ FENESTRATION MAXIMUM ALLOWED AREA WORKSHEET WS-4R –must be included for New Construction, Additions and Alterations.

Fenestration #/Type/Pos. (Front, Left, Rear, Right, Skylight)	Orien-tation, N, S, E, W ¹	Area (ft ²)	U-factor ²	U-factor Source ³	SHGC ⁴	SHGC Source ⁵	Exterior Shading/Overhangs ^{6,7} ✓ box if WS-3R is included
							<input type="checkbox"/>
							<input type="checkbox"/>
							<input type="checkbox"/>
							<input type="checkbox"/>
							<input type="checkbox"/>
							<input type="checkbox"/>
							<input type="checkbox"/>

- 1) Skylights are now included in West-facing fenestration area if the skylights are tilted to the west or tilted in any direction when the pitch is less than 1:12. See §151(f)3C and in Section 3.2.3 of the Residential Manual
- 2) Enter values in this column are either NFRC Rated value or from Standards default Table 116A.
- 3) Indicate source either from NFRC or Table 116A,
- 4) Enter values in this column from NFRC or from Standards Default Table 116B or adjusted SHGC from WS-3R.
- 5) Indicate source either from NFRC or Table 116B.
- 6) Shading Devices are defined in Table 3-3 in the Residential Manual and see WS-3R to calculate Exterior Shading devices.
- 7) See Section 3.2.4 in the Residential Manual.

HVAC SYSTEMS

Heating Equipment Type and Capacity (furnace, heat pump, boiler, etc.)	Minimum Efficiency (AFUE or HSPF)	Distribution Type and Location (ducts, attic, etc.)	Duct or Piping R-Value	Thermostat Type	Configuration (split or package)
furnace	93	attic	R4.2	setback	split

Cooling Equipment Type and Capacity (A/C, heat pump, evap cooling)	Minimum Efficiency (SEER or EER)	Duct Location (attic, etc.)	Duct R-Value	Thermostat Type	Configuration (split or package)
a/c	15/13	attic	R4.2	setback	split

CERTIFICATE OF COMPLIANCE: RESIDENTIAL (Page 3 of 5) CF-1R

Project Title Elizabeth Maes	Date
------------------------------	------

SEALED DUCTS and TXVs (or Alternative Measures)

A signed CF-4R Form must be provided to the building department for each home for which the following are required.

<input checked="" type="checkbox"/>	Sealed Ducts (all climate zones) (Installer testing and certification and HERS rater field verification required.)
<input checked="" type="checkbox"/>	TXVs, readily accessible (climate zones 2 and 8-15 only) (Installer testing and certification and HERS Rater field verification required.)
<input type="checkbox"/>	Refrigerant Charge (climate zones 2 and 8-15 only) (Installer testing and certification and HERS Rater field verification required.)

OR

<input type="checkbox"/>	Alternative to Sealed Ducts and Refrigerant Charge /TXVs (See Package D Alternative Package Features for Project Climate Zone in the RM Appendix B Table 151-C, Footnotes 7-14.)
--------------------------	--

OR

<input type="checkbox"/>	For additions and alterations, duct systems that are not documented to have been previously sealed as confirmed through field verification and diagnostic testing in accordance with procedures in the Residential ACM Manual and duct systems with more than 40 linear feet in unconditioned spaces shall meet the requirements of Section 150(m) and duct insulation requirements of Package D.
--------------------------	---

WATER HEATING SYSTEMS

<input checked="" type="checkbox"/>	
<input type="checkbox"/>	Check box if system meets criteria of a "Standard" system. Standard system is one gas-fired water heater per dwelling unit. If the water heater is a storage type, 50 gallons is the maximum capacity and recirculation system is not allowed.
<input type="checkbox"/>	Check box when using Preapproved Alternative Water Heating table, Table 5-4 in Chapter 5 in the Residential Manual. No water heating calculations are required, and the system complies automatically.
<input type="checkbox"/>	Check box if system does not meet criteria of "Standard" system, and does not comply with the Preapproved Alternative Water Heating table. In this case, the Performance Method must be used and must be included in the submittal.
<input type="checkbox"/>	Check box to verify that a time control is required for a recirculating system pump for a system serving multiple units

Systems serving single dwelling units

Water Heater Type/Fuel Type	Distribution Type	Number in System	Rated Input ¹ (kW or Btu/hr)	Tank Capacity (gallons)	Energy Factor ¹ or Thermal Efficiency	Standby ¹ Loss (%)	Tank External Insulation R-Value

System serving multiple dwelling units

Water Heater Type	Distribution Type	Number in System	Rated Input ¹ (kW or Btu/hr)	Tank Capacity (gallons)	Energy Factor ¹ or Thermal Efficiency	Standby ¹ Loss (%)	Tank External Insulation R-Value

1) For small gas storage water heaters (rated inputs of less than or equal to 75,000 Btu/hr), electric resistance, and heat pump water heaters, list Energy Factor. For large gas storage water heaters (rated input of greater than 75,000 Btu/hr), list Rated Input, Recovery Efficiency, Thermal Efficiency and Standby Loss. For instantaneous gas water heaters, list Rated Input and Thermal Efficiencies.

Pipe Insulation (kitchen lines $\geq 3/4$ inches) All hot water pipes from the heating source to the kitchen fixtures that are $3/4$ inches or greater in diameter shall be thermally insulated as specified by Section 150 (j) 2 A or 150 (j) 2 B.

CERTIFICATE OF COMPLIANCE: RESIDENTIAL (Page 4 of 5) CF-1R

Project Title Elizabeth Maes

Date

SPECIAL FEATURES NOT REQUIRING HERS VERIFICATION (add extra sheets if necessary)

Indicate which special features are part of this project. The list below only represents special features relevant to the prescriptive method.

<input checked="" type="checkbox"/>	Feature	Required Forms (if applicable)	Description
<input type="checkbox"/>	Metal Framed Walls	CF-1R	
<input type="checkbox"/>	Radiant Barriers	CF-1R	
<input type="checkbox"/>	Exterior Shades	WS-4R	
<input type="checkbox"/>	Cool Roof	N/A; Attach CRRC Label to Forms.	
<input type="checkbox"/>	Dedicated Hydronic Heating System	Performance Calculation Required; Attach Run to Forms.	
<input type="checkbox"/>	Combined Hydronic System	Performance Calculation Required; Attach Run to Forms.	
<input type="checkbox"/>	Gas Cooling	Performance Calculation Required.	
<input type="checkbox"/>	Buried Ducts	N/A; Indicate on building plans.	
<input type="checkbox"/>	Kitchen Pipe Insulation	See Section 5.6.2 Distribution Systems in Residential Manual.	
<input type="checkbox"/>	Multiple Water Heaters Per Dwelling Unit	See Table 5-13 or use Performance Calculation and attach Run to Forms.	
<input type="checkbox"/>	Central Water Heating System Serving Multiple Dwellings	Performance Calculation and attach Run to Forms.	
<input type="checkbox"/>	Non-NAECA Large Water Heater	CF-1R	
<input type="checkbox"/>	Indirect Water Heater	See Table 5-13 or use Performance Calculation and attach Run to Forms	
<input type="checkbox"/>	Instantaneous Gas Water Heater	See Table 5-13 or use Performance Calculation and attach Run to Forms	
<input type="checkbox"/>	Solar Water Heating System	See Table 5-13 or use Performance Calculation and attach Run to Forms	
<input type="checkbox"/>	Wood Stove Boiler	Performance Calculation and attach Run to Forms	

SPECIAL FEATURES REQUIRING HERS RATER VERIFICATION

(add extra sheets if necessary) Indicate to the HERS Rater which credits are part of this project and need verification.

<input checked="" type="checkbox"/>	Feature	Required Forms (if applicable)	Description
<input checked="" type="checkbox"/>	Duct Sealing	CF-6R part 4 of 12	
<input type="checkbox"/>	Refrigerant Charge	CF-6R part 5 of 12	
<input checked="" type="checkbox"/>	Thermostatic Expansion Valve	CF-6R part 6 of 12	


CERTIFICATE OF COMPLIANCE: RESIDENTIAL (Page 5 of 5) CF-1R	
Project Title Elizabeth Maes	Date

COMPLIANCE STATEMENT

This certificate of compliance lists the building features and specifications needed to comply with Title 24, Parts 1 and 6 of the California Code of Regulations, and the administrative regulations to implement them. This certificate has been signed by the individual with overall design responsibility. The undersigned recognizes that compliance using duct design, duct sealing, verification of refrigerant charge and TXVs, insulation installation quality, and building envelope sealing require installer testing and certification and field verification by an approved HERS rater.

Designer or Owner (per Business and Professions Code)		Documentation Author	
Name:	Bob Kennedy	Name:	Teri Jones
Title/Firm:	Perfection Home System, Inc.	Title/Firm:	Perfection Home Systems, Inc.
Address:	2430 Grand Avenue #D Sacramento, CA 95838	Address:	2430 Grand Avenue #D Sacramento, CA 95838
Telephone:	916-565-0658	Telephone:	916-565-0658
	Fax 916-565-0664		Fax 916-565-0664
License #:	464658		
(signature)	(date)	(signature)	(date)

Enforcement Agency

Name: _____	Comments: _____
Title: _____	_____
Agency: _____	_____
Telephone: _____	_____
	_____
(signature / stamp) _____	(date) _____