

AXED

APR 11 2006



Building Permit

Office Use Only ISSUED CITY OF SACRAMENTO APR 14 2006 DOWNTOWN PERMIT CENTER

Permit No: 0604753 Date Issued: 4-13-06 Total Amount: 188.68 Insp Area #: 1

Inspection Request # (916) 264-7622

Site Address: 528 Hartnell Pl Sacramento, CA. 95825 Nature of Work: HVAC

CONSTRUCTION LENDING AGENCY: I hereby affirm under penalty of perjury that there is a construction lending agency for the performance of the work for which this permit is issued (Sec. 3097, Civ. C).

LICENSED CONTRACTORS DECLARATION: I hereby affirm under penalty of perjury that I am licensed under provisions of Chapter 9 (commencing with section 7000) of Division 3 of the Business and Professions Code and my license is in full force and effect.

OWNER-BUILDER DECLARATION: I hereby affirm under penalty of perjury that I am exempt from the contractor License Law for the following reason (Sec. 7031.5, Business and Professions Code; any city or county which requires a permit to construct, alter, improve, demolish, or repair any structure, prior to its issuance, also requires the applicant for such permit to file a signed statement that he or she is licensed pursuant to the provisions of the Contractors License Law (Chapter 9 (commencing with Section 7000) of Division 3 of the Business and Professions Code) or that he or she is exempt therefrom and the basis for the alleged exemption. Any violation of Section 7031.5 by any applicant for a permit subjects the applicant to a civil penalty of not more than five hundred dollars (\$500.00).

I, as a owner of the property, or my employees with wages as their sole compensation, will do the work, and the structure is not intended or offered for sale (Sec. 7044, Business and Professions Code: The Contractors License Law does not apply to an owner of property who builds or improves thereon, and who does such work himself or herself or through his/her own employees, provided that such improvements are not intended or offered for sale. If, however, the building or improvement is sold within one year of completion, the owner-builder will have the burden of proving that he/she did not build or improve for the purpose of sale.)

IN ISSUING THIS BUILDING PERMIT, the applicant represents, and the city relies on the representation of the applicant, that the applicant verified all measurements and locations shown on the application or accompanying drawings and that the improvement to be constructed does not violate any law or private agreement relating to permissible or prohibited locations for such improvements. This building permit does not authorize any illegal location of any improvement or the violation of any private agreement relating to location of improvements.

WORKER'S COMPENSATION DECLARATION: I hereby affirm under penalty of perjury one of the following declarations: I have and will maintain a certificate of consent to self-insurance for workers' compensation as provided for by Section 3700 of the Labor Code, for the performance of work for which the permit is issued.

WARNING: FAILURE TO SECURE WORKER'S COMPENSATION COVERAGE IS UNLAWFUL AND SHALL SUBJECT AN EMPLOYER TO CRIMINAL PENALTIES AND CIVIL FINES UP TO ONE HUNDRED THOUSAND DOLLARS (\$100,000) IN ADDITION TO THE COST OF COMPENSATION, DAMAGES AS PROVIDED FOR IN SECTION 3706 OF THE LABOR CODE, INTEREST AND ATTORNEY'S FEE.

THIS PERMIT SHALL EXPIRE BY LIMITATION IF WORK IS NOT COMMENCED WITHIN 180 DAYS.

PBF10004

HEATING AND COOLING EQUIPMENT QUESTIONNAIRE

Applicant's name: Warren Wright Phone: (916) 452-2477
Project Address: 528 Hartnell Place Sacramento, CA 95825

Please check the appropriate boxes. Only check a box if it accurately and completely describes your proposed work, otherwise leave boxes blank.

1. **GROUND-MOUNTED UNIT**

- a. There is an existing ground-mounted unit.
 - The existing unit shall be removed. The new unit shall be placed in the same location as the existing unit and shall not exceed the size of the existing unit by more than 25%.
 - The new unit differs in location from the existing unit.
 - The new unit is fully screened behind a solid fenced area and will not be visible from any street views.
 - Existing shrubs or buildings will screen the unit from being visible from any street views.
- b. There is no unit in the proposed location.
 - The new unit will be fully screened behind a solid fenced area and will not be visible from any street views.
 - Existing shrubs or buildings will screen the unit from being visible from any street views.

2. **ROOF-MOUNTED UNIT**

- a. There is an existing roof-mounted unit.
 - The existing unit shall be removed. The new unit shall be placed in the same location as the existing unit and shall not exceed the size of the existing unit by more than 25%.
 - The new unit differs in location from the existing unit. The new unit shall be screened from street views by the building with no portion of the new unit being visible from any street views.
- b. There is no existing roof-mounted unit.
 - The new unit shall be screened from street views by the building with no portion of the new unit being visible from any street views.

By signing below, the applicant certifies that this form accurately describes the proposed work.

Applicant's signature: Warren Wright Date: 4/12/06


For City Staff use only

Counter Staff

- In a DR District Meets DR criteria? Yes No (route to DR staff)
- In a P area or listed (route to P staff)
- Not in DR/P area

SA/SEAS/BI/Procedure/Check/Int/4cn.wpd

TOTAL P.01



Fax # 916-808-1991 Downtown Permit Center, New City Hall
915 1 Street, 3rd Floor, Sacramento, CA 95814

CITY OF SACRAMENTO
PLANNING & BUILDING DEPARTMENT
BUILDING DIVISION
WWW.CITYOFSACRAMENTO.GOV
Help Line: 1-916-808-5658 OR 1-888-EZ-PERMIT
Inspection: 1-916-808-7622

North Permit Center
2101 Arden Blvd., Suite 200, Sacramento, CA 95834

Fax # 916-808-4370



060 49853
188862

Activity # 06049853 FAXBACK PERMIT APPLICATION
(contains restriction apply)

Date: 4/11/06

Failed request must be received in this office by 3:00 P.M. to be processed the following workday. Contractors must have a current certificate of Worker's Compensation Insurance. Note: Work started before a Building Permit is issued will be subject to a fine.

Permitting requires Plan Review and shall be effective for FAXBACK

IN ORDER TO PROCESS THIS REQUEST, ALL THE FOLLOWING INFORMATION MUST BE PROVIDED:

CREDIT CARD INFORMATION ON FILE? Yes No RESIDENTIAL APARTMENTS (4+ units per building) COMMERCIAL (limited)
Job Address: 528 Harnell Pl, Sacto, CA 95825 Unit # _____ Contract Price _____
Contract Person: Ralph Gaecke Contractor: Gaick Sinc Co. License # 582044
Property Owner: Ralph Gaecke Address: 2122 Y St.
City/State/Zip: Sacramento, CA 95825 City/State/Zip: Sacramento, CA 95825
Phone: (916) 927-6072 Phone: (916) 452-2477 Fax: (916) 452-2479
Nature of Work: HVAC change out like for like Description of Work: HVAC change out like for like

<input type="checkbox"/> Baroof (excluding tile) <input type="checkbox"/> Tear-Off <input type="checkbox"/> Reroofed <input type="checkbox"/> House <input type="checkbox"/> Garage <input type="checkbox"/> Storeroom <input type="checkbox"/> Squares: _____ Material: <input type="checkbox"/> Siding <input type="checkbox"/> Wood <input type="checkbox"/> T-111 <input type="checkbox"/> Horiz <input type="checkbox"/> Vinyl <input type="checkbox"/> Stucco	<input checked="" type="checkbox"/> HVAC Installation <input type="checkbox"/> Change-out <input type="checkbox"/> New <input checked="" type="checkbox"/> Roof Pump <input type="checkbox"/> Package <input type="checkbox"/> Split system <input type="checkbox"/> Roof mount <input type="checkbox"/> Call-in <input type="checkbox"/> Heat pump or duct unit to gas <input type="checkbox"/> Wall furnace <input type="checkbox"/> Other (describe below) Value of duct work: <u>1345.00</u> Equipment \$ _____ Outfit: \$ _____	<input type="checkbox"/> Water Heater <input type="checkbox"/> Gas <input type="checkbox"/> Electric <input type="checkbox"/> Change-out <input type="checkbox"/> Electric to Gas <input type="checkbox"/> Relocate <input type="checkbox"/> New <input type="checkbox"/> Dry Rot or Termitis <input type="checkbox"/> Damage Repair <input type="checkbox"/> (Describe Location Below)	<input type="checkbox"/> Minor Electric and/or Minor Plumbing <input type="checkbox"/> Electric Service Change # amperes <input type="checkbox"/> New electric circuits <input type="checkbox"/> Re-wire <input type="checkbox"/> Water Service Replacement <input type="checkbox"/> Sewer Service Replacement <input type="checkbox"/> Gas Line Replacement <input type="checkbox"/> Re-plumb <input type="checkbox"/> Water <input type="checkbox"/> Waste	<input type="checkbox"/> Public Utilities Safety Inspection <input type="checkbox"/> (Residential and single commercial units Only) <input type="checkbox"/> SMUD <input type="checkbox"/> PG&E
--	---	--	---	--

*Design Review approval may be required.

*Design Review approval may be required.

* NOTE: Correction Notice items will require an additional building permit.

PBF 10002

FAXED
APR 11 12:06

CERTIFICATE OF FIELD VERIFICATION & DIAGNOSTIC TESTING (Page 1 of 8)

CF-4R

528 Hartnell Place <i>Project Address</i>		Garick A/C / 582046 <i>Contractor Name / License No.</i>
Contractor Contact John Gustason <i>HERS Rater</i>		06-04953 <i>Permit Number</i>
Telephone 916-768-9459		23070 <i>Sample Group Number</i>
Date May 4, 2006		CC14-1798363652 <i>Certificate Number</i>
Energy Analysis and Comfort Solutions, Inc. <i>HERS Provider: CaCERTS</i>		
Street Address: PO Box 2233		City/State/Zip: Orangevale / CA / 95662

Copies to: Homeowner, HERS Provider and Building Department

This CF-4R has been registered with the CaCERTS® registry in accordance with the Title 24 & Title 20 of the CCR. CaCERTS® is an approved HERS provider by the California Energy Commission.

HERS RATER COMPLIANCE STATEMENT

The house was Tested Approved as part of sample testing, but was not tested.

As the HERS rater providing diagnostic testing and field verification, I certify that the house identified on this form complies with the diagnostic tested compliance requirements as checked on this form. The HERS rater must check and verify that the new distribution system is fully ducted and correct tape is used before a CF-4R may be released on every tested building. The HERS rater must not release the CF-4R until a properly completed and signed CF-6R has been received for the sample and tested buildings.


- The installer has provided a copy of the CF-6R (Installation Certificate).
- New Distribution system is fully ducted (i.e., does not use building cavities as plenums or platform returns in lieu of ducts).
- New systems where cloth backed, rubber adhesive duct tape is installed, mastic and drawbands are used in combination with cloth backed, rubber adhesive duct tape to seal leaks at duct connections.

MINIMUM REQUIREMENTS FOR DUCT LEAKAGE REDUCTION COMPLIANCE CREDIT:

NEW CONSTRUCTION			
	Duct Pressurization Test Results (CFM @ 25 Pa)	Measured Values	
1	Enter Tested Leakage Flow in CFM:	N/A	
2	Fan Flow: Calculated (Nominal <input type="radio"/> Cooling <input checked="" type="radio"/> Heating) or <input checked="" type="radio"/> Measured Enter Total Fan Flow in CFM:	800	
3	Pass if Leakage Percentage $\leq 6\%$ [$100 \times (\text{Line 1} / \text{Line 2})$]:	N/A	N/A
ALTERATIONS: Duct System and/or HVAC Equipment Change-Out			
4	Enter Tested Leakage Flow in CFM from CF-6R: Pre-Test of Existing Duct System Prior to Duct System Alteration and/or Equipment Change-Out.		
5	Enter Tested Leakage Flow in CFM: Final Test of New Duct System or Altered Duct System for Duct System Alteration and/or Equipment Change-Out.	63	
6	Enter Reduction in Leakage for Altered Duct System (Line 4 - Line 5) - (Only if Applicable)		
7	Enter Tested Leakage Flow in CFM to Outside (Only if Applicable)		
8	Enter New Duct System - Pass if Leakage Percentage $\leq 6\%$ [$100 \times (\text{Line 5} / \text{Line 2})$]:		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
TEST OR VERIFICATION STANDARDS: For Altered Duct System and/or HVAC Equipment Change-Out, use one of the following four Test or Verification Standards for compliance:			
9	Pass if Leakage Percentage $\leq 15\%$ [$100 \times (\text{Line 5} / \text{Line 2})$]:	7.88%	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail
10	Pass if Leakage to Outside Percentage $\leq 10\%$ [$100 \times (\text{Line 7} / \text{Line 2})$]:		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
11	Pass if Leakage Reduction Percentage $\geq 60\%$ [$100 \times (\text{Line 6} / \text{Line 4})$] and Verification by Smoke Test and Visual Inspection		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
12	Pass if Sealing of all Accessible Leaks and Verification by Smoke Test and Visual Inspection		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
	Pass if One of Lines #9 through #12 pass		<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail

CERTIFICATE OF FIELD VERIFICATION & DIAGNOSTIC TESTING (Page 3-4 of 8)

CF-4R

<u>528 Hartnell Place</u> Project Address		<u>Garick A/C / 582046</u> Contractor Name / License No.	
<u>Contractor Contact</u>		<u>06-04953</u> Permit Number	
<u>John Gustason</u> HERS Rater	<u>916-768-9459</u> Telephone	<u>23070</u> Permit Number	<u>Sample Group Number</u>
 Certifying Signature	<u>May 4, 2006</u> Date	<u>CC14-1798363652</u> Certificate Number	
Firm: <u>Energy Analysis and Comfort Solutions, Inc.</u>		HERS Provider: <u>CalCERTS</u>	
Street Address: <u>PO Box 2233</u>		City/State/Zip: <u>Orangevale / CA / 95662</u>	

Copies to: Homeowner, HERS Provider and Building Department

This CF-4R has been registered with the CalCERTS® registry in accordance with the Title 24 & Title 20 of the CCR. CalCERTS® is an approved HERS provider by the California Energy Commission.

HERS RATER COMPLIANCE STATEMENT

The house was Tested Approved as part of sample testing, but was not tested.
 As the HERS rater providing diagnostic testing and field verification, I certify that the house identified on this form complies with the diagnostic tested compliance requirements as checked on this form.
 The installer has provided a copy of the CF-6R (Installation Certificate).

THERMOSTATIC EXPANSION VALVE (TXV):

Access is provided for inspection. The procedure shall consist of visual verification that the TXV is installed on the system and installation of the specific equipment shall be verified.

HVAC System TXV Pass Fail

Ralph Gaedeke
Project Title

528 Hartnell Place Sacramento CA 95825
Project Address

Warren Wright 916-452-2477
Documentation Author Telephone

Prescriptive 12
Compliance Method (Prescriptive) Climate Zone

5/10/06
Date

Building Permit #
Plan Check / Date
Field Check / Date

Enforcement Agency Use Only

Alternative Component Package Method: (check one) C X D D (Alternative)
 Package C and Package D choices require HERS rater field verification and/or diagnostic testing (see CF-1R page 3)
 For Package D Alternative see Appendix B Table 151-C Footnotes 7-14

GENERAL INFORMATION

Total Conditioned Floor Area (CFA) 1100 ft² Average Ceiling Height: 12 ft
 Maximum Allowed West Facing Fenestration Products Per Table 151-B or 151-C — (5% X CFA) NA ft²
 Maximum Allowed Total Fenestration Products Per Table 151-B or 151-C — (20% X CFA) NA ft²
 Building Type: (check one or more) X Single Family Multifamily Addition X Alteration
 (If adding fenestration fill out WS-4R, Fenestration Maximum Allowed Area Worksheet and see Section 8.3.2 for Additions and 8.3.3 for Alterations.)
 Number of Stories: 2 Number of Dwelling Units: 1
 Floor Construction Type: Slab Slab/Raised Floor (circle one or both)
 Front Orientation: N = 600 North / South / East / West / All Orientations (Input front orientation in degrees from True North and circle one).

RADIANT BARRIER (required in climate zones 2, 4, 8-16)

OPAQUE SURFACES INCLUDING OPAQUE DOORS

Component Type (Wall, Roof, Floor, Slab Edge, Doors)	Frame Type (Wood or Metal)	Cavity Insulation R-Value	Continuous Insulation R-Value	Assembly U-factor (for wood, metal frame and mass assemblies) 1	Joint Appendix IV Reference	Roof Radiant Barrier Installed Yes or No	Location/Comments (attic, garage, typical, etc.)

1) See Joint Appendix IV in Section IV.2, IV.3 and IV.4, which is the basis for the U-factor criterion. U-factors can not exceed prescriptive value to show equivalence to R-values.

Ralph Gaedeke

528 Hartnell Place

5/10/06

Project Title

Date

FENESTRATION PRODUCTS - U-FACTOR AND SHGC

FENESTRATION MAXIMUM ALLOWED AREA WORKSHEET WS-4R --must be included for New Construction, Additions and Alterations.

Fenestration #/Type/Pos. (Front, Left, Rear, Right, Skylight)	Orientation N, S, E, W1	Area (ft ²)	U-factor2	U-factor Source3	SHGC4	SHGC Source5	Exterior Shading/Overhangs6, 7 Ck box if WS-3R is included

- 1) Skylights are now included in West-facing fenestration area if the skylights are tilted to the west or tilted in any direction when the pitch is less than 1:12. See §161(7)3C and in Section 3.2.3 of the Residential Manual
- 2) Enter values in this column are either NFRC Rated value or from Standards default Table 116A.
- 3) Indicate source either from NFRC or Table 116A.
- 4) Enter values in this column from NFRC or from Standards Default Table 116B or adjusted SHGC from WS-3R.
- 5) Indicate source either from NFRC or Table 116B.
- 6) Shading Devices are defined in Table 3-3 in the Residential Manual and see WS-3R to calculate Exterior Shading devices.
- 7) See Section 3.2.4 in the Residential Manual.

HVAC SYSTEMS

Heating Equipment Type and Capacity (furnace, heat pump, boiler, etc.)	Minimum Efficiency (AFUE or HSPF)	Distribution Type and Location (ducts, attic, etc.)	Duct or Piping R-Value	Thermostat Type	Configuration (split or package)
Heat Pump	7.75 HSPF	Attic	R 6	Programmable	Split
24 kBTU					

Cooling Equipment Type and Capacity (A/C, Heat Pump, Evap Cool)	Minimum Efficiency (SEER or EER)	Duct Location (attic, etc.)	Duct R-Value	Thermostat Type	Configuration (split or package)
Heat Pump	13.00 SEER 11.00 EER	Attic	R 6	Programmable	Split
24 kBTU					

Ralph Gaedeke

528 Hartnell Place

5/10/06

Project Title

Date

SEALED DUCTS and TXVs (for Alternative Measures)

A signed CF-1R Form must be provided to the building department for each home for which the following are required.

<input type="checkbox"/>	Sealed Ducts (all climate zones) (installer testing and certification and HERS rater field verification required.)
<input type="checkbox"/>	TXVs, readily accessible (climate zones 2 and 8-16 only) (installer testing and certification and HERS Rater field verification required.)
<input type="checkbox"/>	Refrigerant Charge (climate zones 2 and 8-16 only) (installer testing and certification and HERS Rater field verification required.)

OR

<input type="checkbox"/>	Alternative to Sealed Ducts and Refrigerant Charge /TXVs (See Package D Alternative Package Features for Project Climate Zone in the RM Appendix B Table 161-C, Footnotes 7-14.
--------------------------	---

OR

<input type="checkbox"/>	For additions and alterations, duct systems that are not documented to have been previously sealed as confirmed through field verification and diagnostic testing in accordance with procedures in the Residential ACM Manual and duct systems with more than 40 linear feet in unconditioned spaces shall meet the requirements of Section 160(m) and duct insulation requirements of Package D.
--------------------------	---

WATER HEATING SYSTEMS

<input type="checkbox"/>	Check box if system meets criteria of a "Standard" system. Standard system is one gas-fired water heater per dwelling unit. If the water heater is a storage type, 80 gallons is the maximum capacity and recirculation system is not allowed.
<input type="checkbox"/>	Check box when using Preapproved Alternative Water Heating table, Table 5-4 in Chapter 5 in the Residential Manual. No water heating calculations are required, and the system complies automatically.
<input type="checkbox"/>	Check box if system does not meet criteria of "Standard" system, and does not comply with the Preapproved Alternative Water Heating table. In this case, the Performance Method must be used and must be included in the submittal.
<input type="checkbox"/>	Check box to verify that a time control is required for a recirculating system pump for a system serving multiple units

Systems serving single dwelling units

Water Heater Type/Fuel Type	Distribution Type	Number in System	Rated Input ¹ (kW or Btu/hr)	Tank Capacity (gallons)	Energy Factor ¹ or Thermal Efficiency	Standby ¹ Loss (%)	Tank External Insulation R-Value

System serving multiple dwelling units

Water Heater Type/Fuel Type	Distribution Type	Number in System	Rated Input ¹ (kW or Btu/hr)	Tank Capacity (gallons)	Energy Factor ¹ or Thermal Efficiency	Standby ¹ Loss (%)	Tank External Insulation R-Value

¹ For small gas storage water heaters (rated inputs of less than or equal to 75,000 Btu/hr), electric resistance, and heat pump water heaters, list Energy Factor. For large gas storage water heaters (rated input of greater than 75,000 Btu/hr), list Rated Input, Recovery Efficiency, Thermal Efficiency and Standby Loss. For instantaneous gas water heaters, list Rated Input and Thermal Efficiencies.

Pipe Insulation (kitchen lines > 3/4 inches) All hot water pipes from the heating source to the kitchen fixtures that are 3/4 inches or greater in diameter shall be thermally insulated as specified by Section 160 (j) 2 A or 160 (j) 2 B.

Ralph Gaedeke

528 Hartnell Place

5/10/06

Project Title

Date

SPECIAL FEATURES NOT REQUIRING HERS VERIFICATION (add extra sheets if necessary)

Indicate which special features are part of this project. The list below represents special features relevant to the Prescriptive and Performance Method.

<input type="checkbox"/>	Feature	Required Forms (if applicable)	Description
<input type="checkbox"/>	Metal Framed Walls	CF-1R	
<input type="checkbox"/>	Radiant Barriers	CF-1R	
<input type="checkbox"/>	Exterior Shades	WS-4R N/A; Performance Calculation	
<input type="checkbox"/>	Cool Roof	Required. Attach CRRC Label to Forms.	
<input type="checkbox"/>	Dedicated Hydronic Heating System	Performance Calculation Required; Attach Run to Forms.	
<input type="checkbox"/>	Combined Hydronic System	Performance Calculation Required; Attach Run to Forms.	
<input type="checkbox"/>	Gas Cooling	N/A; Performance Calculation Required.	
<input type="checkbox"/>	Buried Ducts	N/A; Indicate on building plans.	
<input type="checkbox"/>	Kitchen Pipe Insulation	See Section 5.6.2 Distribution Systems in Residential Manual.	
<input type="checkbox"/>	Multiple Water Heaters Per Dwelling Unit	See Table 5-13 or use Performance Calculation and attach Run to Forms.	
<input type="checkbox"/>	Central Water Heating System Serving Multiple Dwellings	Performance Calculation and attach Run to Forms.	
<input type="checkbox"/>	Non-NABCA Large Water Heater	CF-1R	
<input type="checkbox"/>	Indirect Water Heater	See Table 5-13 or use Performance Calculation and attach Run to Forms.	
<input type="checkbox"/>	Instantaneous Gas Water Heater	See Table 5-13 or use Performance Calculation and attach Run to Forms.	
<input type="checkbox"/>	Solar Water Heating System	See Table 5-13 or use Performance Calculation and attach Run to Forms.	
<input type="checkbox"/>	Wood Stove Boiler	Performance Calculation and attach Run to Forms.	

SPECIAL FEATURES REQUIRING HERS RATER VERIFICATION

(add extra sheets if necessary) Indicate to the HERS Rater which credits are part of this project and need verification.

<input type="checkbox"/>	Feature	Required Forms (if applicable)	Description
<input type="checkbox"/>	Duct Sealing	CF-6R part 4 of 12	
<input type="checkbox"/>	Refrigerant Charge	CF-6R part 5 of 12	
<input type="checkbox"/>	Thermostatic Expansion Valve	CF-6R part 6 of 12	

INSTALLATION CERTIFICATE

(Page 4 of 12)

CF-6R

828 Hartnell Place

Sacramento CA 95825 0

Site Address

Permit Number

INSTALLER COMPLIANCE STATEMENT FOR DUCT LEAKAGE

Copies to: Builder, HERS Rater, Building Owner at Occupancy and Building Department

INSTALLER COMPLIANCE STATEMENT

The building was: [X] Tested at Final [] Tested at Rough-in

INSTALLER VISUAL INSPECTION AT FINAL CONSTRUCTION STAGE:

- [X] Remove at least one supply and one return register, and verify that the spaces between the register boot and the interior finishing wall are properly sealed.
[] If the house rough-in duct leakage test was conducted without an air handler installed, inspect the connection points between the air handler and the supply and return plenums to verify that the connection points are properly sealed.
[X] Inspect all joints to ensure that no cloth backed rubber adhesive duct tape is used

[X] DUCT LEAKAGE REDUCTION

Procedures for field verification and diagnostic testing of air distribution systems are available in RACM, Appendix RC4.3

Table with columns for Test Results (CFM @ 25 Pa), Measured Values, and Pass/Fail status. Includes sections for NEW CONSTRUCTION, ALTERATIONS, and TEST OR VERIFICATION STANDARDS.

I, the undersigned, verify that the above diagnostic test results were performed in conformance with the requirements for compliance credit. I, the undersigned, also certify that the newly installed or retrofit Air-Distribution System Ducts, Plenums and Fans comply with Mandatory requirements specified in Section 109 (a) of the 2006 Building Energy Efficiency Standards.

Signature: [Handwritten Signature] Date: 4-21-06

Garick A/C
Installing Subcontractor (Co. Name) OR 40015
General Contractor (Co. Name) 1062

INSTALLATION CERTIFICATE

(Page 3 of 12)

CF-6R

528 Hartnell Place

Sacramento CA 95825

0

Site Address

Permit Number

An installation certificate is required to be posted at the building site or made available for all appropriate inspections. (The information provided on this form is required.) After completion of final inspection, a copy must be provided to the building department (upon request) and the building owner at occupancy, per Section 18-163(a).

HVAC SYSTEMS:

Heating Equipment


Equip Type (pkg. heat pump)	CEC Certified Mfr. Name, Model and Serial Number	# of Identical Systems	Efficiency (AFUE, etc.) >(CF-1R value)	Duct Location (attic, etc.)	Duct or Piping R-value	Heating Load (Btu/hr)	Heating Capacity (Btu/hr)
Split	LENNOX	1	7.75 HSPF	Attic	R 6	0	24000
	CB30M-2126						

Cooling Equipment

Equip Type (pkg. heat pump)	CEC Certified Mfr. Name, Model and Serial Number	# of Identical Systems	Efficiency (SEER, etc.) >(CF-1R value)	Duct Location (attic, etc.)	Duct or Piping R-value	Cooling Load (Btu/hr)	Cooling Capacity (Btu/hr)
Split	LENNOX	1	13.00 SEER	Attic	R 6	0	24000
	13HPD-024-230		11.00 SEER				
Coil	0						
	0						

1. > symbol reads greater than or equal to what is indicated on the CF-1R value. Include both SEER and EER if compliance credit for high EER air conditioner is claimed.

I, the undersigned, verify that equipment listed above is: 1) the actual equipment installed, 2) equivalent to or more efficient than that specified in the certificate of compliance (Form CF-1R) submitted for compliance with the Energy Efficiency Standards for residential buildings, and 3) equipment that meets or exceeds the appropriate requirements for manufactured devices (from the Appliance Efficiency Regulations or Part 6), where applicable.

 4-21-06
 Signature, Date

Garick A/C
 Installing Subcontractor (Co. Name) 40015
 OR General Contractor (Co. Name) OR Owner 1062

COPY TO: Building Department
 HERS Rater (if applicable)
 Building Owner at Occupancy