

# 59 Morning Dove Cir

0612145

**CERTIFICATE OF FIELD VERIFICATION & DIAGNOSTIC TESTING (Page 1 of 8)**

59 Morning Dove Cir - Sacramento, CA 95833		Blower Mechanical Inc. / 688451	
Project Address	have thru 624-0808	Contractor Name / License No.	0612145
Contractor Contact	Telephone	Permit Number	
John G. Galves	916-240-8805	57030	
HERS Rater	Telephone	Sample Group Number	
	August 17, 2006	CC14-1796378216	
Certifying Signature	Date	Certificate Number	
HERS Provider: Valley Duct Testing	HERS Provider: CalCERTS	City/State/Zip: Rocklin / CA / 95677	
Street Address: 6345 Rainier Ave			

Approved Homeowner, HERS Provider and Building Department  
 This CF-4R has been registered with the CalCERTS® registry in accordance with the Title 24 & Title 20 of the CCR. CalCERTS® is an approved HERS provider by the California Energy Commission.

**HERS RATER COMPLIANCE STATEMENT**  
 The house was  tested  Approved as part of sample testing, but was not tested.  
 As the HERS rater providing diagnostic testing and field verification, I certify that the house identified on this form complies with the diagnostic tested compliance requirements as checked on this form. The HERS rater must check and verify that the new distribution system is fully ducted and correct tape is used before a CF-4R may be released on every tested building. The HERS rater must not release the CF-4R until a properly completed and signed CF-6R has been received for the sample and tested buildings.

- The installer has provided a copy of the CF-6R (Installation Certificate).
- New Distribution system is fully ducted (i.e., does not use building cavities as plenums or platform returns in lieu of ducts).
- New systems where cloth backed, rubber adhesive duct tape is installed, mastic and drawbands are used in combination with cloth backed, rubber adhesive duct tape to seal leaks at duct connections.

**MINIMUM REQUIREMENTS FOR DUCT LEAKAGE REDUCTION COMPLIANCE CREDIT: Main System**

NEW CONSTRUCTION			
	Duct Pressurization Test Results (CFM @ 25 Pa)	Measured Values	
1	Enter Tested Leakage Flow in CFM:	N/A	
2	Fan Flow: Calculated (Nominal Cooling * Heating) or Measured Enter Total Fan Flow in CFM:	1497	
3	Pass if Leakage Percentage <= 6% [ 100 x ( Line 1 / Line 2 )]:	N/A	N/A
ALTERATIONS: Duct System and/or HVAC Equipment Change-Out			
4	Enter Tested Leakage Flow in CFM from CF-6R: Pre-Test of Existing Duct System Prior to Duct System Alteration and/or Equipment Change-Out.		
5	Enter Tested Leakage Flow in CFM: Final Test of New Duct System or Altered Duct System for Duct System Alteration and/or Equipment Change-Out.	128	
6	Enter Reduction in Leakage for Altered Duct System (Line 4 - Line 5) - (Only if Applicable)		
7	Enter Tested Leakage Flow in CFM to Outside (Only if Applicable)		
8	Entire New Duct System - Pass if Leakage Percentage <= 6% [ 100 x ( Line 5 / Line 2 )]:		Pass Fail
TEST OR VERIFICATION STANDARDS: For Altered Duct System and/or HVAC Equipment Change-Out, use one of the following four Test or Verification Standards for compliance:			
9	Pass if Leakage Percentage <= 15% [ 100 x ( Line 5 / Line 2 )]:	8.55%	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail
10	Pass if Leakage to Outside Percentage <= 10% [ 100 x ( Line 7 / Line 2 )]:		Pass Fail
11	Pass if Leakage Reduction Percentage >= 60% [ 100 x ( Line 6 / Line 4 ) ] and Verification by Smoke Test and Visual Inspection		Pass Fail
12	Pass if Sealing of all Accessible Leaks and Verification by Smoke Test and Visual Inspection		Pass Fail
Pass if One of Lines #9 through #12 pass			<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail

**INSTALLATION CERTIFICATE****(Page 6 of 12) CF-6R**

Site Address

Permit Number

**Standard Charge Measurement Summary:**

System shall pass both refrigerant charge and adequate airflow calculation criteria from the same measurements. If corrective actions were taken, both criteria must be remeasured and recalculated.

  Yes  No **System Passes**
**Alternate Charge Measurement Procedure** (outdoor air dry-bulb below 55 °F)

Note: The system should be installed and charged in accordance with the manufacturer's specifications and installer verification shall be documented on CF-6R before starting this procedure. If outdoor air dry-bulb is 55 °F or above, installer shall use the Standard Charge Measure Procedure:

Procedures for Determining Refrigerant Charge using the Alternate Method are available in RACM, Appendix RD3.  
Weigh-In Charging Method for Refrigerant Charge

Actual liquid line length:		ft
Manufacturer's Standard liquid line length:		ft
Difference (Actual - Standard):		ft
Manufacturer's correction (ounces per foot) _____ x difference in length = _____ ounces (+ = add) (- = remove)		


Measured Airflow Method for Adequate Airflow Verification available in RACM, Appendix RD2.6

Calculated Airflow: Cooling Capacity (Btu/hr) _____ X 0.033 (cfm/Btu-hr) = _____ CFM
Measured Airflow is _____ CFM (Measured airflow must be greater than the calculated airflow).

**Alternate Charge Measurement Summary:**

System shall pass both refrigerant charge and adequate airflow calculation criteria from the same measurements. If corrective actions were taken, both criteria must be remeasured and recalculated.

  Yes  No **System Passes**

Installing Subcontractor (Co. Name) OR General Contractor (Co. Name) OR Owner	
Signature: 	Date: 7-17-06

Copies to: BUILDING DEPARTMENT, HERS RATER (IF APPLICABLE) BUILDING OWNER AT OCCUPANCY

**CERTIFICATE OF FIELD VERIFICATION & DIAGNOSTIC TESTING (Page 3-4 of 8)**

**CF-4R**

59 Morning Dove Cir - Sacramento, CA 95833		Brower Mechanical Inc. / 605451	
Project Address		Contractor Name / License No.	
Naye Horton 627-9908		605451	
Contractor Contact		Telephone	Permit Number
City/State/Zip		City/State/Zip	City/State/Zip
HERS Rater		Telephone	Sample Group Number
August 17, 2006		Date	CF-4 1708060000
Certifying Signature		Certificate Number	
Name: Billy Dean Toulmin		HERS Provider: CalCERTS	
Street Address: 6345 Rainier Ave		City/State/Zip: Rocklin / CA / 95677	

Copies to homeowner, HERS Provider and Building Department  
 This CF 4R has been registered with the CalCERTS® registry in accordance with the Title 24 & Title 20 of the CCR.  
 The CalCERTS® approved HERS provider is the California Energy Commission.

**HERS RATER COMPLIANCE STATEMENT**

The house was  tested  Approved as part of sample testing, but was not tested.  
 As the HERS rater providing diagnostic testing and field verification, I certify that the house identified on this form complies with the diagnostic tested compliance requirements as checked on this form.  
 The installer has provided a copy of the CF-6R (Installation Certificate).

**THERMOSTATIC EXPANSION VALVE (TXV): Main System**

Access is provided for inspection. The procedure shall consist of visual verification that the TXV is installed on the system and installation of the specific equipment shall be verified.	
Main System HVAC System TXV	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail

**INSTALLATION CERTIFICATE**

(Page 3 of 12) CF-6R

Site Address 59 Morning dove cir.	Permit Number 612145
--------------------------------------	-------------------------

An installation certificate is required to be posted at the building site or made available for all appropriate inspections. (The information provided on this form is required) After completion of final inspection, a copy must be provided to the building department (upon request) and the building owner at occupancy, per Section 10-103(a).

**HVAC SYSTEMS:**

*Heating Equipment*


Equip Type (pkg. heat pump)	CEC Certified Mfr. Name and Model Number	# of Identical Systems	Efficiency (AFUE, etc.) <sup>1</sup> (≥CF-1R value)	Duct Location (attic, etc.)	Duct or Piping R-value	Heating Load (Btu/hr)	Heating Capacity (Btu/hr)
split ge	Goodman GMS9507 03AXA	1	95	attic	4.2		69000

*Cooling Equipment*

Equip Type (pkg. heat pump)	CEC Certified Mfr. Name and Model Number	# of Identical Systems	Efficiency (SEER or EER) <sup>1</sup> (≥CF-1R value)	Duct Location (attic, etc.)	Duct R-value	Cooling Load (Btu/hr)	Cooling Capacity (Btu/hr)
split ge	Goodman ESC1303b 1A	1	14	attic	4.2		36000

1. ≥ symbol reads *greater than or equal to what is indicated on the CF-1R value.*  
Include both SEER and EER if compliance credit for high EER air conditioner is claimed.

I, the undersigned, verify that equipment listed above is: 1) is the actual equipment installed, 2) equivalent to or more efficient than that specified in the certificate of compliance (Form CF-1R) submitted for compliance with the *Energy Efficiency Standards* for residential buildings, and 3) equipment that meets or exceeds the appropriate requirements for manufactured devices (from the *Appliance Efficiency Regulations* or Part 6), where applicable.

Installing Subcontractor (Co. Name) OR General Contractor (Co. Name) OR Owner	
Signature: 	Date: 8/17/06

Copies to: BUILDING DEPARTMENT, HERS RATER (IF APPLICABLE) BUILDING OWNER AT OCCUPANCY

Site Address

Permit Number

**INSTALLER COMPLIANCE STATEMENT FOR DUCT LEAKAGE**

**INSTALLER COMPLIANCE STATEMENT**

The building was:  Tested at Final  Tested at Rough-in

**INSTALLER VISUAL INSPECTION AT FINAL CONSTRUCTION STAGE:**


- Remove at least one supply and one return register, and verify that the spaces between the register boot and the interior finishing wall are properly sealed.
- If the house rough-in duct leakage test was conducted without an air handler installed, inspect the connection points between the air handler and the supply and return plenums to verify that the connection points are properly sealed.
- Inspect all joints to ensure that no cloth backed rubber adhesive duct tape is used

**DUCT LEAKAGE REDUCTION**

*Procedures for field verification and diagnostic testing of air distribution systems are available in RACM, Appendix RC4.3*

NEW CONSTRUCTION:		
	Duct Pressurization Test Results (CFM @ 25 Pa)	Measured Values
1	Enter Tested Leakage Flow in CFM:	
2	Fan Flow: Calculated (Nominal: <input type="checkbox"/> Cooling <input checked="" type="checkbox"/> Heating) or <input type="checkbox"/> Measured If Fan Flow is Calculated as 400 cfm/ton x number of tons or as 21.7 cfm/(kBtu/hr) x Heating Capacity in Thousands of Btu/hr, enter total calculated or measured fan flow in CFM here:	1497 ✓ ✓
3	Pass if Leakage Percentage ≤ 6% for Final or ≤ 4% at Rough-in: [100 x [ (Line # 1) / (Line # 2) ]]	<input type="checkbox"/> Pass <input type="checkbox"/> Fail
ALTERATIONS: Duct System and/or HVAC Equipment Change-Out		
4	Enter Tested Leakage Flow in CFM from Pre-Test of Existing Duct System Prior to Duct System Alteration and/or Equipment Change-Out.	
5	Enter Tested Leakage Flow in CFM from Final Test of New Duct System or Altered Duct System for Duct System Alteration and/or Equipment Change-Out.	128
6	Enter Reduction in Leakage for Altered Duct System [ (Line # 4) Minus (Line # 5) ] - (Only if Applicable)	
7	Enter Tested Leakage Flow in CFM to Outside (Only if Applicable)	✓ ✓
8	Entire New Duct System - Pass if Leakage Percentage ≤ 6% for Final or ≤ 4% at Rough-in [100 x [ (Line # 5) / (Line # 2) ]]	<input type="checkbox"/> Pass <input type="checkbox"/> Fail
TEST OR VERIFICATION STANDARDS: For Altered Duct System and/or HVAC Equipment Change-Out Use one of the following four Test or Verification Standards for compliance:		
9	Pass if Leakage Percentage ≤ 15% [100 x [ (Line # 5) / (Line # 2) ]]	8.6 ✓ <input type="checkbox"/> Pass <input type="checkbox"/> Fail
10	Pass if Leakage to Outside Percentage ≤ 10% [100 x [ (Line # 7) / (Line # 2) ]]	<input type="checkbox"/> Pass <input type="checkbox"/> Fail
11	Pass if Leakage Reduction Percentage ≥ 60% [100 x [ (Line # 6) / (Line # 4) ]] and Verification by Smoke Test and Visual Inspection	<input type="checkbox"/> Pass <input type="checkbox"/> Fail
12	Pass if Sealing of all Accessible Leaks and Verification by Smoke Test and Visual Inspection	<input type="checkbox"/> Pass <input type="checkbox"/> Fail
Pass if One of Lines # 9 through # 12 pass		<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail

I, the undersigned, verify that the above diagnostic test results were performed in conformance with the requirements for compliance credit. I, the undersigned, also certify that the newly installed or retrofit Air-Distribution System Ducts, Plenums and Fans comply with Mandatory requirements specified in Section 150 (m) of the 2005 Building Energy Efficiency standards.

Installing Subcontractor (Co. Name) OR General Contractor (Co. Name) OR Owner	
Signature: 	Date: 8/17/06

Copies to: BUILDING DEPARTMENT, HERS RATER (IF APPLICABLE) BUILDING OWNER AT OCCUPANCY

**INSTALLATION CERTIFICATE**

(Page 5 of 12) CF-6R

Site Address	Permit Number
--------------	---------------

**THERMOSTATIC EXPANSION VALVE (TXV)**

*Procedures for field verification of thermostatic expansion valves are available in RACM, Appendix RI.*

✓	<input type="checkbox"/> Yes	<input type="checkbox"/> No	Access is provided for inspection. The procedure shall consist of visual verification that the TXV is installed on the system and installation of the specific equipment shall be verified.	<input type="checkbox"/>		<input type="checkbox"/>
			Yes is a pass	Pass		Fail

**REFRIGERANT CHARGE MEASUREMENT**

Verification for Required Refrigerant Charge and Adequate Airflow for Split System Space Cooling Systems without Thermostatic Expansion Valves

Outdoor Unit Serial #	
Location	
Outdoor Unit Make	
Outdoor Unit Model	
Cooling Capacity	Btu/hr
Date of Verification	
Date of Refrigerant Gauge Calibration	(must be checked monthly)
Date of Thermocouple Calibration	(must be checked monthly)

**Standard Charge Measurement Procedure (outdoor air dry-bulb 55°F and above):**

*Procedures for Determining Refrigerant Charge using the Standard Method are available in RACM, Appendix RD2.*

Note: The system should be installed and charged in accordance with the manufacturer's specifications before starting this procedure.

**Measured Temperatures**

Supply (evaporator leaving) air dry-bulb temperature (Tsupply, db)		°F
Return (evaporator entering) air dry-bulb temperature (Treturn, db)		°F
Return (evaporator entering) air wet-bulb temperature (Treturn, wb)		°F
Evaporator saturation temperature (Tevaporator, sat)		°F
Suction line temperature (Tsuction, db)		°F
Condenser (entering) air dry-bulb temperature (Tcondenser, db)		°F

**Superheat Charge Method Calculations for Refrigerant Charge**

Actual Superheat = Tsuction, db - Tevaporator, sat		°F
Target Superheat (from Table RD-2)		°F
Actual Superheat - Target Superheat (System passes if between -5 and +5°F)		°F

**Temperature Split Method Calculations for Adequate Airflow**

*Split Method Calculation is not necessary if Adequate Airflow credit is taken*

Actual Temperature Split = Treturn, db - Tsupply, db		°F
Target Temperature Split (from Table RD3)		°F
Actual Temperature Split - Target Temperature Split (System passes if between -3°F and +3°F or, upon remeasurement, if between -3°F and -100°F)		°F