

Permit Package

CERTIFICATE OF FIELD VERIFICATION & DIAGNOSTIC TESTING (Page 1 of 8) CF-4R	
Project Address 5616 Sandburg Drive	Builder or Installer Name McDonald PHAC
Builder or Installer Contact Vicki Burlingham (916) 456-4738 Telephone	Plan/Permit (Additions or Alterations) Number 0609454
HERS Rater Steve Vasa - CC2004262 Telephone 916-682-8730	Sample Group Number
Compliance Method (Prescriptive)	Climate Zone 12
Certifying Signature <i>[Signature]</i> Date 7-12-06	Sample House Number
Firm Capitol Energy Consultants	HERS Provider CalCerts
Street Address: 1709 Adonis Way	City/State/Zip: Sacramento CA 95864

Copies to: BUILDER, HERS PROVIDER AND BUILDING DEPARTMENT

HERS RATER COMPLIANCE STATEMENT

The house was: Tested Approved as part of sample testing, but was not tested
 As the HERS rater providing diagnostic testing and field verification, I certify that the house identified on this form complies with the diagnostic tested compliance requirements as checked on this form. The HERS rater must check and verify that the new distribution system is fully ducted and correct tape is used before a CF-4R may be released on every tested building. The HERS rater must not release the CF-4R until a properly completed and signed CF-6R has been received for the sample and tested buildings.

- The installer has provided a copy of CF-6R (Installation Certificate).
- New ducts are fully ducted (i.e., does not use building cavities as plenums or platform returns in lieu of ducts).
- New ducts with cloth backed, rubber adhesive duct tape is installed, mastic and draw bands are used in combination with cloth backed, rubber adhesive duct tape to seal leaks at duct connections.

MINIMUM REQUIREMENTS FOR DUCT LEAKAGE REDUCTION COMPLIANCE CREDIT


Procedures for field verification and diagnostic testing of air distribution systems are available in RACM, Appendix RC4.3.

Duct Diagnostic Leakage Testing Results

NEW CONSTRUCTION:			
	Duct Pressurization Test Results (CFM @ 25 Pa)	Measured Values	
1	Enter Tested Leakage Flow in CFM:		
2	Fan Flow: Calculated (Nominal: <input checked="" type="checkbox"/> Cooling <input type="checkbox"/> Heating) or <input type="checkbox"/> Measured Enter Total Fan Flow in CFM:	2000	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/>
3	Pass if Leakage Percentage < 6% [100 x [____(Line # 1) / ____ (Line # 2)]]		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
ALTERATIONS: Duct System and/or HVAC Equipment Change-Out			
4	Enter Tested Leakage Flow in CFM from CF-6R: Pre-Test of Existing Duct System Prior to Duct System Alteration and/or Equipment Change-Out.		
5	Enter Tested Leakage Flow in CFM: Final Test of New Duct System or Altered Duct System for Duct System Alteration and/or Equipment Change-Out.	212	299
6	Enter Reduction in Leakage for Altered Duct System [____(Line # 4) Minus ____ (Line # 5)] (Only if Applicable)		
7	Enter Tested Leakage Flow in CFM to Outside (Only if Applicable)		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/>
8	Entire New Duct System - Pass if Leakage Percentage < 6% [100 x [____(Line # 5) / ____ Line # 2]]		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
TEST OR VERIFICATION STANDARDS: For Altered Duct System and/or HVAC Equipment Change-Out			
Use one of the following four Test or Verification Standards for compliance:			
9	Pass if Leakage Percentage < 15% [100 x [212 (Line # 5) / 2000 (Line # 2)]]	10.6	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail
10	Pass if Leakage to Outside Percentage < 10% [100 x [____(Line # 7) / ____ (Line # 2)]]		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
11	Pass if Leakage Reduction Percentage > 60% [100 x [____(Line # 6) / ____ (Line # 4)]] and Verification by Smoke Test and Visual Inspection		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
	Pass if Sealing of all Accessible Leaks and Verification by Smoke Test and Visual Inspection		<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail
	Pass if One of Lines # 9 through # 12 pass		<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail

System Passes

CERTIFICATE OF FIELD VERIFICATION & DIAGNOSTIC TESTING (Page 3 of 8) CF-4R

Project Address 5616 Sandburg Drive	Builder Name McDonald PHAC
Builder Contact Vicki Burlingham Telephone (916) 456-4738	Plan Number
HERS Rater Steve Vasa - CC2004262 Telephone 916-682-8730	Sample Group Number
Compliance Method (Prescriptive)	Climate Zone 12
Certifying Signature  Date 7-12-06	Sample House Number
Firm Capitol Energy Consultants	HERS Provider CalCerts
Street Address: 1709 Adonis Way	City/State/Zip: Sacramento CA 95864

Copies to: BUILDER, HERS PROVIDER AND BUILDING DEPARTMENT

HERS RATER COMPLIANCE STATEMENT

The house was: Tested Approved as part of sample testing, but was not tested

As the HERS rater providing diagnostic testing and field verification, I certify that the house identified on this form complies with the diagnostic tested compliance requirements as checked on this form.

The installer has provided a copy of CF-6R (Installation Certificate).

THERMOSTATIC EXPANSION VALVE (TXV)

Procedures for field verification of thermostatic expansion valves are available in RACM, Appendix RI.

				<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	Access is provided for inspection. The procedure shall consist of visual verification that the TXV is installed on the system and installation of the specific equipment shall be verified.	<input checked="" type="checkbox"/>	<input type="checkbox"/>
			Yes is a pass	Pass	Fail

REFRIGERANT CHARGE MEASUREMENT

Verification for Required Refrigerant Charge for Split System Space Cooling Systems without Thermostatic Expansion Valves

Outdoor Unit Serial #	
Location	
Outdoor Unit Make	
Outdoor Unit Model	
Cooling Capacity	Btu/hr
Date of Verification	
Date of Refrigerant Gauge Calibration	(must be checked monthly)
Date of Thermocouple Calibration	(must be checked monthly)

Standard Charge Measurement (outdoor dry-bulb 55 °F and above)
 Note: The system should be installed and charged in accordance with the manufacturer's specifications and installer verification shall be documented on CF-6R before starting this procedure. If outdoor dry-bulb is below 55 °F rater shall use the Alternative Charge Measure Procedure

Procedures for Determining Refrigerant Charge using the Standard Method are available in RACM, Appendix RD2.

Yes No A copy of CF-6R (Installation Certificate) has been provided with refrigerant charge measurement documented.

CERTIFICATE OF COMPLIANCE: RESIDENTIAL (Page 1 of 5)		CF-1R
Project Title Gold	Date 07/12/06	Building Permit # 0609454
Project Address 5616 Sandburg Drive		Plan Check / Date
Sacramento, CA 95819		Field Check / Date
Documentation Author Vicki Burlingham	Telephone (916) 456-4738	Enforcement Agency Use Only
Compliance Method (Prescriptive)	Climate Zone 12	

- Alternative Component Package Method: (check one) C D D (Alternative)
- Package C and Package D choices require HERS rater field verification and/or diagnostic testing (see CF-1R page 3)
 - For Package D Alternative see Appendix B Table 151-C Footnotes 8-14 in the Residential Compliance Manual (RCM)

GENERAL INFORMATION

Total Conditioned Floor Area (CFA) 2013 ft²

Average Ceiling Height: 8 ft

Check Applicable Boxes

Building Type: (check one or more) Single Family Multifamily Addition Alteration
 (If adding fenestration fill-out WS-4R, Fenestration Maximum Allowed Area Worksheet and see Section 8.3.2 for Additions and 8.3.3 for Alterations in the RCM.)

- Maximum Allowed Total Fenestration Area _____ ft² (from WS-4R)
- Maximum Allowed West Facing Fenestration Area _____ ft² (from WS-4R)
- Number of Stories: 1 Number of Dwelling Units: 1
- Floor Construction Type: Raised Slab/Raised Floor (circle one or both)
- Front Orientation: _____ North / South / East / West : All Orientations (input front orientation in degrees from True North and circle one).

RADIANT BARRIER (check box if required in climate zones 2, 4, 8-15)

OPAQUE SURFACES INCLUDING OPAQUE DOORS

Component Type (Wall, Roof, Floor, Slab Edge, Doors)	Frame Type (Wood or Metal)	Cavity Insulation R-Value	Continuous Insulation R-Value	Assembly U-factor (for wood, metal frame and mass assemblies) ¹	Joint Appendix IV Reference	Roof Radiant Barrier Installed ² Yes or No	Location Comments (attic, garage, typical, etc.)
N/A							

1) See Joint Appendix IV in Section IV.2, IV.3, and IV.4, which is the basis for the U-factor criterion. U-factors can not exceed prescriptive value to show equivalence to R-values.
 2) This column is for the Inspector to verify installation of roof radiant barrier.

CERTIFICATE OF COMPLIANCE: RESIDENTIAL (Page 2 of 5) CF-1R

<i>Project Title</i>		<i>Date</i>
Gold		07/12/06

FENESTRATION PRODUCTS – U-FACTOR AND SHGC

✓ FENESTRATION MAXIMUM ALLOWED AREA WORKSHEET WS-4R – must be included for New Construction, Additions, and Alterations.

Fenestration #/Type/Pos. (Front, Left, Rear, Right, Skylight)	Orient-ation, N, S, E, W ¹	Area (ft ²)	U-factor ²	U-factor Source ³	SHGC ⁴	SHGC Source ⁵	Exterior Shading/Overhangs ^{6,7} ✓ box if WS-3R is included
N/A							<input type="checkbox"/>
N/A							<input type="checkbox"/>
N/A							<input type="checkbox"/>
N/A							<input type="checkbox"/>
N/A							<input type="checkbox"/>
N/A							<input type="checkbox"/>
N/A							<input type="checkbox"/>

- 1) Skylights are now included in West-facing fenestration area if the skylights are tilted to the west or tilted in any direction when the pitch is less than 1:12. See §151(f)3C and in Section 3.2.3 of the Residential Manual.
- 2) Enter values in this column from either NFRC Certified Label or from Standards Default Table 116-A.
- 3) Indicate source either from NFRC or Table 116-A,
- 4) Enter values in this column from NFRC or from Standards Default Table 116B or adjusted SHGC from WS-3R.
- 5) Indicate source either from NFRC, Table 116B or WS-3R
- 6) Shading Devices are defined in Table 3-3 in the Residential Manual and see WS-3R to calculate Exterior Shading devices.
- 7) See Section 3.2.4 in the Residential Manual.

HVAC SYSTEMS

Heating Equipment Type and Capacity (furnace, heat pump, boiler, etc.)	Minimum Efficiency (AFUE or HSPF)	Distribution Type and Location (ducts, attic, etc.)	Duct or Piping R-Value	Thermostat Type	Configuration (split or package)
Furnace	80	under house	R4.2	setback	split

Cooling Equipment Type and Capacity (A/C, heat pump, evap. cooling)	Minimum Efficiency (SEER or EER)	Distribution Type and Location (ducts, attic, etc.)	Duct or Piping R-Value	Thermostat Type	Configuration (split or package)
A/C	16.5/13	under house	R4.2	setback	split

CERTIFICATE OF COMPLIANCE: RESIDENTIAL (Page 3 of 5) CF-1R

<i>Project Title</i> Gold	<i>Date</i> 07/12/06
------------------------------	-------------------------

SEALED DUCTS and TXVs (or Alternative Measures)

A signed CF-4R Form must be provided to the building department for each home for which the following are required.

<input checked="" type="checkbox"/>	Sealed Ducts (all climate zones) (Installer testing and certification and HERS rater field verification required.)
<input checked="" type="checkbox"/>	TXVs, readily accessible (climate zones 2 and 8-15 only) (Installer testing and certification and HERS Rater field verification required.)
<input type="checkbox"/>	Refrigerant Charge (climate zones 2 and 8-15 only) (Installer testing and certification and HERS Rater field verification required.)

OR

<input type="checkbox"/>	Alternative to Sealed Ducts and Refrigerant Charge /TXVs (See Package D Alternative Package Features for Project Climate Zone in the RM Appendix B Table 151-C, Footnotes 7-14.
--------------------------	---

OR

<input type="checkbox"/>	No ducts installed.
<input type="checkbox"/>	New ducts from existing space conditioning equipment, not exceeding 40ft. in length.
<input type="checkbox"/>	For additions and alterations, duct systems that are not documented to have been previously sealed as confirmed through field verification and diagnostic testing in accordance with procedures in the Residential ACM Manual. Duct systems with more than 40 linear feet in unconditioned spaces shall meet the requirements of Section 150(m) and duct insulation requirements of Package D.

WATER HEATING SYSTEMS

<input checked="" type="checkbox"/>	
<input type="checkbox"/>	Check box if system meets criteria of a "Standard" system. Standard system is one gas-fired water heater per dwelling unit. If the water heater is a storage type, 50 gallons is the maximum capacity and recirculation system is not allowed.
<input type="checkbox"/>	Check box when using Preapproved Alternative Water Heating table, Table 5-4 in Chapter 5 in the Residential Manual. No water heating calculations are required, and the system complies automatically.
<input type="checkbox"/>	Check box if system does not meet criteria of "Standard" system, and does not comply with the Preapproved Alternative Water Heating table. In this case, the Performance Method must be used and must be included in the submittal.
<input type="checkbox"/>	Check box to verify that a time control is required for a recirculating system pump for a system serving multiple units

Systems serving single dwelling units (See RM Table 5-4, Alternative Water Heating Systems for recirculation requirements)

Water Heater Type/Fuel Type	Distribution Type	Number in System	Rated Input ¹ (kW or Btu/hr)	Tank Capacity (gallons)	Energy Factor ¹ or Thermal Efficiency	Standby ¹ Loss (%)	Tank External Insulation R-Value
N/A							

System serving multiple dwelling units (See Residential Manual Section 5.3.3)

Water Heater Type	Distribution Type	Number in System	Rated Input ¹ (kW or Btu/hr)	Tank Capacity (gallons)	Energy Factor ¹ or Thermal Efficiency	Standby ¹ Loss (%)	Tank External Insulation R-Value

1) For small gas storage water heaters (rated inputs of less than or equal to 75,000 Btu/hr), electric resistance, and heat pump water heaters, list Energy Factor. For large gas storage water heaters (rated input of greater than 75,000 Btu/hr), list Rated Input, Recovery Efficiency, Thermal Efficiency and Standby Loss. For instantaneous gas water heaters, list Rated Input and Thermal Efficiencies.

Pipe Insulation (kitchen lines $\geq 3/4$ inches) All hot water pipes from the heating source to the kitchen fixtures that are $3/4$ inches or greater in diameter shall be thermally insulated as specified by Section 150 (j) 2 A or 150 (j) 2 B.

CERTIFICATE OF COMPLIANCE: RESIDENTIAL (Page 4 of 5) CF-1R

<i>Project Title</i> Gold	<i>Date</i> 07/12/06
------------------------------	-------------------------

SPECIAL FEATURES REQUIRING BUILDING OFFICIAL or HERS RATER VERIFICATION

Indicate which special features are parts of this project. The list below only represents special features relevant to the prescriptive method. (Check Applicable boxes)

Category	Building Official Verification of Special Features	HERS Rater Verification	HERS Rater Diagnostic Testing	Measure
Ducts				
<input type="checkbox"/>	Y			100% of ducts in crawlspace/basement
<input type="checkbox"/>		Y		Buried ducts
<input type="checkbox"/>		Y		Diagnostic supply duct location, surface area, and R-value
<input type="checkbox"/>	Y			Duct increased R-value
<input checked="" type="checkbox"/>			Y	Duct leakage
<input type="checkbox"/>	Y			Ducts in attic with radiant barriers
<input type="checkbox"/>		Y		Less than 12 ft. of duct outside conditioned space
<input type="checkbox"/>		Y		Non-standard duct location
<input type="checkbox"/>	Y			Supply registers within two ft of floor
<input type="checkbox"/>				
Envelope				
<input type="checkbox"/>	Y			Air retarding wrap
<input type="checkbox"/>	Y			Cool roof
<input type="checkbox"/>	Y			Exterior shades
<input type="checkbox"/>	Y			High thermal mass
<input type="checkbox"/>	Y			Inter-zone ventilation
<input type="checkbox"/>	Y			Metal framed walls
<input type="checkbox"/>	Y			Non-default vent heights
<input type="checkbox"/>		Y		Quality insulation installation
<input type="checkbox"/>	Y			Radiant barrier
<input type="checkbox"/>			Y	Reduced infiltration (blower door). May also require mechanical ventilation.
<input type="checkbox"/>	Y			Solar gain targeting (for sunspaces)
<input type="checkbox"/>	Y			Sunspace with interzone surfaces
<input type="checkbox"/>	Y			Vent area greater than 10%
<input type="checkbox"/>				
HVAC Equipment				
<input type="checkbox"/>			Y	Adequate air flow
<input type="checkbox"/>		Y		Air conditioner size
<input type="checkbox"/>			Y	Air handler fan power
<input type="checkbox"/>		Y		High EER
<input type="checkbox"/>	Y			Hydronic heating systems
<input type="checkbox"/>		Y		Mechanical ventilation
<input type="checkbox"/>			Y	Refrigerant charge
<input checked="" type="checkbox"/>		Y		Thermostatic expansion valve (TXV)
<input type="checkbox"/>	Y			Zonal control
Water Heater				
<input type="checkbox"/>	Y			Combined hydronic
<input type="checkbox"/>	Y			High EF for existing water heaters
<input type="checkbox"/>	Y			Non-NAECA water heater
<input type="checkbox"/>	Y			Non-standard water heaters (wh/unit)
<input type="checkbox"/>	Y			Water heater distribution credits

CERTIFICATE OF COMPLIANCE: RESIDENTIAL (Page 5 of 5) CF-1R


Project Title Gold	Date 07/12/06
------------------------------	-------------------------

Special Remarks

COMPLIANCE STATEMENT

This certificate of compliance lists the building features and specifications needed to comply with Title 24, Parts 1 and 6 of the California Code of Regulations, and the administrative regulations to implement them. This certificate has been signed by the individual with overall design responsibility. The undersigned recognizes that compliance using duct design, duct sealing, verification of refrigerant charge and TXVs, insulation installation quality, and building envelope sealing require installer testing and certification and field verification by an approved HERS rater.

Designer or Owner (per Business and Professions Code) Documentation Author

Name: Same	Name: Vicki Burlingham
Title/Firm:	Title/Firm: McDonald PHAC
Address:	Address: 3618 Broadway
	Sacramento, CA 95817
Telephone:	Telephone: (916) 456-4738
License #:	License #: (if applicable) 387145
	 07/12/06
(signature) (date)	(signature) (date)

Enforcement Agency

Name: _____	Comments: _____
Title _____	_____
Agency: _____	_____
Telephone: _____	_____
_____	_____
(signature / stamp) (date)	

INSTALLATION CERTIFICATE

(Page 3 of 12) **CF-6R**

Site Address 5616 Sandburg Drive	Permit Number 0609454
--	---------------------------------

An installation certificate is required to be posted at the building site or made available for all appropriate inspections. (The information provided on this form is required) After completion of final inspection, a copy must be provided to the building department (upon request) and the building owner at occupancy, per Section 10-103(a).

HVAC SYSTEMS:

Heating Equipment

Equip Type (pkg. heat pump)	CEC Certified Mfr. Name and Model Number	# of Identical Systems	Efficiency (AFUE, etc.) ¹ (≥CF-1R value)	Duct Location (attic, etc.)	Duct or Piping R-value	Heating Load (Btu/hr)	Heating Capacity (Btu/hr)
Furnace	TDD100R9V5F	1	80	under house	R4.2		90 90
	Trane						

Cooling Equipment

Equip Type (pkg. heat pump)	CEC Certified Mfr. Name and Model Number	# of Identical Systems	Efficiency (SEER or EER) ¹ (≥CF-1R value)	Duct Location (attic, etc.)	Duct R-value	Cooling Load (Btu/hr)	Cooling Capacity (Btu/hr)
A/C	4TTX6048B1	1	15.5/13	under house	R4.2		570 570 ✓
	Trane						

1. ≥ symbol reads *greater than or equal to what is indicated on the CF-1R value.*
Include both SEER and EER if compliance credit for high EER air conditioner is claimed.

✓ I, the undersigned, verify that equipment listed above is: 1) is the actual equipment installed, 2) equivalent to or more efficient than that specified in the certificate of compliance (Form CF-1R) submitted for compliance with the *Energy Efficiency Standards* for residential buildings, and 3) equipment that meets or exceeds the appropriate requirements for manufactured devices (from the *Appliance Efficiency Regulations* or Part 6), where applicable.

Installing Subcontractor (Co. Name) OR General Contractor (Co. Name) OR Owner	McDonald PHAC
Signature: 	Date: 07/12/06

Copies to: BUILDING DEPARTMENT, HERS RATER (IF APPLICABLE) BUILDING OWNER AT OCCUPANCY

Site Address

5616 Sandburg Drive

Permit Number

0609454

INSTALLER COMPLIANCE STATEMENT FOR DUCT LEAKAGE

INSTALLER COMPLIANCE STATEMENT

The building was: Tested at Final Tested at Rough-in

INSTALLER VISUAL INSPECTION AT FINAL CONSTRUCTION STAGE FOR NEW DUCTS:

- Remove at least one supply and one return register, and verify that the spaces between the register boot and the interior finishing wall are properly sealed.
- If the house rough-in duct leakage test was conducted without an air handler installed, inspect the connection points between the air handler and the supply and return plenums to verify that the connection points are properly sealed.
- Inspect all joints to ensure that no cloth backed rubber adhesive duct tape is used on new ducts.


DUCT LEAKAGE REDUCTION

Procedures for field verification and diagnostic testing of air distribution systems are available in RACM, Appendix RC4.3

NEW CONSTRUCTION:

	Duct Pressurization Test Results (CFM @ 25 Pa)	Measured Values	
1	Enter Tested Leakage Flow in CFM:		
2	Fan Flow: Calculated (Nominal: <input checked="" type="checkbox"/> Cooling <input type="checkbox"/> Heating) or <input type="checkbox"/> Measured If Fan Flow is Calculated as 400 cfm/ton x number of tons or as 21.7 cfm/(kBtu/hr) x Heating Capacity in Thousands of Btu/hr, enter total calculated or measured fan flow in CFM here:	2000	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/>
3	Pass if Leakage Percentage < 6% for Final or < 4% at Rough-in without air handle: [100 x [(Line # 1) / (Line # 2)]]		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
ALTERATIONS: Duct System and/or HVAC Equipment Change-Out			
4	Enter Tested Leakage Flow in CFM from Pre-Test of Existing Duct System Prior to Duct System Alteration and/or Equipment Change-Out.		
5	Enter Tested Leakage Flow in CFM from Final Test of New Duct System or Altered Duct System for Duct System Alteration and/or Equipment Change-Out.	212	
6	Enter Reduction in Leakage for Altered Duct System [(Line # 4) Minus (Line # 5)] - (Only if Applicable)		
7	Enter Tested Leakage Flow in CFM to Outside (Only if Applicable)		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/>
8	Entire New Duct System - Pass if Leakage Percentage < 6% for Final. [100 x [(Line # 5) / (Line # 2)]]		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
TEST OR VERIFICATION STANDARDS: For Altered Duct System and/or HVAC Equipment Change-Out Use one of the following four Test or Verification Standards for compliance:			
9	Pass if Leakage Percentage < 15% [100 x [(Line # 5) / (Line # 2)]]	10.6	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail
10	Pass if Leakage to Outside Percentage < 10% [100 x [(Line # 7) / (Line # 2)]]		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
11	Pass if Leakage Reduction Percentage > 60% [100 x [(Line # 6) / (Line # 4)]] and Verification by Smoke Test and Visual Inspection		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
12	Pass if Sealing of all Accessible Leaks and Verification by Smoke Test and Visual Inspection		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
Pass if One of Lines # 9 through # 12 pass			<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail

I, the undersigned, verify that the above diagnostic test results were performed in conformance with the requirements for compliance credit. I, the undersigned, also certify that the newly installed or retrofit Air-Distribution System Ducts, Plenums and Fans comply with Mandatory requirements specified in Section 150 (m) of the 2005 Building Energy Efficiency standards.

Installing Subcontractor (Co. Name) OR General Contractor (Co. Name) OR Owner	McDonald PHAC
Signature: 	Date: 07/12/06

Copies to: BUILDING DEPARTMENT, HERS RATER (IF APPLICABLE) BUILDING OWNER AT OCCUPANCY

INSTALLATION CERTIFICATE		(Page 5 of 12) CF-6R
Site Address 5616 Sandburg Drive	Permit Number 0609454	

THERMOSTATIC EXPANSION VALVE (TXV)
Procedures for field verification of thermostatic expansion valves are available in RACM, Appendix RI.

✓	<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	Access is provided for inspection. The procedure shall consist of visual verification that the TXV is installed on the system and installation of the specific equipment shall be verified.	<input checked="" type="checkbox"/>	<input type="checkbox"/>
			Yes is a pass	Pass	Fail

REFRIGERANT CHARGE MEASUREMENT
 Verification for Required Refrigerant Charge and Adequate Airflow for Split System Space Cooling Systems without Thermostatic Expansion Valves

Outdoor Unit Serial #		
Location	N/A	
Outdoor Unit Make	N/A	
Outdoor Unit Model	N/A	
Cooling Capacity	N/A /hr	
Date of Verification		
Date of Refrigerant Gauge Calibration		(must be checked monthly)
Date of Thermocouple Calibration		(must be checked monthly)

Standard Charge Measurement Procedure (outdoor air dry-bulb 55°F and above):
Procedures for Determining Refrigerant Charge using the Standard Method are available in RACM, Appendix RD2.
 Note: The system should be installed and charged in accordance with the manufacturer's specifications before starting this procedure.

Measured Temperatures

Supply (evaporator leaving) air dry-bulb temperature (Tsupply, db)		°F
Return (evaporator entering) air dry-bulb temperature (Treturn, db)		°F
Return (evaporator entering) air wet-bulb temperature (Treturn, wb)		°F
Evaporator saturation temperature (Tevaporator, sat)		°F
Suction line temperature (Tsuction, db)		°F
Condenser (entering) air dry-bulb temperature (Tcondenser, db)		°F

Superheat Charge Method Calculations - Refrigerant Charge

Actual Superheat = Tsuction, db - Tevaporator, sat		°F
Target Superheat (from Table RD-2)		°F
Actual Superheat - Target Superheat (System passes if between -5 and +5°F)		°F

Temperature Split Method Calculations for Adequate Airflow

Split Method Calculation is not necessary if Adequate Airflow credit is taken

Actual Temperature Split = T return, db - Tsupply, db		°F
Target Temperature Split (from Table RD3)		°F
Actual Temperature Split - Target Temperature Split (System passes if between -3°F and +3°F or, upon remeasurement, if between -3°F and -100°F)		°F