

1532-65th Ave  
0515532

**INSTALLATION CERTIFICATE**

(Page 3 of 12)

CF- 6R

1532 65th Ave

515532

Site Address

Permit Number

An installation certificate is required to be posted at the building site or made available for all appropriate inspections. (The information provided on this form is required) After completion of final inspection, a copy must be provided to the building department (upon request) and the building owner at occupancy, per Section 10-103(a).

**HVAC SYSTEMS:**

**Heating Equipment**

Equip Type (pkg. heat pump)	CEC Certified Mfr. Name, Model and Serial Number	# of Identical Systems	Efficiency (AFUE, etc.) <sup>1</sup> >(CF-1R value)	Duct Location (attic, etc.)	Duct or Piping R-value	Heating Load (Btu/hr)	Heating Capacity (Btu/hr)
	Maytag	1	0.80 AFUE	attic	R4	0	72000
Split Sys	PGC1RA-072N-12A		0 HSPF				
G/E	0						

**Cooling Equipment**

Equip Type (pkg. heat pump)	CEC Certified Mfr. Name, Model and Serial Number	# of Identical Systems	Efficiency (AFUE, etc.) <sup>1</sup> >(CF-1R value)	Duct Location (attic, etc.)	Duct or Piping R-value	Cooling Load (Btu/hr)	Cooling Capacity (Btu/hr)
	Maytag	1	16.00 SEER	attic	R4	0	36000
Split Sys	PSA4BF-036K		13 EER				
G/E	0						
	Aspen						
Coil	C4BA/HX36B						
	0						

1. > symbol reads greater than or equal to what is indicated on the CF-1R value. Include both SEER and EER if compliance credit for high EER air conditioner is claimed.

I, the undersigned, verify that equipment listed above is: 1) is the actual equipment installed, 2) equivalent to or more efficient than that specified in the certificate of compliance (Form CF-1R) submitted for compliance with the Energy Efficiency Standards for residential buildings, and 3) equipment that meets or exceeds the appropriate requirements for manufactured devices (from the Appliance Efficiency Regulations or Part 6), where applicable.

\_\_\_\_\_  
Signature, Date

**Bell Bros Heating & Air**  
Installing Subcontractor (Co. Name)  
OR General Contractor (Co. Name) OR Owner

COPY TO: Building Department

**HERS Rater (if applicable)**  
**Building Owner at Occupancy**

1532 65th Ave

515532

Site Address

Permit Number

# INSTALLER COMPLIANCE STATEMENT FOR DUCT LEAKAGE

Copies to: Builder, HERS Rater, Building Owner at Occupancy and Building Department

## INSTALLER COMPLIANCE STATEMENT

The building was:  Tested at Final  Tested at Rough-in

### INSTALLER VISUAL INSPECTION AT FINAL CONSTRUCTION STAGE:

- Remove at least one supply and one return register, and verify that the spaces between the register boot and the interior finishing wall are properly sealed.
- If the house rough-in duct leakage test was conducted without an air handler installed, inspect the connection points between the air handler and the supply and return plenums to verify that the connection points are properly sealed.
- Inspect all joints to ensure that no cloth backed rubber adhesive duct tape is used

### DUCT LEAKAGE REDUCTION

Procedures for field verification and diagnostic testing of air distribution systems are available in RACM, Appendix RC4.3

#### NEW CONSTRUCTION:

Duct Pressurization Test Results (CFM @ 25 Pa)	Measured Values	
1 Enter Tested Leakage Flow in CFM:		
2 Fan Flow: Calculated (Nominal: Cooling Heating) or Measured If Fan Flow is Calculated as 400 cfm/ton x number of tons or as 21.7 cfm/(kBtu/hr) x Heating Capacity in Thousands of Btu/hr, enter total calculated or measured fan flow in CFM here:		
3 Pass if Leakage Percentage < 6% for Final or < 4% at Rough-in: [100 x [ _____ (Line # 1) / _____ (Line # 2)]]		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
<b>ALTERATIONS: Duct System and/or HVAC Equipment Change-Out</b>		
4 Enter Tested Leakage Flow in CFM from Pre-Test of Existing Duct System Prior to Duct System Alteration and/or Equipment Change-Out.		
5 Enter Tested Leakage Flow in CFM from Final Test of New Duct System or Altered Duct System for Duct System Alteration and/or Equipment Change-Out.		
6 Enter Reduction in Leakage for Altered Duct System [ _____ (Line # 4) Minus _____ (Line # 5)] - (Only if Applicable)		
7 Enter Tested Leakage Flow in CFM to Outside (Only if Applicable)		
8 Entire New Duct System - Pass if Leakage Percentage < 6% for Final or < 4% at Rough-in [100 x [ _____ (Line # 5) / _____ (Line # 2)]]		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
<b>TEST OR VERIFICATION STANDARDS: For Altered Duct System and/or HVAC Equipment Change-Out</b>		
Use one of the following four Test or Verification Standards for compliance:		
9 Pass if Leakage Percentage < 15% [100 x [ _____ (Line # 5) / _____ (Line # 2)]]		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
10 Pass if Leakage to Outside Percentage < 10% [100 x [ _____ (Line # 7) / _____ (Line # 2)]]		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
11 Pass if Leakage Reduction Percentage < 60% [100 x [ _____ (Line # 6) / _____ (Line # 4)]] and Verification by Smoke Test and Visual Inspection		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
12 Pass if Sealing of all Accessible Leaks and Verification by Smoke Test and Visual Inspection		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
Pass if One of Lines # 9 through # 12 pass		<input type="checkbox"/> Pass <input type="checkbox"/> Fail

I, the undersigned, verify that the above diagnostic test results were performed in conformance with the requirements for compliance credit. I, the undersigned, also certify that the newly installed or retrofitted Air-Distribution System Ducts, Plenums and Fans comply with Mandatory requirements specified in Section 150 (m) of the 2005 Building Energy Efficiency Standards.

Bell Bros Heating & Air

**Signature**

**Date**

**Installing Subcontractor (Co. Name) OR  
General Contractor (Co. Name)**

1532 65th Ave

515532

Site Address

Permit Number

THERMOSTATIC EXPANSION VALVE (TXV)

Procedures for field verification of thermostatic expansion valves are available in RACM, Appendix RI.

<input type="checkbox"/> Yes <input type="checkbox"/> No	Access is provided for inspection. The procedure shall consist of visual verification that the TXV is installed on the system and installation of the specific equipment shall be verified.		
		Yes is a pass	Pass    Fail

REFRIGERANT CHARGE MEASUREMENT

Verification for Required Refrigerant Charge and Adequate Airflow for Split System Space Cooling Systems without Thermostatic Expansion Valves

Outdoor Unit Serial #		
Location		
Outdoor Unit Make		
Outdoor Unit Model		
Cooling Capacity		Btu/hr
Date of Verification		
Date of Refrigerant Gauge Calibration		(must be checked monthly)
Date of Thermocouple Calibration		(must be checked monthly)

Standard Charge Measurement Procedure (outdoor air dry-bulb 55oF and above):

Procedures for Determining Refrigerant Charge using the Standard Method are available in RACM, Appendix RD2.

Note: The system should be installed and charged in accordance with the manufacturer's specifications before starting this procedure.

Measured Temperatures

Supply (evaporator leaving) air dry-bulb temperature (Tsupply, db)		F
Return (evaporator entering) air dry-bulb temperature (Treturn, db)		F
Return (evaporator entering) air wet-bulb temperature (Treturn, wb)		F
Evaporator saturation temperature (Tevaporator, sat)		F
Suction line temperature (Tsuction, db)		F
Condenser (entering) air dry-bulb temperature (Tcondenser, db)		F

Superheat Charge Method Calculations for Refrigerant Charge

Actual Superheat = Tsuction, db - Tevaporator, sat		F
Target Superheat (from Table RD-2)		F
Actual Superheat - Target Superheat (System passes if between -5 and +5°F)		F

Temperature Split Method Calculations for Adequate Airflow

Split Method Calculation is not necessary if Adequate Airflow credit is taken

Actual Temperature Split = T return, db Tsupply, db		F
Target Temperature Split (from Table RD3)		F
Actual Temperature Split Target Temperature Split (System passes if between -3°F and +3°F or, upon remeasurement, if between -3°F and -100°F)		F

1532 65th Ave

515532

Site Address

Permit Number

Standard Charge Measurement Summary:

System shall pass both refrigerant charge and adequate airflow calculation criteria from the same measurements. If corrective actions were taken, both criteria must be remeasured and recalculated.

Yes  No System Passes

Alternate Charge Measurement Procedure (outdoor air dry-bulb below 55 oF)

Note: The system should be installed and charged in accordance with the manufacturer's specifications and installer verification shall be documented on CF-6R before starting this procedure. If outdoor air dry-bulb is 55 oF or above, installer shall use the Standard Charge Measure Procedure:

Procedures for Determining Refrigerant Charge using the Alternate Method are available in RACM, Appendix RD3.

Weigh-In Charging Method for Refrigerant Charge

Actual liquid line length:		ft
Manufacturer's Standard liquid line length:		ft
Difference (Actual - Standard):		ft
Manufacturer's correction (ounces per foot) _____ x difference in length = _____ ounces (+ = add) (- = remove)		

Measured Airflow Method for Adequate Airflow Verification available in RACM, Appendix RD2.6

Calculated Airflow: Cooling Capacity (Btu/hr) _____ X 0.033 (cfm/Btu-hr) = _____ CFM
Measured Airflow is _____ CFM (Measured airflow must be greater than the calculated airflow).

Alternate Charge Measurement Summary:

System shall pass both refrigerant charge and adequate airflow calculation criteria from the same measurements. If corrective actions were taken, both criteria must be remeasured and recalculated.

Yes  No System Passes

Signature, Date

Bell Bros Heating & Air

Installing Subcontractor (Co. Name) OR  
General Contractor (Co. Name) OR Owner

COPY TO: Building Department  
HERS Rater (if applicable)  
Building Owner at Occupancy