

RESOLUTION No. 62

Adopted by The Sacramento City Council on date of

February 16th, 1940

RESOLUTION EXTENDING TIME RE DOCKET CALIF.
1960-F, UNIT 5 (Elevated Storage Tank No. 3).

WHEREAS, the contract between the City of Sacramento and Campbell Construction Co., for the construction of above project provides that same shall be completed by February 17th, 1940, and provides that Ten Dollars (\$10.00) per day shall be paid as liquidated damages for each day over the time specified for completion, and

WHEREAS, for causes beyond control of the contractor, to-wit: rainy condition since December 23rd, 1939 to date causing the ground to become moistened to the extent that it is now not workable, the work of completion has been delayed, and

WHEREAS, the contractor has asked for an extension of 42 calendar days,


NOW, THEREFORE, BE IT RESOLVED BY THE COUNCIL OF THE CITY OF SACRAMENTO, after due consideration,

That the stipulation of time of completion, and of liquidated damages, in the contract is hereby waived for an additional period of 42 calendar days;


BE IT FURTHER RESOLVED AND ORDERED that the contractor have an additional 42 calendar days with which to complete said contract, same being considered a reasonable time.

Adopted by the City Council on date of February 16, 1940, by the following vote:

AYES: Anderson, Arnold, Lidwell, Harry, Kunz, Mitchell, Monk, Truesdale, Wanser.



City Clerk



Mayor