

BLDG DEPT COPY

INSTALLATION CERTIFICATE

(Page 3 of 12)

CF- 6R

1395 PEBBLEWOOD DRIVE

SACRAMENTO CA 95833

0600048

Site Address

Permit Number

An installation certificate is required to be posted at the building site or made available for all appropriate inspections. (The information provided on this form is required) After completion of final inspection, a copy must be provided to the building department (upon request) and the building owner at occupancy, per Section 10-103(a).

HVAC SYSTEMS:

Heating Equipment

Equip Typ (pkg. heat pump)	CEC Certified Mfr. Name, Model and Serial Number	# of Identical Systems	Efficiency (AFUE, etc.) ¹ >(CF-1R value)	Duct Location (attic, etc.)	Duct or Piping R-value	Heating Load (Btu/hr)	Heating Capacity (Btu/hr)
	CARRIER	1	80.00 AFUE	ATTIC	R4	90000	90000
Split Sys	585TX090-1-16		0 HSPF				
G/E	0						

Cooling Equipment

Equip Typ (pkg. heat pump)	CEC Certified Mfr. Name, Model and Serial Number	# of Identical Systems	Efficiency (AFUE, etc.) ¹ >(CF-1R value)	Duct Location (attic, etc.)	Duct or Piping R-value	Cooling Load (Btu/hr)	Cooling Capacity (Btu/hr)
	0	1	0.00 SEER	ATTIC	R4	0	48000
Split Sys	0		0 EER				
G/E	0						
	CARRIER						
Coil	CT6448-M210 TXV						
	0						

1. > symbol reads greater than or equal to what is indicated on the CF-1R value.
Include both SEER and EER if compliance credit for high EER air conditioner is claimed.

I, the undersigned, verify that equipment listed above is: 1) is the actual equipment installed, 2) equivalent to or more efficient than that specified in the certificate of compliance (Form CF-1R) submitted for compliance with the Energy Efficiency Standards for residential buildings, and 3) equipment that meets or exceeds the appropriate requirements for manufactured devices (from the Appliance Efficiency Regulations or Part 6), where applicable.

Charles C. Hollingsworth 1-17-06
Signature, Date

KLEEN AIR

Installing Subcontractor (Co. Name)

OR General Contractor (Co. Name) OR Owner

COPY TO: Building Department
HERS Rater (if applicable)
Building Owner at Occupancy

INSTALLER COMPLIANCE STATEMENT FOR DUCT LEAKAGE

Copies to: Builder, HERS Rater, Building Owner at Occupancy and Building Department

INSTALLER COMPLIANCE STATEMENT

The building was: Tested at Final Tested at Rough-in

INSTALLER VISUAL INSPECTION AT FINAL CONSTRUCTION STAGE:

- Remove at least one supply and one return register, and verify that the spaces between the register boot and the interior finishing wall are properly sealed.
- If the house rough-in duct leakage test was conducted without an air handler installed, inspect the connection points between the air handler and the supply and return plenums to verify that the connection points are properly sealed.
- Inspect all joints to ensure that no cloth backed rubber adhesive duct tape is used

DUCT LEAKAGE REDUCTION

Procedures for field verification and diagnostic testing of air distribution systems are available in RACM, Appendix RC4.3

NEW CONSTRUCTION:		Measured Values	
Duct Pressurization Test Results (CFM @ 25 Pa)			
1 Enter Tested Leakage Flow in CFM:			
2 Fan Flow: Calculated (Nominal): <input checked="" type="checkbox"/> Cooling <input type="checkbox"/> Heating or <input type="checkbox"/> Measured If Fan Flow is Calculated as 400 cfm/ton x number of tons or as 21.7 cfm/(kBtu/hr) x Heating Capacity in Thousands of Btu/hr, enter total calculated or measured fan flow in CFM here:		1600	
3 Pass if Leakage Percentage < 6% for Final or < 4% at Rough-in: [100 x [(Line # 1) / (Line # 2)]]			<input type="checkbox"/> Pass <input type="checkbox"/> Fail
ALTERATIONS: Duct System and/or HVAC Equipment Change-Out			
4 Enter Tested Leakage Flow in CFM from Pre-Test of Existing Duct System Prior to Duct System Alteration and/or Equipment Change-Out.			
5 Enter Tested Leakage Flow in CFM from Final Test of New Duct System or Altered Duct System for Duct System Alteration and/or Equipment Change-Out.		214	
6 Enter Reduction in Leakage for Altered Duct System [(Line # 4) Minus (Line # 5)] - (Only if Applicable)			
7 Enter Tested Leakage Flow in CFM to Outside (Only if Applicable)			
8 Entire New Duct System - Pass if Leakage Percentage < 6% for Final or < 4% at Rough-in [100 x [(Line # 5) / (Line # 2)]]			<input type="checkbox"/> Pass <input type="checkbox"/> Fail
TEST OR VERIFICATION STANDARDS: For Altered Duct System and/or HVAC Equipment Change-Out			
Use one of the following four Test or Verification Standards for compliance:			
9 Pass if Leakage Percentage < 15% [100 x [214 (Line # 5) / 1600 (Line # 2)]]		13.3%	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail
10 Pass if Leakage to Outside Percentage < 10% [100 x [(Line # 7) / (Line # 2)]]			<input type="checkbox"/> Pass <input type="checkbox"/> Fail
11 Pass if Leakage Reduction Percentage > 60% [100 x [(Line # 6) / (Line # 4)]]			<input type="checkbox"/> Pass <input type="checkbox"/> Fail
12 Pass if Sealing of all Accessible Leaks and Verification by Smoke Test and Visual Inspection			<input type="checkbox"/> Pass <input type="checkbox"/> Fail
Pass if One of Lines # 9 through # 12 pass			<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail

I, the undersigned, verify that the above diagnostic test results were performed in conformance with the requirements for compliance credit. I, the undersigned, also certify that the newly installed or retrofit Air-Distribution System Ducts, Plenums and Fans comply with Mandatory requirements specified in Section 150 (m) of the 2005 Building Energy Efficiency Standards.

Charles P. Holtung 1-17-06
Signature Date

KLEEN AIR
Installing Subcontractor (Co. Name) OR
General Contractor (Co. Name)

1395 PEBBLEWOOD DRIVE

SACRAMENTO CA 95833

01000448

Site Address

Permit Number

THERMOSTATIC EXPANSION VALVE (TXV)

Procedures for field verification of thermostatic expansion valves are available in RACM, Appendix RI.

<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Access is provided for inspection. The procedure shall consist of visual verification that the TXV is installed on the system and installation of the specific equipment shall be verified.		
Yes is a pass		<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail	

REFRIGERANT CHARGE MEASUREMENT

Verification for Required Refrigerant Charge and Adequate Airflow for Split System Space Cooling Systems without Thermostatic Expansion Valves

Outdoor Unit Serial #	
Location	
Outdoor Unit Make	
Outdoor Unit Model	
Cooling Capacity	Btu/hr
Date of Verification	
Date of Refrigerant Gauge Calibration	(must be checked monthly)
Date of Thermocouple Calibration	(must be checked monthly)

Standard Charge Measurement Procedure (outdoor air dry-bulb 55oF and above):

Procedures for Determining Refrigerant Charge using the Standard Method are available in RACM, Appendix RD2.

Note: The system should be installed and charged in accordance with the manufacturer's specifications before starting this procedure.

Measured Temperatures

Supply (evaporator leaving) air dry-bulb temperature (Tsupply, db)		F
Return (evaporator entering) air dry-bulb temperature (Treturn, db)		F
Return (evaporator entering) air wet-bulb temperature (Treturn, wb)		F
Evaporator saturation temperature (Tevaporator, sat)		F
Suction line temperature (Tsuction, db)		F
Condenser (entering) air dry-bulb temperature (Tcondenser, db)		F

Superheat Charge Method Calculations for Refrigerant Charge

Actual Superheat = Tsuction, db - Tevaporator, sat		F
Target Superheat (from Table RD-2)		F
Actual Superheat - Target Superheat (System passes if between -5 and +5°F)		F

Temperature Split Method Calculations for Adequate Airflow

Split Method Calculation is not necessary if Adequate Airflow credit is taken

Actual Temperature Split = T return, db - Tsupply, db		F
Target Temperature Split (from Table RD3)		F
Actual Temperature Split - Target Temperature Split (System passes if between -3°F and +3°F or, upon remeasurement, if between -3°F and -100°F)		F

1395 PEBBLEWOOD DRIVE

SACRAMENTO CA 95833

0400448

Site Address

Permit Number

Standard Charge Measurement Summary:

System shall pass both refrigerant charge and adequate airflow calculation criteria from the same measurements. If corrective actions were taken, both criteria must be remeasured and recalculated.

<input type="checkbox"/>	Yes	<input type="checkbox"/>	No	System Passes
--------------------------	-----	--------------------------	----	---------------

Alternate Charge Measurement Procedure (outdoor air dry-bulb below 55 oF)

Note: The system should be installed and charged in accordance with the manufacturer's specifications and installer verification shall be documented on CF-6R before starting this procedure. If outdoor air dry-bulb is 55 oF or above, installer shall use the Standard Charge Measure Procedure:

Procedures for Determining Refrigerant Charge using the Alternate Method are available in RACM, Appendix RD3.

Weigh-In Charging Method for Refrigerant Charge

Actual liquid line length:		ft
Manufacturer's Standard liquid line length:		ft
Difference (Actual - Standard):		ft
Manufacturer's correction (ounces per foot)	x difference in length = _____ ounces	
	(+ = add) (- = remove)	

Measured Airflow Method for Adequate Airflow Verification available in RACM, Appendix RD2.6

Calculated Airflow: Cooling Capacity (Btu/hr)	X 0.033 (cfm/Btu-hr) =	CFM
Measured Airflow is	CFM (Measured airflow must be greater than the calculated airflow).	

Alternate Charge Measurement Summary:

System shall pass both refrigerant charge and adequate airflow calculation criteria from the same measurements. If corrective actions were taken, both criteria must be remeasured and recalculated.

<input type="checkbox"/>	Yes	<input type="checkbox"/>	No	System Passes
--------------------------	-----	--------------------------	----	---------------

Pat Chappell 1-17-06
Signature, Date

KLEEN AIR

Installing Subcontractor (Co. Name) OR
General Contractor (Co. Name) OR Owner

COPY TO: Building Department
HERS Rater (if applicable)
Building Owner at Occupancy

STEVEN RENTERIA

CERTIFICATE OF FIELD VERIFICATION & DIAGNOSTIC TESTING (Page 1 of 8) CF-4R

1395 Pebblewood Drive Project Address	SACRAMENTO	Kleen Air / 481974 Contractor Name / License No.
Contractor Contact Brian Sipp	Telephone 916-965-8343	Permit Number 06-00048
HERS Rater 	Telephone February 13, 2006	Sample Group Number CC14-1798357081
Certifying Signature	Date	Certificate Number
Firm: Street Address:	Energy Analysis and Comfort Solutions, Inc. P.O. Box 2233	HERS Provider: CalCERTS City/State/Zip: Orangevale / CA / 95662

Copies to: Homeowner, HERS Provider and Building Department
This CF-4R has been registered with the CalCERTS® registry in accordance with the Title 24 & Title 20 of the CCR. CalCERTS® is an approved HERS provider by the California Energy Commission.

HERS RATER COMPLIANCE STATEMENT
The house was Tested Approved as part of sample testing, but was not tested.
As the HERS rater providing diagnostic testing and field verification, I certify that the house identified on this form complies with the diagnostic tested compliance requirements as checked on this form. The HERS rater must check and verify that the new distribution system is fully ducted and correct tape is used before a CF-4R may be released on every tested building. The HERS rater must not release the CF-4R until a properly completed and signed CF-6R has been received for the sample and tested buildings.
 The installer has provided a copy of the CF-6R (Installation Certificate).
 New Distribution system is fully ducted (i.e., does not use building cavities as plenums or platform returns in lieu of ducts).
 New systems where cloth backed, rubber adhesive duct tape is installed, mastic and drawbands are used in combination with cloth backed, rubber adhesive duct tape to seal leaks at duct connections.

MINIMUM REQUIREMENTS FOR DUCT LEAKAGE REDUCTION COMPLIANCE CREDIT: Main System

NEW CONSTRUCTION			
	Duct Pressurization Test Results (CFM @ 25 Pa)	Measured Values	
1	Enter Tested Leakage Flow in CFM:	N/A	
2	Fan Flow: Calculated (Nominal Cooling / Heating) or Measured Enter Total Fan Flow in CFM:	Not Tested	
3	Pass if Leakage Percentage $\leq 6\% [100 \times (\text{Line 1} / \text{Line 2})]$:	N/A	N/A
ALTERATIONS: Duct System and/or HVAC Equipment Change-Out			
4	Enter Tested Leakage Flow in CFM from CF-6R: Pre-Test of Existing Duct System Prior to Duct System Alteration and/or Equipment Change-Out.	Not Tested	
5	Enter Tested Leakage Flow in CFM: Final Test of New Duct System or Altered Duct System for Duct System Alteration and/or Equipment Change-Out.	Not Tested	
6	Enter Reduction in Leakage for Altered Duct System (Line 4 - Line 5) - (Only if Applicable)	Not Tested	
7	Enter Tested Leakage Flow in CFM to Outside (Only if Applicable)	Not Tested	
8	Entire New Duct System - Pass if Leakage Percentage $\leq 6\% [100 \times (\text{Line 5} / \text{Line 2})]$:	Not Tested	Pass Fail
TEST OR VERIFICATION STANDARDS: For Altered Duct System and/or HVAC Equipment Change-Out, use one of the following four Test or Verification Standards for compliance:			
9	Pass if Leakage Percentage $\leq 15\% [100 \times (\text{Line 5} / \text{Line 2})]$:	Not Tested	Pass Fail
10	Pass if Leakage to Outside Percentage $\leq 10\% [100 \times (\text{Line 7} / \text{Line 2})]$:	Not Tested	Pass Fail
11	Pass if Leakage Reduction Percentage $\geq 60\% [100 \times (\text{Line 6} / \text{Line 4})]$ and Verification by Smoke Test and Visual Inspection	Not Tested	Pass Fail
12	Pass if Sealing of all Accessible Leaks and Verification by Smoke Test and Visual Inspection		Pass Fail
	Pass if One of Lines #9 through #12 pass		Pass Fail

STEVEN RENTERIA

CERTIFICATE OF FIELD VERIFICATION & DIAGNOSTIC TESTING (Page 3 of 8) CF-4R

1395 Pebblewood Drive Project Address	SACRAMENTO	Kleen Air / 481974 Contractor Name / License No.
		06-00048 Permit Number
Brian Sipp Contractor Contact	916-965-8343 Telephone	16989 Permit Number
HERS Rater	February 13, 2006 Date	CC14-1798357081 Sample Group Number
<i>[Signature]</i> Certifying Signature		CC14-1798357081 Certificate Number
Energy Analysis and Comfort Solutions, Inc. Street Address: P.O. Box 2233		HERS Provider: CALCERTS City/State/Zip: Orangevale / CA / 95662

Copies to: Homeowner, HERS Provider and Building Department
This CF-4R has been registered with the CALCERTS® registry in accordance with the Title 24 & Title 20 of the CCR.
CALCERTS® is an approved HERS provider by the California Energy Commission.

HERS RATER COMPLIANCE STATEMENT

The house was Tested Approved as part of sample testing, but was not tested.
As the HERS rater providing diagnostic testing and field verification, I certify that the house identified on this form complies with the diagnostic tested compliance requirements as checked on this form.
 The installer has provided a copy of the CF-6R (Installation Certificate).

<input checked="" type="checkbox"/> THERMOSTATIC EXPANSION VALVE (TXV): Main System
Access is provided for inspection. The procedure shall consist of visual verification that the TXV is installed on the system and installation of the specific equipment shall be verified.
Main System HVAC System TXV <input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail