



25

CITY MANAGER'S OFFICE  
**RECEIVED**  
SEP 28 1988

DEPARTMENT OF  
PUBLIC WORKS

ENGINEERING DIVISION

THOMAS M. FINLEY  
ENGINEERING DIVISION MANAGER

CITY OF SACRAMENTO  
CALIFORNIA

927 TENTH STREET  
ROOM 200  
SACRAMENTO, CA  
95814-2705

916-449-8220

CONSTRUCTION SECTION  
640 BERGUT DRIVE  
SUITE B  
SACRAMENTO, CA  
95814-0131

916-449-5282

**APPROVED**  
BY THE CITY COUNCIL

October 4, 1988

OCT 4 1988

OFFICE OF THE  
CITY CLERK

City Council  
Sacramento, California

Honorable Members in Session:

SUBJECT: J Street Sewer Rehabilitation 35th Street to Alhambra Boulevard (PN:XC16) -  
Contract Completion

SUMMARY

The work on the J Street Sewer Rehabilitation 35th Street to Alhambra Boulevard project was completed on September 16, 1988 at a cost of \$166,525 and project acceptance is recommended.

BACKGROUND

Gelco Insituform West of Sacramento has completed Project No. XC16, Council Contract No. C087043, dated May 17, 1988. On May 3, 1988 the City Council passed Resolution No. 88-361 which provided for approval of this project, suspension of formal competitive bidding procedures and authorization to negotiate and execute a sole source contract with Gelco Insituform West for the construction of this project for an amount not-to-exceed \$182,000.

This project provided for the rehabilitation of the sewer in J Street between 35th Street and Alhambra Boulevard. The existing sewer was relined with Cured-in-Place Polyester Resin Lining (Insituform Lining). The Insituform lining method was chosen after evaluation of construction alternatives which included consideration of estimated construction costs, public convenience and disruption, and the impact of excavation within J Street, which was reconstructed less than a year ago. Once mobilized the Insituform lining process can be completed very quickly with a minimum of disruption. Placement of Insituform lining does not require any open excavations as access to the existing sewer is obtained through existing manholes.

City Council  
J Street Sewer Rehabilitation 35th Street to Alhambra Boulevard (PN:XC16)  
October 4, 1988  
Page 2

FINANCIAL

As of September 20, 1988 this project had a balance of \$12,789 from the Sewer Fund (414) and \$8,132 from the Storm Drainage fund (425), which is sufficient to close this contract.

RECOMMENDATION

It is recommended that the City Council:


1. Accept the project;
2. Authorize the filing of the Notice of Completion and Acceptance of Work with the County Recorder; and
3. Authorize final payment.

Respectfully submitted,




THOMAS M. FINLEY  
Engineering Division Manager

Recommendation Approved:

*fm.*   
WALTER J. SLIPE  
City Manager

Approved:

*for*   
MELVIN H. JOHNSON  
Director of Public Works

FB:mw  
CE1-10  
09.2088

October 4, 1988  
District Nos. 1 and 4

November 8, 1988

FINANCIAL

As of September 30, 1933 this project had a balance of \$12,700 from the Sewer Fund (191) and \$2,132 from the Storm Drainage Fund (192), which is sufficient to cover this contract.

RECOMMENDATION

It is recommended that the City Council:

1. Accept the project;
2. Authorize the filing of the Notice of Completion and Acceptance of Work with the County Recorder; and
3. Authorize final payment.

Respectfully submitted,

THOMAS M. FINLEY  
Engineering Division Manager

Approved:

Recommendation Approved:

WALTER J. SLIFE  
Director of Public Works

WALTER J. SLIFE  
City Manager

October 4, 1933  
District Nos. 1 and 4

EB:cm  
101-10  
09.2033

November 8, 1933