

R270-F191-243

BUILDING DIVISION — BUILDING INSPECTOR'S REPORT CARD \$466.50

NW 1/2 Block 6th-7th-  
Q-R Street

TYPE BUILDINGS *R285 F461-501-Plans*

PERMIT NO. G-4976	LOCATION	600 - Q Street	A-2 (8)
DATE Oct. 22-69	PURPOSE	Const. Paint Store	
ZONE M-1	OWNER	Dunn Edwards Corp. 4885-East 52nd Place	
	ARCH'T	McSweeney-Schuppel	/L.A.
	CONTR	Siegfried Const. 826-A North Winchester	

VAL. \$340,000.	STORIES	ROOMS	APTS. / San Jose	SIZE
			21,340 sq ft.	

INSP.	DATE	BLDG. TYPE	III-N spr.	OCCUPANCY GROUP	E-2	PHONE (O) (C)	none
-------	------	------------	------------	-----------------	-----	---------------	------

FORM

JOIST

FRAME *3-18-70* *Reels*

SHEET STOCK

FINAL *7-16-70* *J. Barlett* *int*

DATE	SPECIAL CONDITIONS OF WORK — REMARKS
10-31-69	PT Not ready <span style="float: right;">Callaway</span>
11-3-69	OK for pattern of formwork & pier for along on joint on walls <span style="float: right;">Callaway</span>
11-13-69	OK neck wall <span style="float: right;">Callaway</span>
11-20-69	OK steel in retaining wall - <span style="float: right;">Callaway</span>
12-4-69	OK wall steel - <span style="float: right;">Callaway</span>
12-5-69	OK 1' BB wall <span style="float: right;">Callaway</span>
12-10-69	PT BB not ready <span style="float: right;">Callaway</span>
12-11-69	PT BB not ready <span style="float: right;">Callaway</span>
12-13-69	OK 8' BB <span style="float: right;">Callaway</span>
12-17-69	OK 12' BB neck & curb wall <span style="float: right;">Callaway</span>
12-18-69	OK 16' BB curb wall <span style="float: right;">Callaway</span>
12-19-69	BB - PT. middle wall not ready <span style="float: right;">Callaway</span>
12-29-69	OK 23' 8" F. wall & 20' <span style="float: right;">Callaway</span>
12-30-69	OK 11' BB <span style="float: right;">Callaway</span>
12-31-69	OK 13' 8" BB <span style="float: right;">Callaway</span>
1-2-70	OK west 16' BB <span style="float: right;">Callaway</span>
1-7-70	COMPLETE 23' 5" BB <span style="float: right;">Callaway</span>
2-3-70	AND OK <span style="float: right;">Callaway</span>

INSPECTOR

*[Handwritten signature]*

**BUILDING DIVISION — BUILDING INSPECTOR'S REPORT CARD \$466.50**

**TYPE BUILDINGS**

**Card #2**

<b>PERMIT NO.</b> G-4976	<b>LOCATION</b> 600 - Q Street			<b>A-2 (8)</b>	
<b>DATE</b> 10-22-69	<b>PURPOSE</b> Const. Paint Store				
	<b>OWNER</b> Dunn Edwards Corp. 4885-E. 52nd Place				
<b>ZONE</b> M-1	<b>ARCH'T</b>		Los Angeles		
	<b>CONT'R</b> Siegfried Const. 826-A No. Winchester				
<b>VAL.</b> \$340,000.	<b>STORIES</b>	<b>ROOMS</b>	<b>APTS.</b> San Jose	<b>SIZE</b>	
				21,340 sq. ft.	
<b>INSP.</b>	<b>DATE</b>	<b>BLDG. TYPE</b>	<b>OCCUPANCY GROUP</b>	<b>PHONE (O) (C)</b>	
<b>FORM</b>					
<b>JOIST</b>					
<b>FRAME SHEET ROCK</b>					
<b>FINAL</b>					

DATE	SPECIAL CONDITIONS OF WORK — REMARKS
2-10-70	OK Partial slab
2-16-70	OK Plywood soffit nail - 2x4's
3-3-70	OK 2nd floor ready
3-7-70	OK 4th slab - not ready
3-2-70	OK slab
3-3-70	OK exterior work
4-1-70	OK 1st floor - finish
1-3-70	OK OK except mechanical items
1-8-70	OK same
4-23-70	OK shift on grade
6-15-70	P.T. Parking not complete
	COMPLETE AND OK

fully  
 held  
 held  
 held  
 held  
 held  
 held  
 held  
 held  
 held

INSPECTOR