

724 Commons Dr.  
0411804

ENERGY ANALYSIS and COMFORT SOLUTIONS INC.

PO Box 2233  
Orangevale, CA 95662  
Phone: 916-998-4185  
Fax: 916-998-2387

Rater: \_\_\_\_\_  
Date: \_\_\_\_\_  
Time In: \_\_\_\_\_  
Time Out: \_\_\_\_\_



Contractor Information									
Contractor Name	Contractor Address	City	ST	Zip	Office Phone	Office Fax			
Ray O. Cook Co.	889 Riverside Ave	Roseville	CA	95678	916-784-6625	916-784-6636			
Documentation Author	Project Coordinator	Project Coordinator - Phone #	Extension		License #	Company ID #			
Zak Kragesel		916-794-6625			829666	20015			
Residential Project Information									
Owner's Name/Project Title	Address	City	ST	Zip	Phone	Map Page			
JJ McClatchy	728 Commons Dr.	Sacramento	CA	95825	429-8061	298-C5			
Climate Zone	County	County of Sacramento	Rebate	No	174 Compliance Type	Permit #			
12									
Project Type	Building Type	# of Dwellings	# of Stories	Conditioned SF	Orientation	Ceiling Height	Floor Type		
Alteration	Single Family Detached	1	1	1500	NW = 315	8	Slab		
Est Start Job	Est Complete Job	Contractor Job #	Group Size	Group Size	Plan #	House #	Group #		
8/11/06	8/11/06	McClatchy	1	1		1119	510		
Equipment Information									
Install Heat Equip?	Heat System Type	Heat Capacity	kBtu	Efficiency Rating	Efficiency Type	Configuration	Heat Load Calc		
Yes	Furnace	80	kBtu	90.00	AFUE	Split			
Install Cool Equip?	Cool System Type	Cool Capacity	kBtu	SEER	EER	Configuration	Cool Load Calc		
Yes	A/C	36	kBtu	13.00	11.00	Split			
Install Ductwork?	Duct Location	Type of Ducts	R-value	ARI #	Duct Test?	FAV or RCM?	High EER?		
No	Attic	Existing	4.2		Yes	Yes	No		
Furnace or Air Handler Information	Condenser Information		Evaporative Coil Information						
MFG	TRANE	MFG	Same as Condenser Mfg						
Model #	TDP080C936	Model #	TXC036						
Serial #		Serial #							
Special Issues	Notes		Future Requirements						
N/A			Future Requirements						

CF6R forms ? \_\_\_\_\_

TXV verified? \_\_\_\_\_

Duct Test Performed? \_\_\_\_\_

High EER Verified? \_\_\_\_\_

New or Exist Ducts? \_\_\_\_\_

Equip M# & S# OK? \_\_\_\_\_

Stat on, Remove Tape? \_\_\_\_\_

Permit # Verified? \_\_\_\_\_

Equip Air Flow - CFM \_\_\_\_\_

Test Pressure \_\_\_\_\_

CFM Leakage \_\_\_\_\_

System % Leakage \_\_\_\_\_

Smoke Tested? \_\_\_\_\_

Stand By Time \_\_\_\_\_

Notes: \_\_\_\_\_

Signature \_\_\_\_\_

JJ McClatchy  
Project Title

726 Commons Dr. Sacramento CA 95825  
Project Address

Zak Kriegel 916-784-6525  
Documentation Author Telephone

Prescriptive 12  
Compliance Method (Prescriptive) Climate Zone

Date
Building Permit #
Plan Check / Date
Field Check / Date
Enforcement Agency Use Only

Alternative Component Package Method: (check one)      C  X      D      D (Alternative)  
 Package C and Package D choices require HERS rater field verification and/or diagnostic testing (see CF-1R page 3)  
 For Package D Alternative see Appendix B Table 151-C Footnotes 7-14

**GENERAL INFORMATION**

Total Conditioned Floor Area (CFA) 1600 ft<sup>2</sup> Average Ceiling Height: 8 ft  
 Maximum Allowed West Facing Fenestration Products Per Table 151-B or 151-C — (5% X CFA) NA ft<sup>2</sup>  
 Maximum Allowed Total Fenestration Products Per Table 151-B or 151-C — (20% X CFA) NA ft<sup>2</sup>  
 Building Type: (check one or more)  Single Family  Multifamily  Addition  Alteration  
 (If adding fenestration fill out WS-4R, Fenestration Maximum Allowed Area Worksheet and see Section 8.3.2 for Additions and 8.3.3 for Alterations.)  
 Number of Stories: 1 Number of Dwelling Units: 1  
 Floor Construction Type: Slab Slab/Raised Floor (circle one or both)  
 Front Orientation: NW = 315 North / South / East / West / All Orientations (input front orientation in degrees from True North and circle one).

**RADIANT BARRIER** (required in climate zones 2, 4, 8-16)

**OPAQUE SURFACES INCLUDING OPAQUE DOORS**

Component Type (Wall, Roof, Floor, Slab Edge, Doors)	Frame Type (Wood or Metal)	Cavity Insulation R-Value	Continuous Insulation R-Value	Assembly U-factor (for wood, metal frame and mass assemblies) 1	Joint Appendix IV Reference	Roof Radiant Barrier Installed Yes or No	Location/Comments (attic, garage, typical, etc.)

1) See Joint Appendix IV in Section IV.2, IV.3 and IV.4, which is the basis for the U-factor criterion. U-factors can not exceed prescriptive value to show equivalence to R-values.

JJ McClatchy  
Project Title

729 Commons Dr.

Date

**FENESTRATION PRODUCTS - U-FACTOR AND SHGC**

FENESTRATION MAXIMUM ALLOWED AREA WORKSHEET WS-4R - must be included for New Construction, Additions and Alterations.

Fenestration #/Type/Pos. (Front, Left, Rear, Right, Skylight)	Orientation, N, S, E, W1	Area (ft <sup>2</sup> )	U-factor <sup>2</sup>	U-factor Source <sup>3</sup>	SHGC <sup>4</sup>	SHGC Source <sup>5</sup>	Exterior Shading/Overhangs <sup>6, 7</sup> Ck box if WS-3R is Included

- 1) Skylights are now included in West-facing fenestration area if the skylights are tilted to the west or tilted in any direction when the pitch is less than 1:12. See §191(f)(3)(C) and in Section 3.2.3 of the Residential Manual
- 2) Enter values in this column are either NFRC Rated value or from Standards default Table 116A.
- 3) Indicate source either from NFRC or Table 116A.
- 4) Enter values in this column from NFRC or from Standards Default Table 116B or adjusted SHGC from WS-3R.
- 5) Indicate source either from NFRC or Table 116B.
- 6) Shading Devices are defined in Table 3-3 in the Residential Manual and see WS-3R to calculate Exterior Shading devices.
- 7) See Section 3.2.4 in the Residential Manual.

**HVAC SYSTEMS**

Heating Equipment Type and Capacity furnace, heat pump, boiler, etc.	Minimum Efficiency (AFUE or HSPF)	Distribution Type and Location (ducts, attic, etc.)	Duct or Piping R-Value	Thermostat Type	Configuration (split or package)
Furnace	80.00 AFUE	Attic	R 4.2	Programmable	Split
80 kBTU					

Cooling Equipment Type and Capacity (A/C, Heat Pump, Evap Cool)	Minimum Efficiency (SEER or EER)	Duct Location (attic, etc.)	Duct R-Value	Thermostat Type	Configuration (split or package)
A/C	13.00 SEER	Attic	R 4.2	Programmable	Split
36 kBTU	11.00 EER				

JJ McClatchy  
Project Title

728 Commons Dr.

Date

**SEALED DUCTS and TXVs (or Alternative Measures)**

A signed CF-4R Form must be provided to the building department for each home for which the following are required.

- Sealed Ducts (all climate zones) (installer testing and certification and HERS rater field verification required.)
- TXVs, readily accessible (climate zones 2 and 8-15 only) (installer testing and certification and HERS Rater field verification required.)
- Refrigerant Charge (climate zones 2 and 8-15 only) (installer testing and certification and HERS Rater field verification required.)

OR

- Alternative to Sealed Ducts and Refrigerant Charge /TXVs (See Package D Alternative Package Features for Project Climate Zone in the RMI Appendix B Table 151-C, Footnotes 7-14.

OR

- For additions and alterations, duct systems that are not documented to have been previously sealed as confirmed through field verification and diagnostic testing in accordance with procedures in the Residential ACM Manual and duct systems with more than 40 linear feet in unconditioned spaces shall meet the requirements of Section 150(m) and duct insulation requirements of Package D.

**WATER HEATING SYSTEMS**

- Check box if system meets criteria of a "Standard" system. Standard system is one gas-fired water heater per dwelling unit. If the water heater is a storage type, 50 gallons is the maximum capacity and recirculation system is not allowed.
- Check box when using Presapproved Alternative Water Heating table, Table 5-4 in Chapter 5 in the Residential Manual. No water heating calculations are required, and the system complies automatically.
- Check box if system does not meet criteria of "Standard" system, and does not comply with the Presapproved Alternative Water Heating table. In this case, the Performance Method must be used and must be included in the submittal.
- Check box to verify that a time control is required for a recirculating system pump for a system serving multiple units

**Systems serving single dwelling units**

Water Heater Type/Fuel Type	Distribution Type	Number In System	Rated Input <sup>1</sup> (kW or Btu/hr)	Tank Capacity (gallons)	Energy Factor <sup>1</sup> or Thermal Efficiency	Standby <sup>1</sup> Loss (%)	Tank External Insulation R-Value

**System serving multiple dwelling units**

Water Heater Type/Fuel Type	Distribution Type	Number In System	Rated Input <sup>1</sup> (kW or Btu/hr)	Tank Capacity (gallons)	Energy Factor <sup>1</sup> or Thermal Efficiency	Standby <sup>1</sup> Loss (%)	Tank External Insulation R-Value

<sup>1</sup> For small gas storage water heaters (rated inputs of less than or equal to 75,000 Btu/hr), electric resistance, and heat pump water heaters, list Energy Factor. For large gas storage water heaters (rated input of greater than 75,000 Btu/hr), list Rated Input, Recovery Efficiency, Thermal Efficiency and Standby Loss. For instantaneous gas water heaters, list Rated Input and Thermal Efficiencies.

**Pipe Insulation** (kitchen lines > 3/4 inches) All hot water pipes from the heating source to the kitchen fixtures that are 1/2 inches or greater in diameter shall be thermally insulated as specified by Section 150 (j) 2 A or 150 (j) 2 B.

JJ McClatchy

728 Commons Dr.

Project Title

Date

**SPECIAL FEATURES NOT REQUIRING HERS VERIFICATION (add extra sheets if necessary)**

Indicate which special features are part of this project. The list below represents special features relevant to the Prescriptive and Performance Method.

	Feature	Required Forms (if applicable)	Description
<input type="checkbox"/>	Metal Framed Walls	CF-1R	
<input type="checkbox"/>	Radiant Barriers	CF-1R	
<input type="checkbox"/>	Exterior Shades	WS-4R NA; Performance Calculation	
<input type="checkbox"/>	Cool Roof	Required. Attach CRRC Label to Forms.	
<input type="checkbox"/>	Dedicated Hydronic Heating System	Performance Calculation Required; Attach Run to Forms.	
<input type="checkbox"/>	Combined Hydronic System	Performance Calculation Required; Attach Run to Forms.	
<input type="checkbox"/>	Gas Cooling	NA; Performance Calculation Required.	
<input type="checkbox"/>	Buried Ducts	NA; Indicate on building plans.	
<input type="checkbox"/>	Kitchen Pipe Insulation	See Section 5.6.2 Distribution Systems in Residential Manual.	
<input type="checkbox"/>	Multiple Water Heaters Per Dwelling Unit	See Table 5-13 or use Performance Calculation and attach Run to Forms.	
<input type="checkbox"/>	Central Water Heating System Serving Multiple Dwellings	Performance Calculation and attach Run to Forms.	
<input type="checkbox"/>	Non-NAECA Large Water Heater	CF-1R	
<input type="checkbox"/>	Indirect Water Heater	See Table 5-13 or use Performance Calculation and attach Run to Forms	
<input type="checkbox"/>	Instantaneous Gas Water Heater	See Table 5-13 or use Performance Calculation and attach Run to Forms	
<input type="checkbox"/>	Solar Water Heating System	See Table 5-13 or use Performance Calculation and attach Run to Forms	
<input type="checkbox"/>	Wood Stove Boiler	Performance Calculation and attach Run to Forms	

**SPECIAL FEATURES REQUIRING HERS RATER VERIFICATION**

(add extra sheets if necessary) Indicate to the HERS Rater which credits are part of this project and need verification.

	Feature	Required Forms (if applicable)	Description
<input type="checkbox"/>	Duct Sealing	CF-6R part 4 of 12	
<input type="checkbox"/>	Refrigerant Charge	CF-6R part 5 of 12	
<input type="checkbox"/>	Thermostatic Expansion Valve	CF-6R part 6 of 12	

JJ McClatchy

726 Commons Dr.

Project Title

Date

**COMPLIANCE STATEMENT**

This certificate of compliance lists the building features and specifications needed to comply with Title 24, Parts 1 and 6 of the California Code of Regulations, and the administrative regulations to implement them. This certificate has been signed by the individual with overall design responsibility. The undersigned recognizes that compliance using duct design, duct sealing, verification of refrigerant charge and TXVs, insulation installation quality, and building envelope sealing require installer testing and certification and field verification by an approved HERS rater.

Designer or Owner (per Business and Professions Code)

Documentation Author

Name: Zak Kriegel	Name: Zak Kriegel
Title/Firm: Ray O. Cook Co.	Title/Firm: Ray O. Cook Co.
Address: 889 Riverside Ave Roseville CA 95678	Address: 889 Riverside Ave Roseville CA 95678
Telephone: 916-784-6525	Telephone: 916-784-6525
License #: 829856	
X	X
(signature) (date)	(signature) (date)

**Enforcement Agency**

Name:	Comments:
Title	
Agency:	
Telephone:	
(signature / stamp)	(date)

726 Commons Dr.  
Site Address

Sacramento CA 95825 0

Permit Number

An installation certificate is required to be posted at the building site or made available for all appropriate inspections. (The information provided on this form is required) After completion of final inspection, a copy must be provided to the building department (upon request) and the building owner at occupancy, per Section 10-103(a).

**HVAC SYSTEMS:**  
Heating Equipment

Equip Typ (pkg. heat pump)	CEC Certified Mfr. Name, Model and Serial Number	# of Identical Systems	Efficiency (AFUE, etc.) <sup>1</sup> >(CF-1R value)	Duct Location (attic, etc.)	Duct or Piping R-value	Heating Load (Btu/hr)	Heating Capacity (Btu/hr)
Split	TRANE	1	80.00 AFUE	Attic	R 4.2	0	80000
	TDD090C936						

Cooling Equipment

Equip Typ (pkg. heat pump)	CEC Certified Mfr. Name, Model and Serial Number	# of Identical Systems	Efficiency (AFUE, etc.) <sup>1</sup> >(CF-1R value)	Duct Location (attic, etc.)	Duct or Piping R-value	Cooling Load (Btu/hr)	Cooling Capacity (Btu/hr)
Split	TRANE	1	13.00 SEER	Attic	R 4.2	0	36000
	Z1TB3036		11.00 EER				
Coil	Same as Condenser Mfg						
	TXC036						

1. > symbol reads greater than or equal to what is indicated on the CF-1R value.  
Include both SEER and EER if compliance credit for high EER air conditioner is claimed.

I, the undersigned, verify that equipment listed above is: 1) is the actual equipment installed, 2) equivalent to or more efficient than that specified in the certificate of compliance (Form CF-1R) submitted for compliance with the Energy Efficiency Standards for residential buildings, and 3) equipment that meets or exceeds the appropriate requirements for manufactured devices (from the Appliance Efficiency Regulations or Part 6), where applicable.

X / [Signature] 8/21/06  
Signature, Date

Ray O. Cook Co.  
Installing Subcontractor (Co. Name) 20015  
OR General Contractor (Co. Name) OR Owner 1119

COPY TO: Building Department  
HERS Rater (if applicable)  
Building Owner at Occupancy

726 Commons Dr.

Sacramento CA 95825 0

Permit Number

Site Address

# INSTALLER COMPLIANCE STATEMENT FOR DUCT LEAKAGE

Copies to: Builder, HERS Rater, Building Owner at Occupancy and Building Department

## INSTALLER COMPLIANCE STATEMENT

The building was:  Tested at Final  Tested at Rough-in

### INSTALLER VISUAL INSPECTION AT FINAL CONSTRUCTION STAGE:

- Remove at least one supply and one return register, and verify that the spaces between the register boot and the interior finishing wall are properly sealed.
- If the house rough-in duct leakage test was conducted without an air handler installed, inspect the connection points between the air handler and the supply and return plenums to verify that the connection points are properly sealed.
- Inspect all joints to ensure that no cloth backed rubber adhesive duct tape is used

### DUCT LEAKAGE REDUCTION

Procedures for field verification and diagnostic testing of air distribution systems are available in RACM, Appendix RC4.3

NEW CONSTRUCTION:		Measured Values	
Duct Pressurization Test Results (CFM @ 25 Pa)			
1	Enter Tested Leakage Flow in CFM:		
2	Fan Flow: Calculated (Nominal: <input type="checkbox"/> Cooling <input checked="" type="checkbox"/> Heating) or <input type="checkbox"/> Measured If Fan Flow is Calculated as 400 cfm/ton x number of tons or as 21.7 cfm/(kBtu/hr) x Heating Capacity in Thousands of Btu/hr, enter total calculated or measured fan flow in CFM here:	1388	
3	Pass If Leakage Percentage < 6% for Final or < 4% at Rough-In: [100 x [ (Line # 1) / (Line # 2) ]]		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
<b>ALTERATIONS: Duct System and/or HVAC Equipment Change-Out</b>			
4	Enter Tested Leakage Flow in CFM from Pre-Test of Existing Duct System Prior to Duct System Alteration and/or Equipment Change-Out.		
5	Enter Tested Leakage Flow in CFM from Final Test of New Duct System or Altered Duct System for Duct System Alteration and/or Equipment Change-Out.	152	
6	Enter Reduction in Leakage for Altered Duct System [ (Line # 4) Minus (Line # 5) ] - (Only if Applicable)		
7	Enter Tested Leakage Flow in CFM to Outside (Only if Applicable)		
8	Entire New Duct System - Pass If Leakage Percentage < 6% for Final or < 4% at Rough-In [100 x [ (Line # 5) / (Line # 2) ]]		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
<b>TEST OR VERIFICATION STANDARDS: For Altered Duct System and/or HVAC Equipment Change-Out</b>			
Use one of the following four Test or Verification Standards for compliance:			
9	Pass If Leakage Percentage < 15% [100 x [ 152 (Line # 5) / 1388 (Line # 2) ]]	10.9%	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail
10	Pass If Leakage to Outside Percentage < 10% [100 x [ (Line # 7) / (Line # 2) ]]		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
11	Pass If Leakage Reduction Percentage > 50% [100 x [ (Line # 6) / (Line # 4) ]] and Verification by Smoke Test and Visual Inspection		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
12	Pass If Sealing of all Accessible Leaks and Verification by Smoke Test and Visual Inspection Pass If One of Lines # 9 through # 12 pass		<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail

I, the undersigned, verify that the above diagnostic test results were performed in conformance with the requirements for compliance credit. I, the undersigned, also certify that the newly installed or retrofit Air-Distribution System Ducts, Plenums and Pans comply with Mandatory requirements specified in Section 150 (m) of the 2006 Building Energy Efficiency Standards.

*[Signature]*  
Signature

8/11/09  
Date

Ray O. Cook Co.

Installing Subcontractor (Co. Name) OR  
General Contractor (Co. Name)

20015  
1119



726 Commons Dr.

Sacramento CA 95828

0

Site Address

Permit Number

THERMOSTATIC EXPANSION VALVE (TXV)

Procedures for field verification of thermostatic expansion valves are available in RACM, Appendix R1.

<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	Access is provided for inspection. The procedure shall consist of visual verification that the TXV is installed on the system and installation of the specific equipment shall be verified.		
		Yes is a pass	<input checked="" type="checkbox"/> Pass	<input type="checkbox"/> Fail

REFRIGERANT CHARGE MEASUREMENT

Verification for Required Refrigerant Charge and Adequate Airflow for Split System Space Cooling Systems without Thermostatic Expansion Valves

Outdoor Unit Serial #	
Location	
Outdoor Unit Make	
Outdoor Unit Model	
Cooling Capacity	Btu/hr
Date of Verification	
Date of Refrigerant Gauge Calibration	(must be checked monthly)
Date of Thermocouple Calibration	(must be checked monthly)

Standard Charge Measurement Procedure (outdoor air dry-bulb 55oF and above):

Procedures for Determining Refrigerant Charge using the Standard Method are available in RACM, Appendix RD2.

Note: The system should be installed and charged in accordance with the manufacturer's specifications before starting this procedure.

Measured Temperatures

Supply (evaporator leaving) air dry-bulb temperature (Tsupply, db)		F
Return (evaporator entering) air dry-bulb temperature (Treturn, db)		F
Return (evaporator entering) air wet-bulb temperature (Treturn, wb)		F
Evaporator saturation temperature (Tevaporator, sat)		F
Suction line temperature (Tsuction, db)		F
Condenser (entering) air dry-bulb temperature (Tcondenser, db)		F

Superheat Charge Method Calculations for Refrigerant Charge

Actual Superheat = Tsuction, db - Tevaporator, sat		F
Target Superheat (from Table RD-2)		F
Actual Superheat - Target Superheat (System passes if between -5 and +6°F)		F

Temperature Split Method Calculations for Adequate Airflow

Split Method Calculation is not necessary if Adequate Airflow credit is taken

Actual Temperature Split = Treturn, db - Tsupply, db		F
Target Temperature Split (from Table RD3)		F
Actual Temperature Split - Target Temperature Split (System passes if between -3°F and +3°F or, upon remeasurement, if between -3°F and -10°F)		F

726 Commons Dr.

Sacramento CA 95825 0

Site Address

Permit Number

Standard Charge Measurement Summary:

System shall pass both refrigerant charge and adequate airflow calculation criteria from the same measurements. If corrective actions were taken, both criteria must be remeasured and recalculated.

<input type="checkbox"/>	Yes	<input type="checkbox"/>	No	System Passes
--------------------------	-----	--------------------------	----	---------------

Alternate Charge Measurement Procedure (outdoor air dry-bulb below 55 °F)

Note: The system should be installed and charged in accordance with the manufacturer's specifications and installer verification shall be documented on CF-6R before starting this procedure. If outdoor air dry-bulb is 55 °F or above, installer shall use the Standard Charge Measure Procedure:

Procedures for Determining Refrigerant Charge using the Alternate Method are available in RACM, Appendix RD3.

Weigh-in Charging Method for Refrigerant Charge

Actual liquid line length:		ft
Manufacturer's Standard liquid line length:		ft
Difference (Actual - Standard):		ft
Manufacturer's correction (ounces per foot) _____ x difference in length = _____ ounces		
( + = add ) ( - = remove )		

Measured Airflow Method for Adequate Airflow Verification available in RACM, Appendix RD2.6

Calculated Airflow: Cooling Capacity (Btu/hr)	X 0.633 (cfm/Btu-hr) =	CFM
Measured Airflow is	CFM (Measured airflow must be greater than the calculated airflow).	

Alternate Charge Measurement Summary:

System shall pass both refrigerant charge and adequate airflow calculation criteria from the same measurements. If corrective actions were taken, both criteria must be remeasured and recalculated.

<input type="checkbox"/>	Yes	<input type="checkbox"/>	No	System Passes
--------------------------	-----	--------------------------	----	---------------

X [Signature] 8/11/06  
 Signature, Date

Ray O. Cook Co.  
 Installing Subcontractor (Co. Name) OR 20015  
 General Contractor (Co. Name) OR Owner 1119

COPY TO: Building Department  
 HERS Rater (if applicable)  
 Building Owner at Occupancy

726 Commons Dr.

Sacramento CA 95825

0

Site Address

Permit Number

**FAN WATT DRAW**

Procedures for measuring the air handler watt draw are available in RACM, Appendix RE3.2.

Method For Fan Watt Draw Measurement			
<input type="checkbox"/>	<input type="checkbox"/>	RE3.2.1	Portable Watt Meter Measurement
<input type="checkbox"/>	<input type="checkbox"/>	RE3.2.2	Utility Revenue Meter Measurement
		Measured Fan watt Draw: Enter results of Watts/cfm:	
		Measured Fan Flow (Enter total cfm from airflow verification)	
		Enter results of Watts/cfm:	
<input type="checkbox"/> Yes	<input type="checkbox"/> No	Calculated fan watt/cfm is equal to or lower than the fan watt/cfm draw documented in CF-1R	
		Yes is a pass	
		<input type="checkbox"/> Pass	<input type="checkbox"/> Fail

**ADEQUATE AIRFLOW VERIFICATION**

Procedures for field verification and diagnostic testing of adequate airflow are available in RACM, Appendix RE4.1.

Method For Airflow Measurement			
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Duct design exists on plans
<input type="checkbox"/>	<input type="checkbox"/>	RE4.1.1	Diagnostic Fan Flow Using Flow Capture Hood
<input type="checkbox"/>	<input type="checkbox"/>	RE4.1.2	Diagnostic Fan Flow Using Plenum Pressure Matching
<input type="checkbox"/>	<input type="checkbox"/>	RE4.1.3	Diagnostic Fan Flow Using Flow Grid Measurement
		Measured Airflow: _____ cfm/ton	
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Measured airflow is greater than the criteria in Table RE-2
		Yes is a pass	
		<input type="checkbox"/> Pass	<input type="checkbox"/> Fail

**MAXIMUM COOLING CAPACITY**

Procedures for determining maximum cooling load capacity are available in RACM, Appendix RF3.

1	<input type="checkbox"/>	<input type="checkbox"/>	Yes	<input type="checkbox"/>	No	Adequate airflow verified (see adequate airflow credit)
2	<input type="checkbox"/>	<input type="checkbox"/>	Yes	<input type="checkbox"/>	No	Refrigerant charge or TXV
3	<input type="checkbox"/>	<input type="checkbox"/>	Yes	<input type="checkbox"/>	No	Duct leakage reduction credit verified
4	<input type="checkbox"/>	<input type="checkbox"/>	Yes	<input type="checkbox"/>	No	Cooling capacities of installed systems are ≤ to maximum cooling capacity indicated on the Performance's CF-1R and RF-3.
5	<input type="checkbox"/>	<input type="checkbox"/>	Yes	<input type="checkbox"/>	No	If the cooling capacities of installed systems are > than maximum cooling capacity in the CF-1R, then the electrical input for the installed systems must be ≤ to electrical input in the CF-1R.
						Yes to 1, 2, and 3; and Yes to either 4 or 5 is a pass
						<input type="checkbox"/> Pass <input type="checkbox"/> Fail

**HIGH EER AIR CONDITIONER**

Procedures for verification are available in RACM, Appendix RI.

1	<input type="checkbox"/>	<input type="checkbox"/>	Yes	<input type="checkbox"/>	No	EER values of installed systems match the CF-1R
2	<input type="checkbox"/>	<input type="checkbox"/>	Yes	<input type="checkbox"/>	No	For split system, indoor coil is matched to outdoor coil
3	<input type="checkbox"/>	<input type="checkbox"/>	Yes	<input type="checkbox"/>	No	Time Delay Relay Verified (If Required)
						Yes to 1 and 2; and 3 (If Required) is a pass
						<input type="checkbox"/> Pass <input type="checkbox"/> Fail

Tests Performed

Signature, Date

Ray O. Cook Co.

Installing Subcontractor (Co. Name) OR  
General Contractor (Co. Name)

20015  
1119

COPY TO: Building Department, HERS Rater, Building Owner at Occupancy

**CERTIFICATE OF FIELD VERIFICATION & DIAGNOSTIC TESTING (Page 1 of 8)**

CF-4R

<b>726 Commons Dr. - Sacramento, CA 95825</b>		<b>Ray O. Cook Co. / 829856</b>	
Project Address		Contractor Name / License No.	
Contractor Contact		Telephone	Permit Number
Michael McDermott		916-704-2810	06-11826
HERS Rater		Telephone	Sample Group Number
<i>Mike McDermott</i>		August 8, 2006	CC14-1798378104
Certifying Signature		Date	Certificate Number
Firm:	Energy Analysis and Comfort Solutions, Inc.	HERS Provider: <b>CalCERTS</b>	
Street Address:	PO Box 2233	City/State/Zip: <b>Orangevale / CA / 95662</b>	

Copies to: Homeowner, HERS Provider and Building Department

This CF-4R has been registered with the CalCERTS® registry in accordance with the Title 24 & Title 20 of the CCR. CalCERTS® is an approved HERS provider by the California Energy Commission.

**HERS RATER COMPLIANCE STATEMENT**

The house was  Tested  Approved as part of sample testing, but was not tested. As the HERS rater providing diagnostic testing and field verification, I certify that the house identified on this form complies with the diagnostic tested compliance requirements as checked on this form. The HERS rater must check and verify that the new distribution system is fully ducted and correct tape is used before a CF-4R may be released on every tested building. The HERS rater must not release the CF-4R until a properly completed and signed CF-6R has been received for the sample and tested buildings.

- The installer has provided a copy of the CF-6R (Installation Certificate).
- New Distribution system is fully ducted (i.e., does not use building cavities as plenums or platform returns in lieu of ducts).
- New systems where cloth backed, rubber adhesive duct tape is installed, mastic and drawbands are used in combination with cloth backed, rubber adhesive duct tape to seal leaks at duct connections.

**MINIMUM REQUIREMENTS FOR DUCT LEAKAGE REDUCTION COMPLIANCE CREDIT:**

NEW CONSTRUCTION			
	Duct Pressurization Test Results (CFM @ 25 Pa)	Measured Values	
1	Enter Tested Leakage Flow in CFM:	N/A	
2	Fan Flow: Calculated (Nominal <input type="radio"/> Cooling <input checked="" type="radio"/> Heating) or <input type="radio"/> Measured Enter Total Fan Flow in CFM:	1388	
3	Pass if Leakage Percentage $\leq 6\%$ [ $100 \times (\text{Line 1} / \text{Line 2})$ ]:	N/A	N/A
ALTERATIONS: Duct System and/or HVAC Equipment Change-Out			
4	Enter Tested Leakage Flow in CFM from CF-6R: Pre-Test of Existing Duct System Prior to Duct System Alteration and/or Equipment Change-Out.		
5	Enter Tested Leakage Flow in CFM: Final Test of New Duct System or Altered Duct System for Duct System Alteration and/or Equipment Change-Out.	152	
6	Enter Reduction in Leakage for Altered Duct System (Line 4 - Line 5) - (Only if Applicable)		
7	Enter Tested Leakage Flow in CFM to Outside (Only if Applicable)		
8	Entire New Duct System - Pass if Leakage Percentage $\leq 6\%$ [ $100 \times (\text{Line 5} / \text{Line 2})$ ]:		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
TEST OR VERIFICATION STANDARDS: For Altered Duct System and/or HVAC Equipment Change-Out, use one of the following four Test or Verification Standards for compliance:			
9	Pass if Leakage Percentage $\leq 15\%$ [ $100 \times (\text{Line 5} / \text{Line 2})$ ]:	10.90%	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail
10	Pass if Leakage to Outside Percentage $\leq 10\%$ [ $100 \times (\text{Line 7} / \text{Line 2})$ ]:		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
11	Pass if Leakage Reduction Percentage $\geq 60\%$ [ $100 \times (\text{Line 6} / \text{Line 4})$ ] and Verification by Smoke Test and Visual Inspection		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
12	Pass if Sealing of all Accessible Leaks and Verification by Smoke Test and Visual Inspection		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
Pass if One of Lines #9 through #12 pass			<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail

**CERTIFICATE OF FIELD VERIFICATION & DIAGNOSTIC TESTING (Page 3-4 of 8)**

**CF-4R**

**726 Commons Dr. - Sacramento, CA 95825**  
Project Address

**Ray O. Cook Co. / 829856**  
Contractor Name / License No.

**06-11826**  
Permit Number

Contractor Contact  
Michael McDermott

Telephone  
916-704-2810

Permit Number  
37522

HERS Rater

*Mike McDermott*  
Certifying Signature

Telephone  
August 8, 2006

Sample Group Number  
CC14-1798378104

Date  
Certificate Number

Firm: Energy Analysis and Comfort Solutions,  
Inc.  
Street Address: PO Box 2233

HERS Provider: CalCERTS

City/State/Zip: Orangevale / CA / 95662

**Copies to: Homeowner, HERS Provider and Building Department**

This CF-4R has been registered with the CalCERTS® registry in accordance with the Title 24 & Title 20 of the CCR. CalCERTS® is an approved HERS provider by the California Energy Commission.

**HERS RATER COMPLIANCE STATEMENT**

The house was  Tested  Approved as part of sample testing, but was not tested.

As the HERS rater providing diagnostic testing and field verification, I certify that the house identified on this form complies with the diagnostic tested compliance requirements as checked on this form.

The installer has provided a copy of the CF-6R (Installation Certificate).

**THERMOSTATIC EXPANSION VALVE (TXV):**

Access is provided for inspection. The procedure shall consist of visual verification that the TXV is installed on the system and installation of the specific equipment shall be verified.

HVAC System TXV

Pass  Fail