

# RESOLUTION No. 551

Adopted by The Sacramento City Council on date of

RESOLUTION EXTENDING TIME RE DOCKET CALIF.  
1960-F-1 (New Water Mains, Sections 1 to  
5, incl.)

WHEREAS, the contract between the City of Sacramento and M. J. LYNCH for the construction of the above project provides that same shall be completed in 120 consecutive calendar days, commencing ten days from and after date of notice to begin work and provides that Ten Dollars (\$10.00) per day shall be paid as liquidated damages for each day over the time specified for completion, and

WHEREAS, for causes beyond control of the contractor, to-wit: delay in receiving material it was necessary to order from the east, the work of completion has been delayed, and

WHEREAS, the contractor has asked for an extension of the contract time for 50 calendar days,


NOW, THEREFORE, BE IT RESOLVED BY THE COUNCIL OF THE CITY OF SACRAMENTO, after due consideration,

That the stipulation of time of completion, and of liquidated damages, in the contract is hereby waived;

BE IT FURTHER RESOLVED AND ORDERED that the contractor have an additional 50 calendar days with which to complete said contract, same being considered a reasonable time.

Adopted by the City Council on date of February 3 1939 by the following vote:

AYES: Anderson, Arnold, Bidwell, Coughlin, Harry, Kunz, Monk, Truesdale, Welsh.

  
\_\_\_\_\_  
CITY CLERK

\_\_\_\_\_  
MAYOR.