

②164 4470-486

Lot C		BUILDING DIVISION — BUILDING INSPECTOR'S REPORT CARD		\$212.00
Glenwood #1		TYPE BUILDINGS		R216 7555 Pk
PERMIT NO. F-41	LOCATION 4191 - Norwood Avenue		A-7	
DATE Mar 26-65	PURPOSE	Construct new church		
ZONE Interim	OWNER	N. Sac. Church of Christ 1445-Nogales		
	ARCH'T	L.L. Penn 369-No. Newport Blvd.		
	CONT'R	Tom Spencer 3016-Blackpool Wv. 363-7797		
VAL. \$95,000.	STORIES 1	ROOMS	APTS.	SIZE 12,600 sq. ft.
INSP.	DATE	BLDG. TYPE	OCCUPANCY GROUP	PHONE (O) (C)
FORM	4-23-65	V-1 hr.	B-2	
JOIST				occ. with no final 5-9-67 MIC.
FRAME	5-18-65	Chapin (duct space)		
SHEET ROCK	6-18-65	Ingersoll (staircase ceiling)		
FINAL	5-12-67	M. Callaway Int. Comm.		

DATE	SPECIAL CONDITIONS OF WORK — REMARKS
3-31-65	FOOTINGS OK <i>Chapman</i>
4-6-65	P.T. FOUND, BOLTS MISSING - <i>Talayan</i>
4-7-65	WEST SLAB OK <i>Chapman</i>
4-8-65	P.T. FORM NOT REMOVED - <i>Chapman</i>
4-13-65	P.T. Rained out - no card on plans on job - <i>Hammones</i>
4-15-65	P.T. - ✓ NOT LOCATED - <i>Chapman</i>
4-19-65	FORM OK UNDER SLAB - <i>Chapman</i>
4-22-65	P.T. SLAB NOT REMOVED - <i>Chapman</i>
5-25-65	PT Slab cut sloppy at 1x6 bracing. All bolts central sunk, must have new bolts installed <i>Hammones</i>
5-26-65	PK Frame - many corrections <i>Chapman</i>
6-14-65	OK roof nailing only, frame steel P.T. <i>Chapman</i>
6-16-65	PT must add metal stripes across ridge @ 6' o.c. <i>Chapman</i>
6-17-65	PT Frame - numerous items <i>Chapman</i>
6-22-65	PT Frame - not ready <i>Chapman</i>
6-29-65	PT SK - <i>Hammones</i>
6-29-65	COMPLETE SK construction - all framing AND OK <i>Chapman</i> INSPECTOR

OK'D  
BY Subcom  
See letter 4/15/65  
Mr. Penit, Engineer

7-12-65 4x4x4 - retained area

*Hammones*

Lot C BUILDING DIVISION — BUILDING INSPECTOR'S REPORT CARD \$212.00

Glenwood #1 TYPE BUILDINGS Card #2

PERMIT NO. F-41	LOCATION 4191 - Norwood Avenue A-7
DATE Mar 26-65	PURPOSE Const. new church
ZONE Interim	OWNER N. Sac. Church of Christ 1445-Nogales
	ARCH'T L. L. Penn 369-No. Newport Blvd.
	CONTR Tom Spencer 3016 - Blackpool Way

VAL \$95,000.	STORIES 1	ROOMS	APTS.	SIZE 12,600 sq. ft.
---------------	--------------	-------	-------	------------------------

INSP.	DATE	BLDG. TYPE V 1 hr.	OCCUPANCY GROUP B-2	PHONE (O) (C) 363-7797
-------	------	-----------------------	------------------------	---------------------------

FORM				
JOIST				
FRAME				
SHEET ROCK				
FINAL				

DATE	SPECIAL CONDITIONS OF WORK — REMARKS
7-15-65	PT DR - Plan changes must be submitted before DR cleared <i>Narrow</i>
12-17-65	Pt Final - Numerous items <i>Narrow</i>
3-7-66	Pt Final - Nothing done since previous inspections <i>Narrow</i>
10/7/66	Building Locked <i>Narrow</i> <i>Callaway</i>
4-19-67	Occupied, will send out <i>Callaway</i>
	<p data-bbox="294 885 439 945">COMPLETE AND OK</p> <p data-bbox="1252 918 1405 945">INSPECTOR</p>