

Permit/Title 24 Routing List

397-6021 - Cell #
394-9424 Tenant
- Adella
#0518367

Name: Alex Chan

Address: 1613 Akron Way Sacramento, CA

Type Of Installation: Split

Set 8:00 - 10:00
3/2/06

- cy Complete permit application & fax
- cy Receive permit
- cy Title 24 data entry completed & emailed to Max
- cy Receive email with CF6R forms
- cy Print correct pages & include with job packet
- cy Schedule job
- cy Complete job
- cy Fax CF6R forms to Max- ensure these are signed & filled
- Receive faxed CF4R form
- Make copies of CF4R, CF6R, permit & send to owner
- LM w/ Tenant 1/23/06 Call to arrange for final inspection
- Complete any correction if required
- Call for re-inspection
- Document final if possible

Equipment out of stock

Women needs to meet with inspector and tenant.



WORK ORDER

2122 X Street, Sacramento, CA 95818

HEAT PUMPS • CONTROLS • AIR FILTRATION • EM

0970665770
GARICK AIR CONDITIONING
2122 X STREET
SACRAMENTO, CA 95818
916-452-2477

2477
3439
82046

Phone Order

NTENANCE

Customer:

ALEX CHAN
1613 AKRON WAY
Sacramento, CA 95822

Acct. No: 100534
Cross St: FREEPORT
Map Coord: 317 C4

Terms: 5
Billing COD
PM

ID: 00000001
12/05/05
Batch #: 000050

00:39:57
AVS Code: N

VISA
XXXXXXXXXXXX3007M

Exp: 03/07

CVV2 Code: M
Appr Code: 000014
Total:

Invoice#: 000793
\$ 6460.65

105500

ut

RIPS

Date: 11/23/2005
Order By: ALEX CHAN
Tech:

C: (916) 930-7855

Service Report: Date
MODEM SYSTEM STATUS: SERIAL
AMPS: IBM

TEMP: O.D. I.D. PERM:

464-4127

I agree to pay above total amount
according to card issuer agreement
(Merchant agreement if credit voucher)

Merchant Copy
THANK YOU!!

Required

Amount/Ext.

Recommendations:

INSTALLED AIR HANDLER
11 SEER HEATPUMP PER QUOTE.

Part#	Description	Entered	Completed	Amount
AIR HANDLER	M=CB30M-46-4P S=5805L09935	DEC 14 2005		6,460.65
HEAT PUMP	M=HP29-036-7P S=5805L09008			

paid by VISA
4777 4480 0038
3087
3/07 265

Filer 12x24

BRAND	MOD #	SER #	TOTAL MATERIAL
			DISCOUNT-PM <input type="checkbox"/> SC <input type="checkbox"/>
			SUB TOTAL
			TAX
			SERVICE CHARGE
			LABOR HOURS X \$
			FREIGHT/SPECIAL
			HAZARDOUS WASTE CHG.
			TOTAL AMOUNT: 6,460.65

STATUS: On Order
 Received
 Rescheduled
 Complete
 Est. Cost: 1688
 Labor Cost: 0
 Permit: 188
 Notes: HERS
 Order: Ductver. 200

The Above charges cover this specific repair job only. We guarantee all above parts installed by us for ninety days after date of repair, but do not guarantee or pretend to guarantee other parts not installed or listed above. If additional repairs become necessary in the future they are subject to our regular rates. We guarantee the item or items to be in good operating condition at the time of delivery, except when necessary repairs have been omitted at the request of the customer. No other warranty is expressed or implied. Acknowledgement of completed work and/or delivery of item or items listed above.

Customer Signature

Date

CITY OF SACRAMENTO CASHIER'S WORKSHEET

RECEIPT NUMBER: R0522373

TRANSACTION DATE: 11/18/2005
TRANSACTION AMOUNT: 188.63
NOTATION:

Chan

APD #: 0518367
SITE ADDRESS: [REDACTED]
PARCEL: 025 [REDACTED]

Mixed Income Housing
Fee Program
??

TYPE: Bldg Minor Permit
SUB-TYPE: RES
HOUSING: N
STATUS: ISSUED

TRANSACTION LIST

Type	Method	Description	Pymt Amount
Payment	Cash		188.63

RECEIPT ACCOUNT ITEM LIST

Class #	Description	Item #	Total Fee	Prev Pymt	Current Pymt
200	Permit--Building-Res	1100	175.00	.00	175.00
206	City Business Oper Tax	1730	2.50	.00	2.50
213	General Plan Surcharge	1760	4.13	.00	4.13
259	Bldg-Technology Surcharge	1750	7.00	.00	7.00

PAID
CITY OF SACRAMENTO
NOV 18 2005
NEW CITY HALL

INSTALLATION CERTIFICATE

(Page 4 of 12)

CF-6R

1613 AKRON WAY

SACRAMENTO CA 95822

0518369
Permit Number

Site Address

INSTALLER COMPLIANCE STATEMENT FOR DUCT LEAKAGE

Copies to: Builder, HERS Rater, Building Owner at Occupancy and Building Department

INSTALLER COMPLIANCE STATEMENT

The building was: Tested at Final Tested at Rough-in

INSTALLER VISUAL INSPECTION AT FINAL CONSTRUCTION STAGE:

- Remove at least one supply and one return register, and verify that the spaces between the register boot and the interior finishing wall are properly sealed.
- If the house rough-in duct leakage test was conducted without an air handler installed, inspect the connection points between the air handler and the supply and return plenums to verify that the connection points are properly sealed.
- Inspect all joints to ensure that no cloth backed rubber adhesive duct tape is used

DUCT LEAKAGE REDUCTION

Procedures for field verification and diagnostic testing of air distribution systems are available in RAIM, Appendix RC4.2

NEW CONSTRUCTION:		Measured Values	
Duct Pressurization Test Results (CFM @ 25 Pa)			
1 Enter Tested Leakage Flow in CFM:			
2 Fan Flow: Calculated (Heating <input type="checkbox"/> Cooling <input type="checkbox"/> Heating) or <input type="checkbox"/> Measured If Fan Flow is Calculated as 400 cfm/ton x number of tons or as 21.7 cfm/(Btu/hr) x Heating Capacity in Thousands of Btu/hr, enter total calculated or measured fan flow in CFM here:		1200 CFM	
3 Pass if Leakage Percentage < 8% for Final or < 4% at Rough-in: [100 x (Line # 1) / (Line # 2)]			<input type="checkbox"/> Pass <input type="checkbox"/> Fail
ALTERATIONS: Duct System and/or HVAC Equipment Change-Out			
4 Enter Tested Leakage Flow in CFM from Pre-Test of Existing Duct System Prior to Duct System Alteration and/or Equipment Change-Out.			
5 Enter Tested Leakage Flow in CFM from Final Test of New Duct System or Altered Duct System for Duct System Alteration and/or Equipment Change-Out.		57 CFM	
6 Enter Reduction in Leakage for Altered Duct System (Line # 4) Minus (Line # 5) - (Only if Applicable)			
7 Enter Tested Leakage Flow in CFM to Outside (Only if Applicable)			
8 Entire New Duct System - Pass if Leakage Percentage < 8% for Final or < 4% at Rough-in [100 x (Line # 7) / Line # 2]			<input type="checkbox"/> Pass <input type="checkbox"/> Fail
TEST OR VERIFICATION STANDARDS: For Altered Duct System and/or HVAC Equipment Change-Out			
Use one of the following four Test or Verification Standards for compliance:			
9 Pass if Leakage Percentage < 10% [100 x (Line # 6) / 1200 (Line # 2)]		4.25%	<input type="checkbox"/> Pass <input type="checkbox"/> Fail
10 Pass if Leakage to Outside Percentage < 10% [100 x (Line # 7) / (Line # 2)]			<input type="checkbox"/> Pass <input type="checkbox"/> Fail
11 Pass if Leakage Reduction Percentage < 80% [100 x (Line # 6) / (Line # 4)] and Verification by Smoke Test and Visual Inspection			<input type="checkbox"/> Pass <input type="checkbox"/> Fail
12 Pass if Sealing of all Accessible Leaks and Verification by Smoke Test and Visual Inspection Pass if One of Lines # 9 through # 12 pass			<input type="checkbox"/> Pass <input type="checkbox"/> Fail

I, the undersigned, verify that the above diagnostic test results were performed in conformance with the requirements for compliance credit. I, the undersigned, also certify that the newly installed or retrofit Air-Distribution System Ducts, Plenums and Fans comply with Mandatory requirements specified in Section 160 (a) of the 2006 Building Energy Efficiency Standards.

Shirley Gray 12/7/05
Signature Date

Garick Air Conditioning Service
Installing Subcontractor (Co. Name) OR

INSTALLATION CERTIFICATE

(Page 3 of 12)

CF-6R

1613 AKRON WAY

SACRAMENTO CA

95822

0519367

Permit Number

An installation certificate is required to be posted at the building site or made available for all appropriate inspections. (The information provided on this form is required.) After completion of final inspection, a copy must be provided to the building department (upon request) and the building owner at occupancy, per Section 10-103(a).

HVAC SYSTEMS:

Heating Equipment

Equip Typ (pkg. heat pump)	CEC Certified Mfr. Name, Model and Serial Number	# of Identical Systems	Efficiency (AFUE, etc.) ¹ >(CF-1R value)	Duct Location (attic, etc.)	Duct or Piping R-value	Heating Load (Btu/hr)	Heating Capacity (Btu/hr)
	Lennox	1	80.00 AFUE	ATTIC	R4	35142	66800
Split Sys	GSDUH-38A-070		0 HSPF				
G/E	0						

Cooling Equipment

Equip Typ (pkg. heat pump)	CEC Certified Mfr. Name, Model and Serial Number	# of Identical Systems	Efficiency (AFUE, etc.) ¹ >(CF-1R value)	Duct Location (attic, etc.)	Duct or Piping R-value	Cooling Load (Btu/hr)	Cooling Capacity (Btu/hr)
	Lennox	1	11.00 SEER	ATTIC	R4	26823	37800
Split Sys	HE29-036		9.35 EER				
G/E	0						
	ASPEN						
Coil	BV124-38A						
	0						

1. > symbol reads greater than or equal to what is indicated on the CF-1R value.
Include both SEER and EER if compliance credit for high EER air conditioner is claimed.

I, the undersigned, verify that equipment listed above is: 1) the actual equipment installed, 2) equivalent to or more efficient than that specified in the certificate of compliance (Form CF-1R) submitted for compliance with the Energy Efficiency Standards for residential buildings, and 3) equipment that meets or exceeds the appropriate requirements for manufactured devices (from the Appliance Efficiency Regulations or Part 6), where applicable.

[Signature] 12/7/05
Signature, Date

Garick Air Conditioning Service

Including Subcontractor (Co. Name)

OR General Contractor (Co. Name) OR Owner

COPY TO: Building Department
HERS Rater (if applicable)
Building Owner at Occupancy

INSTALLATION CERTIFICATE
1613 AKRON WAY
 Site Address

SACRAMENTO CA 95822

(Page 5 of 12)

CF-6R

0518367
 Permit Number

THERMOSTATIC EXPANSION VALVE (TXV)
 Procedures for field verification of thermostatic expansion valves are available in RACM, Appendix R1.

<input type="checkbox"/> Yes <input type="checkbox"/> No	Access is provided for inspection. The procedure shall consist of visual verification that the TXV is installed on the system and installation of the specific equipment shall be verified.			
		Yes is a pass	Pass	Fail

REFRIGERANT CHARGE MEASUREMENT
 Verification for Required Refrigerant Charge and Adequate Airflow for Split System Space Cooling Systems without Thermostatic Expansion Valves

Outdoor Unit Serial #	
Location	
Outdoor Unit Make	
Outdoor Unit Model	
Cooling Capacity	Btu/hr
Date of Verification	
Date of Refrigerant Gauge Calibration	(must be checked monthly)
Date of Thermocouple Calibration	(must be checked monthly)

Standard Charge Measurement Procedure (outdoor air dry-bulb 55oF and above):
 Procedures for Determining Refrigerant Charge using the Standard Method are available in RACM, Appendix RD2.
 Note: The system should be installed and charged in accordance with the manufacturer's specifications before starting this procedure.

Measured Temperatures

Supply (compressor leaving) air dry-bulb temperature (Tsupply, db)		F
Return (evaporator entering) air dry-bulb temperature (Treturn, db)		F
Return (evaporator entering) air wet-bulb temperature (Treturn, wb)		F
Evaporator saturation temperature (Tevaporator, sat)		F
Suction line temperature (Tsuction, db)		F
Condenser (entering) air dry-bulb temperature (Tcondenser, db)		F

Superheat Charge Method Calculations for Refrigerant Charge

Actual Superheat = Tsuction, db - Tevaporator, sat		F
Target Superheat (from Table RD-2)		F
Actual Superheat - Target Superheat (System passes if between -6 and +6°F)		F

Temperature Split Method Calculations for Adequate Airflow

Split Method Calculation is not necessary if Adequate Airflow credit is taken

Actual Temperature Split = Treturn, db - Tsupply, db		F
Target Temperature Split (from Table RD-2)		F
Actual Temperature Split - Target Temperature Split (System passes if between -3°F and +3°F or, upon re-measurement, if between -3°F and -10°F)		F

INSTALLATION CERTIFICATE

(Page 6 of 12)

CF-6R

1813 AKRON WAY

SACRAMENTO CA

95822

05173677
Permit Number

Site Address

Standard Charge Measurement Summary:

System shall pass both refrigerant charge and adequate airflow calculation criteria from the same measurements. If corrective actions were taken, both criteria must be remeasured and recalculated.

<input type="checkbox"/>	Yes	<input type="checkbox"/>	No	System Passes
--------------------------	-----	--------------------------	----	---------------

Alternate Charge Measurement Procedure (outdoor air dry-bulb below 65 °F)

Note: The system should be installed and charged in accordance with the manufacturer's specifications and installer verification shall be documented on CF-6R before starting this procedure. If outdoor air dry-bulb is 65 °F or above, installer shall use the Standard Charge Measure Procedure:

Procedures for Determining Refrigerant Charge using the Alternate Method are available in RACM, Appendix RD3.
Weigh-In Charging Method for Refrigerant Charge

Actual liquid line length:		ft
Manufacturer's Standard liquid line length:		ft
Difference (Actual - Standard):		ft
Manufacturer's correction (ounces per foot) _____ x difference in length = _____ ounces (+ = add) (- = remove)		

Measured Airflow Method for Adequate Airflow Verification available in RACM, Appendix RD2.6

Calculated Airflow: Cooling Capacity (Btu/hr)	X 0.033 (cfm/Btu-hr) =	CFM
Measured Airflow is	CFM (Measured airflow must be greater than the calculated airflow).	

Alternate Charge Measurement Summary:

System shall pass both refrigerant charge and adequate airflow calculation criteria from the same measurements. If corrective actions were taken, both criteria must be remeasured and recalculated.

<input type="checkbox"/>	Yes	<input type="checkbox"/>	No	System Passes
--------------------------	-----	--------------------------	----	---------------

Shirley Coey 12/7/05
Signature, Date

Garrick Air Conditioning Service
Installing Subcontractor (Co. Name) OR
General Contractor (Co. Name) OR Owner

COPY TO: Building Department
HERS Rater (if applicable)
Building Owner at Occupancy

CERTIFICATE OF FIELD VERIFICATION & DIAGNOSTIC TESTING (Page 1 of 8)

CF-4R

1613 Akron Way <i>Project Address</i>	Garick Air Conditioning Service / 582046 <i>Contractor Name / License No.</i>
	0518367 <i>Permit Number</i>
<i>Contractor Contact</i> Max McKinney	<i>Telephone</i> (916) 698-4185
<i>HERS Rater</i>	<i>Sample Group Number</i> 12469
<i>Decertifying Signature</i>	<i>Date</i> December 8, 2005
<i>Firm:</i> Energy Analysis and Comfort Solutions, Inc.	<i>HERS Provider:</i> CalCERTS
<i>Street Address:</i> P.O. Box 2233	<i>City/State/Zip:</i> Orangevale / CA / 95662

Copies to: Homeowner, HERS Provider and Building Department

This CF-4R has been registered with the CalCERTS® registry in accordance with the Title 24 & Title 20 of the CCR. CalCERTS® is an approved HERS provider by the California Energy Commission.

HERS RATER COMPLIANCE STATEMENT

The house was Tested Approved as part of sample testing, but was not tested. As the HERS rater providing diagnostic testing and field verification, I certify that the house identified on this form complies with the diagnostic tested compliance requirements as checked on this form. The HERS rater must check and verify that the new distribution system is fully ducted and correct tape is used before a CF-4R may be released on every tested building. The HERS rater must not release the CF-4R until a properly completed and signed CF-6R has been received for the sample and tested buildings.


- The installer has provided a copy of the CF-6R (Installation Certificate).
- New Distribution system is fully ducted (i.e., does not use building cavities as plenums or platform returns in lieu of ducts).
- New systems where cloth backed, rubber adhesive duct tape is installed, mastic and drawbands are used in combination with cloth backed, rubber adhesive duct tape to seal leaks at duct connections.

MINIMUM REQUIREMENTS FOR DUCT LEAKAGE REDUCTION COMPLIANCE CREDIT: Main System

NEW CONSTRUCTION			
	Duct Pressurization Test Results (CFM @ 25 Pa)	Measured Values	
1	Enter Tested Leakage Flow in CFM:	N/A	
2	Fan Flow: Calculated (Nominal <input checked="" type="radio"/> Cooling <input checked="" type="radio"/> Heating) or <input type="radio"/> Measured Enter Total Fan Flow in CFM:	1200	
3	Pass if Leakage Percentage $\leq 6\%$ [$100 \times (\text{Line 1} / \text{Line 2})$]:	N/A	N/A
ALTERATIONS: Duct System and/or HVAC Equipment Change-Out			
4	Enter Tested Leakage Flow in CFM from CF-6R: Pre-Test of Existing Duct System Prior to Duct System Alteration and/or Equipment Change-Out.		
5	Enter Tested Leakage Flow in CFM: Final Test of New Duct System or Altered Duct System for Duct System Alteration and/or Equipment Change-Out.	57	
6	Enter Reduction in Leakage for Altered Duct System [Line 4 - Line 5] - (Only if Applicable)	0	
7	Enter Tested Leakage Flow in CFM to Outside (Only if Applicable)		
8	Entire New Duct System - Pass if Leakage Percentage $\leq 6\%$ [$100 \times (\text{Line 5} / \text{Line 2})$]:		<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail
TEST OR VERIFICATION STANDARDS: For Altered Duct System and/or HVAC Equipment Change-Out, use one of the following four Test or Verification Standards for compliance:			
9	Pass if Leakage Percentage $\leq 15\%$ [$100 \times (\text{Line 5} / \text{Line 2})$]:	4.75%	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail
10	Pass if Leakage to Outside Percentage $\leq 10\%$ [$100 \times (\text{Line 7} / \text{Line 2})$]:		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
11	Pass if Leakage Reduction Percentage $\geq 60\%$ [$100 \times (\text{Line 6} / \text{Line 4})$] and Verification by Smoke Test and Visual Inspection		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
12	Pass if Sealing of all Accessible Leaks and Verification by Smoke Test and Visual Inspection		<input type="checkbox"/> Pass <input type="checkbox"/> Fail
	Pass if One of Lines #9 through #12 pass		<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail

CERTIFICATE OF FIELD VERIFICATION & DIAGNOSTIC TESTING (Page 3 of 8)

CF-4R

1613 Akron Way <i>Project Address</i>		Garick Air Conditioning Service / 582046 <i>Contractor Name / License No.</i>	
		0518367 <i>Permit Number</i>	
<i>Contractor Contact</i>		<i>Telephone</i>	
Max McKinney		(916) 698-4185	
<i>HERS Rater</i>		<i>Sample Group Number</i>	
		CC14-1798353051	
<i>Certifying Signature</i>		<i>Date</i>	
		December 8, 2005	
<i>Firm:</i>		<i>HERS Provider:</i>	
Energy Analysis and Comfort Solutions, Inc.		CalCERTS	
<i>Street Address:</i>		<i>City/State/Zip:</i>	
P.O. Box 2233		Orangevale / CA / 95662	

Copies to: Homeowner, HERS Provider and Building Department

This CF-4R has been registered with the CalCERTS® registry in accordance with the Title 24 & Title 20 of the CCR. CalCERTS® is an approved HERS provider by the California Energy Commission.

HERS RATER COMPLIANCE STATEMENT

The house was Tested Approved as part of sample testing, but was not tested.
 As the HERS rater providing diagnostic testing and field verification, I certify that the house identified on this form complies with the diagnostic tested compliance requirements as checked on this form.
 The installer has provided a copy of the CF-6R (Installation Certificate).

THERMOSTATIC EXPANSION VALVE (TXV): Main System

Access is provided for inspection. The procedure shall consist of visual verification that the TXV is installed on the system and installation of the specific equipment shall be verified.	
Main System HVAC System TXV	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail