

201-7337-345

Lot 314 BUILDING DIVISION — BUILDING INSPECTOR'S REPORT CARD \$76.00

W. 330' Acme Acres *K 310 F 410* TYPE BUILDINGS

ISAAC FONTAINE
1026 NORTH AVE.
SACTO. A-7

PERMIT NO. F-5117 LOCATION 1417 - Vinci ~~Street~~ AVENUE

DATE Aug 17-66 PURPOSE Const. church bldg. OWNER House of Jacob same

ZONE R-1 ARCH'T G.H. Klippel 2104-16th St. (~~441-5978~~) CONT'R Owner same 444-5976

VAL. \$23,000.	STORIES	ROOMS	APTS.	SIZE 2506 sq. ft.
----------------	---------	-------	-------	-------------------

INSP.	DATE	BLDG. TYPE V-no hr.	OCCUPANCY GROUP B-3	PHONE (O) (C)
-------	------	---------------------	---------------------	---------------

FORM *9-8-66 Callaway*

JOIST

FRAME *6-3-67* *Rebo* *4 Pearl*

SHEET ROCK *12-6-67* *R.C.*

FINAL *11-29-67* *Dana C. Folger*

with certificate in hand

DATE	SPECIAL CONDITIONS OF WORK — REMARKS	
4-7-66	P/H from - No plans Court	
10/27/66	PT	No turns calculations Court
11/3/66	PT	No turns calculations Court
4-19-67	Working, cleared by the weather S I 6-19-67 Callaway	
5-13-67	No way mile wall mile Callaway	
6-19-67	R F 7-7-67 Callaway	
6-28-67	ok lake Piles	
10-6-67	ok lake Field	
3-20-68	COMPLETE AND OK both insp. made by Paul Job Inspector	

COMPLETE
AND OK

INSPECTOR

Barbat

BUILDING DIVISION — BUILDING INSPECTOR'S REPORT CARD \$76.00

TYPE BUILDINGS

Card #2

PERMIT NO. F-5117	LOCATION 1417 - Vinci Avenue	A-7	
DATE 8-17-66	PURPOSE Construct church building		
ZONE R-1	OWNER House of Jacob	Same	
	ARCH'T G. H. Klippel	2104 - 16th St.	
	CONTR Owner	Same	No Phone
VAL. \$23,000.	STORIES	ROOMS	APTS. SIZE 2,506 sq. ft.
INSP.	DATE	BLDG. TYPE	OCCUPANCY GROUP PHONE (O) (C)
FORM			
JOIST			
FRAME			
SHEET ROCK			
FINAL			

DATE	SPECIAL CONDITIONS OF WORK — REMARKS
10-16-69	Volunteer labor, very slow
12-5-69	Fast progressing, 1711-2.13 Chapin Kilby, 14540 concrete, no see. 2.13 12-5-69 14540 concrete, no see. 2.13 fast 3 months, 2nd 12.13/14.13
12-12-69	Factor phone - that work is still progressing - will not be completed until possibly May - 1969 S.F. 2 months
1-23-69	Working 1711-3.69
1-23-69	Working 1711-3.69 weather 1711-3.24.69
2-28-69	Same condition as 12-5-69 2nd 2nd notice
2-28-69	Working progress slow because of weather OK to
COMPLETE AND OK	Keep permit active. 1711-3.31.69 INSPECTOR

Lot 314		BUILDING DIVISION — BUILDING INSPECTOR'S REPORT CARD			\$76.00
W. 330 ¹ Acme Acres		TYPE BUILDINGS		Card #3	
PERMIT NO.					
F-5117	LOCATION	1417 - Vinci Avenue		A-7	
DATE	PURPOSE	Const. church building			
Aug 17-66	OWNER	House of Jacob			
ZONE	ARCH'T	Gordon H. Klippel			
R-1	CONT'R	Owner	Same		
VAL.	\$23,000.	STORIES	ROOMS	APTS.	SIZE 2,506 sq. ft.
INSP.	DATE	BLDG. TYPE	V no hr.	OCCUPANCY GROUP	PHONE (O) (C) B-3
FORM					
JOIST					
FRAME					
SHEET ROCK					
FINAL					

DATE	SPECIAL CONDITIONS OF WORK — REMARKS
5-28-69	Starting to dig on parking lot underneath 1st to 2nd ave
5-29-69	Working on parking lot 1st 5-30-69
11-30-69	Working 17-30-69 Kirk
1-30-69	Working 17-30-69 Kirk
2-20-69	Final 17-20-69 Court
9-29-69	Not ready for final - 10-29-69 Court
10-29-69	17-29-69 Court
11-13-69	Made inspection with D. Fuller
1-5-70	17-5-70 Callaway
5-11-70	Just install pipes a complete electric work - locked 17-6-70 Callaway
10-13-70	Final not ready Kirk
	COMPLETE AND OK
	INSPECTOR