

# RESOLUTION No. 715

Adopted by The Sacramento City Council on date of

April 28th, 1939

RESOLUTION EXTENDING TIME RE DOCKET CALIF.  
1960-F-5 (ELEVATED STORAGE TANK NO. 3)

WHEREAS, the contract between the City of Sacramento and CAMPBELL CONSTRUCTION CO. for the construction of the above project provides that same shall be completed in 320 consecutive calendar days, commencing ten days from and after date of notice to begin work and provides that Ten Dollars (\$10.00) per day shall be paid as liquidated damages for each day over the time specified for completion, and

WHEREAS, for causes beyond control of the contractor, to-wit: reinforcing iron workers going on strike causing delay to the contractor in this portion of the work, and

WHEREAS, the contractor has asked for an extension of the contract time for 12 calendar days,


NOW, THEREFORE, BE IT RESOLVED BY THE COUNCIL OF THE CITY OF SACRAMENTO, after due consideration,

That the stipulation of time of completion, and of liquidated damages, in the contract is hereby waived;

BE IT FURTHER RESOLVED AND ORDERED that the contractor have an additional 12 calendar days with which to complete said contract, same being considered a reasonable time.

Adopted by the City Council on date of April 28 1939 by the following vote:

AYES: Anderson, Arnold, Bidwell, Coughlin, Kunz, Monk, Truesdale, Welsh  
ABSENT: Harry.



CITY CLERK

MAYOR.