

2177 7251-260

Lot 40 BUILDING DIVISION — BUILDING INSPECTOR'S REPORT CARD \$64.00

Mayfair Garden Estates **TYPE BUILDINGS**

| | | | | | |
|----------------------|----------|---|-----------------|---------------|----------------------------------|
| PERMIT NO. F-1705 | | LOCATION 2701 - Provo Way | | A-5 | |
| DATE Sept 7-65 | | PURPOSE Const. 2-story dwlg. & att. gar. | | | |
| ZONE R-1 | | OWNER Robert Wall 2701-Provo Way | | | |
| | | ARCH'T | | | |
| | | CONTR J.C. Sparks 6630-Prentiss | | 421-8774 | |
| VAL \$18,100. | | STORIES | ROOMS | APTS. | 725-2nd fl. SIZE 1131 sq. ft. |
| INSP. | DATE | BLDG. TYPE | OCCUPANCY GROUP | PHONE (O) (C) | |
| FORM | 9-23-65 | Hamm | | 7532-gar. | |
| JOIST | 10-5-65 | Fuller | | | |
| FRAME | 12-3-65 | Barnette | | | |
| SHEET ROCK | 12-15-65 | Rold | | | |
| FINAL | 4-20-66 | Chapman | | | |

| DATE | SPECIAL CONDITIONS OF WORK — REMARKS |
|----------|---|
| 9-21-65 | P4 Frame - not ready Carpenter |
| 9-27-65 | P4 Joist - Plumbing not in Rols |
| 10-1-65 | P.I. joist - Plumbing trenches not back filled Girders ^{fuller} not correctly nailed |
| 10-20-65 | P4 Frame - not ready Guller |
| 10-29-65 | P4 Frame - not ready Carpenter |
| 11-9-65 | P4 Frame - not ready Rols |
| 12-14-65 | P4 SR - not ready Rols |
| | |
| | |
| | <div style="display: flex; justify-content: space-between;"> COMPLETE AND OK INSPECTOR </div> |