

FINAL INSPECTIONS		CITY OF SACRAMENTO BUILDING INSPECTIONS DIVISION			JOB ADDRESS 7951 Frepport Blvd. 7979 7901		AREA S-S			
BUILDING BY	DATE	ASSESSOR PARCEL NUMBER	LEGAL DESCRIPTION	ADDRESS	ZIP CODE	ACCT. NO.	PHONE NO.			
Beals	2-2-82		119-010-3300	P.O. Box 390	95802	192090	452-5371			
ELECTRICAL BY	DATE	NAME OF FIRM	CONTRACTOR	ADDRESS	ZIP CODE	ACCT. NO.	PHONE NO.			
H-5561 Clark	2/1/82	Campbell	Campbell	P.O. Box 390	95802	192090	452-5371			
PLUMBING BY	DATE	OWNER	ARCH. ENGR.	ADDRESS	ZIP CODE	ACCT. NO.	PHONE NO.			
Jacoby	2/1/82	GTE	Robbins & Bentler	Tampa Florida			813-2230			
MECHANICAL BY	DATE	CONST. LOAN LENDER	ARCH. ENGR.	ADDRESS	ZIP CODE	ACCT. NO.	PHONE NO.			
Jacoby	2/1/82		Robbins & Bentler	610 North Florida Aveue Tampa Florida	33602		813-2230 2771			
CERTIFICATE OF OCCUPANCY	DATE									
ISSUED BY	DATE									
Beals	2-2-82									
MICROFILM RECORD										
PLANS AND APPLICATION	R632F112-497		NO. OF STORIES	ROOF COVERING	AREA 1ST FLOOR	TOTAL AREA	GARAGE AREA	PATIO AREA	USE ZONE	BUILDING ELECT. MECH. PLUMB.
REEL NO.	FRAME NO:-	TO	1	btul		38,000) B.	
REEL NO.	FRAME NO:-	TO	THIS PERMIT IS FOR: <input checked="" type="checkbox"/> BUILDING <input checked="" type="checkbox"/> MECHANICAL <input type="checkbox"/> PLUMBING <input checked="" type="checkbox"/> ELECTRICAL							
REEL NO.	FRAME NO:-	TO	NATURE OF WORK IN DETAIL							
REEL NO.	FRAME NO:-	TO	Const Computer data center							
REEL NO.	FRAME NO:-	TO	10/16/81 Temp. 30-day Certificate of Occupancy issued on Permit # 5030 per Sullivan (11-16-81)							
REEL NO.	FRAME NO:-	TO	11-16-81 30-day extension approved on Temp. Co. of Occ. on Permit # 5030 as per Henry (to 12-16-81)							
REEL NO.	FRAME NO:-	TO	12-16-81 3.7. to 1-18-82 OK. on Temp. Co. of occupancy. Henry							
REEL NO.	FRAME NO:-	TO	1-19-82 Another 30-day extension to 2-19-82 approved by Beals on Temp. Co. of Occ. Permit # 5030.							
REEL NO.	FRAME NO:-	TO	R731F491-500 final.							
REEL NO.	FRAME NO:-	TO	REMARKS AND/OR VARIANCES							
REEL NO.	FRAME NO:-	TO	VALUATION \$ 3,111,000.00				ISSUED BY: Tieman			
REEL NO.	FRAME NO:-	TO	DATE ISSUED 7-18-80				BUILDING PERMIT FEE \$ 7,552.30			
REEL NO.	FRAME NO:-	TO	PLAN CHECK FEE \$ 1,227.25				RDF FEE \$			
REEL NO.	FRAME NO:-	TO	S.M.I. FEE \$ 217.77				REG. SEWER FEE \$			
REEL NO.	FRAME NO:-	TO	BRIDGE FEE \$				CONST. TAX \$ 31,110.00			
REEL NO.	FRAME NO:-	TO	WDF 700.00				TOTAL FEES \$ 40,807.32			

AREA 5-S
 JOB ADDRESS 7901
 7979 Freeport Bl.

RECORD OF SUBSEQUENT PERMITS ISSUED

DATE	TYPE OF PERMIT AND VALUATION	PERMIT NO. AND FEE	NATURE OF WORK	PRESENT OWNER AND ADDRESS	CONTRACTOR & ADDRESS	FINALED BY	DATE
9-15-80	BF \$16,890.00	H-6754 \$230.00	Install Fire Sprinklers GTE Comm Bldg.	Same	Capitol Fire Protection 9-22-80 P.O. Box 318 Elverta Ca. (From Regat)		
2-18-81	Sign, \$750.00	S-10054, \$30.00	Install Sign	G.T.E. Data Services	Campbell Const. Co. 2120 20th Street		
4-28-81	B \$161,200.	I-1425 \$769.60	Install computer floor	G.T.E.	Unistrut I.A. 7979 Freeport Blvd. 146 Marguardt Ave Santa Fe Springs, Ca.		1/20/81
3-7-77	Pibg. \$150.	E-1605 \$gratis	Gas hook up	Granite Constr.	Owner		2-2-77
3-15-77	Elec. \$600.	E-1825 \$gratis	Wiring for gasoline dispenser	Granite Constr.	Cotter Elec. 7901 Freeport Blvd.		4-15-77
6-15-81	Elec. \$300.	A-4962 \$10.	Power poles frwy.	MCM Constr. Co.	Luppen & Hawley		10-19-73
2-23-77	Elec. \$100.	E-1308 \$gratis	Temp. power pole	Granite Constr.	Cotter Elec. P.O. Box 900 Watsonville, CA		3-4-77
6-1-81	BE \$16,620.	I-2278 \$230.	Patio addn.	G.T.E. Data Serv.	Owner		2-11-82
8-27-81	BME \$50,000.	I-4412 \$302	Constr. earth station & antenna	on GTE Data Serv.	Campbell Constr 6355 Riverside Bl. 2120 20th St.		2/2/82

MICROFILM RECORD

PERMIT NO.	REEL AND FRAME NOS.	PERMIT NO.	REEL AND FRAME NOS.	PERMIT NO.	REEL AND FRAME NOS.
H-6754	R4397110	E-1308	R474 F042	H-6754	R731F504-5
S-10054	R061F152-154	E-1308	R475 F132		
I-1425		I-2278	R673 F356-360		
E-1605	R474 F609	I-4412	R684F352-307		
E-1825	R475 F410				
E-1605	R660 F185				
E-1825	R620 F540				
A-4962	R355 F506				
A-4962	R355 F615				