

2174 7150

**BUILDING DIVISION — BUILDING INSPECTOR'S REPORT CARD** \$13.00

**TYPE BUILDINGS**

<b>PERMIT NO.</b> F-4242	<b>LOCATION</b> 32 - Springbrook Cir.		A-3	
<b>DATE</b> May 16-66	<b>PURPOSE</b> Add den to dwelling			
	<b>OWNER</b> Dr. & Mrs. Steve Kerwin same			
<b>ZONE</b> R-1	<b>ARCH'T</b>			
	<b>CON'TR</b> Stardust Homes		6657-Gloria Dr.	
<b>VAL.</b> \$1,500.	<b>STORIES</b>	<b>ROOMS</b>	<b>APTS.</b>	<b>SIZE</b> 150 sq. ft.
<b>INSP.</b>	<b>DATE</b>	<b>BLDG. TYPE</b>	<b>OCCUPANCY GROUP</b>	<b>PHONE (O) (C)</b> GA1-3232
<b>FORM</b>	5-27-66	Reside		
<b>JOIST</b>	6-2-66	Check		
<b>FRAME</b>	6-23-66	Check		
<b>SHEET ROCK</b>		Substrate		
<b>FINAL</b>	7-29-66	Final		

DATE	SPECIAL CONDITIONS OF WORK — REMARKS
6-20-66	Pt frame - Connections to ceiling
	16" centers in garage <span style="float: right;">Ride</span>
6-22-66	Pt frame - Not ready <span style="float: right;">Ride</span>
6-27-66	Pt SR - Not ready <span style="float: right;">Fuller</span>
6-29-66	Pt SR - Not ready <span style="float: right;">Berlato</span>
6-30-66	Pt SR - no cable on plan. Already
	lapped <span style="float: right;">Loren</span>
7-1	
	<div style="display: flex; justify-content: space-between;"> <span>COMPLETE AND OK</span> <span>INSPECTOR</span> </div>