

# RESOLUTION No. 584

Adopted by The Sacramento City Council on date of

## RESOLUTION EXTENDING TIME RE DOCKET CALIF. 1221-F (ADDITIONS TO CITY HALL)

WHEREAS, the contract between the City of Sacramento and Wm. C. Keating for construction of the above project provides that same shall be completed in 180 consecutive calendar days, from and after date of notice to begin work and provides that Ten Dollars (\$10.00) per day shall be paid as liquidated damages for each day over the time specified for completion, and

WHEREAS, for causes beyond control of the contractor, to-wit: changes requested by many departments, the work of completion has been delayed, and

WHEREAS, the contractor has asked for an extension of the contract time for 30 calendar days,

NOW, THEREFORE, BE IT RESOLVED BY THE COUNCIL OF THE CITY OF SACRAMENTO, after due consideration,


That the stipulation of time of completion, and of liquidated damages, in the contract is hereby waived;

BE IT FURTHER RESOLVED AND ORDERED that the contractor have an additional 30 calendar days with which to complete said contract, same being considered a reasonable time.

Adopted by the City Council on date of February 17 1939 by the following vote:

AYES: Anderson, Arnold, Lidwell, Coughlin, Harry, Kunz, Truesdale, Welsh.

ABSENT: Monk.

  
\_\_\_\_\_  
City Clerk.

\_\_\_\_\_  
Pres. Pro Tem of Council.