

FINAL INSPECTIONS		CITY OF SACRAMENTO BUILDING INSPECTIONS DIVISION			JOB ADDRESS	7951 Frepport Blvd. 7979 7901		AREA S-S		
BUILDING BY	DATE	ASSESSOR PARCEL NUMBER	LEGAL DESCRIPTION	119-010-3300						
BUILDING BY <i>Beals</i>	DATE <i>2-2-82</i>	ASSESSOR PARCEL NUMBER	LEGAL DESCRIPTION	119-010-3300						
ELECTRICAL BY <i>H-5561 Clark</i>	DATE <i>2/1/82</i>	NAME OF FIRM	ADDRESS	ZIP CODE	ACCT. NO.	PHONE NO.				
PLUMBING BY <i>Jacoby</i>	DATE <i>2/1/82</i>	CONTRACTOR Campbell	P.O. Box 390	95802	192090	452-5371				
MECHANICAL BY <i>Jacoby</i>	DATE <i>2/1/82</i>	OWNER GTE	Tampa Florida							
CERTIFICATE OF OCCUPANCY	DATE	ARCH. ENGR. Robbins & Bentler	610 North Florida Ave Tampa Florida	33602		813-2230 2771				
ISSUED BY <i>Beals</i>	DATE <i>2-2-82</i>	CONST. LOAN LENDER								
MICROFILM RECORD										
PLANS AND APPLICATION	<i>R632F112-497</i>		NO. OF STORIES	ROOF COVERING	AREA 1ST FLOOR	TOTAL AREA	GARAGE AREA	PATIO AREA	USE ZONE	BUILDING ELECT. MECH. PLUMB.
REEL NO.	FRAME NO:-	TO	1	btul		38,000) B.	
REEL NO.	FRAME NO:-	TO	THIS PERMIT IS FOR: <input checked="" type="checkbox"/> BUILDING <input checked="" type="checkbox"/> MECHANICAL <input type="checkbox"/> PLUMBING <input checked="" type="checkbox"/> ELECTRICAL							
REEL NO.	FRAME NO:-	TO	NATURE OF WORK IN DETAIL							
REEL NO.	FRAME NO:-	TO	Const Computer data center							
REEL NO.	FRAME NO:-	TO	10/16/81 Temp. 30-day Certificate of Occupancy issued on Permit # 5030 per Sullivan (11-16-81)							
REEL NO.	FRAME NO:-	TO	11-16-81 30-day extension approved on Temp. Co. of Occ. on Permit # 5030 as per Henry (to 12-16-81)							
REEL NO.	FRAME NO:-	TO	12-16-81 3.7. to 1-18-82 OK. on Temp. Co. of occupancy. Henry							
REEL NO.	FRAME NO:-	TO	1-19-82 Another 30-day extension to 2-19-82 approved by Beals on Temp. Co. of Occ. Permit # 5030.							
REEL NO.	FRAME NO:-	TO	<i>R731F491-500 final</i>							
REEL NO.	FRAME NO:-	TO	REMARKS AND/OR VARIANCES							
REEL NO.	FRAME NO:-	TO	VALUATION \$ 3,111,000.00				ISSUED BY: Tieman			
REEL NO.	FRAME NO:-	TO	DATE ISSUED 7-18-80				BUILDING PERMIT FEE \$ 7,552.30			
REEL NO.	FRAME NO:-	TO	PLAN CHECK FEE \$ 1,227.25				RDF FEE \$			
REEL NO.	FRAME NO:-	TO	S.M.I. FEE \$ 217.77				REG. SEWER FEE \$			
REEL NO.	FRAME NO:-	TO	BRIDGE FEE \$				CONST. TAX \$ 31,110.00			
REEL NO.	FRAME NO:-	TO	WDF 700.00				TOTAL FEES \$ 40,807.32			

AREA 5-S
 JOB ADDRESS 7901
 7979 Freeport Bl.

RECORD OF SUBSEQUENT PERMITS ISSUED

DATE	TYPE OF PERMIT AND VALUATION	PERMIT NO. AND FEE	NATURE OF WORK	PRESENT OWNER AND ADDRESS	CONTRACTOR & ADDRESS	FINALED BY	DATE
9-15-80	BF \$16,890.00	H-6754	Install Fire Sprinklers GTE	Capitol Fire Protection	P.O. Box 318	9-22-80	9-22-80
		\$230.00	Comm Bldg.	Same			
				Elverta Ca.			
2-18-81	Sign, \$750.00	S-10054, \$30.00	Install Sign	G.T.E. Data Services	Campbell Const. Co.		
4-28-81	B \$161,200.	I-1425 \$769.60	Install computer floor	G.T.E.	7979 Freeport Blvd. 146 Margardt Ave Santa Fe Springs, Ca.		5/29/81
3-7-77	Pibg. \$150.	E-1605 \$gratis	Gas hook up	Granite Constr.	Owner		2-2-77
3-15-77	Elec. \$600.	E-1825 \$gratis	Wiring for gasoline dispenser	Granite Constr.	Cotter Elec.		4-15-77
6-15-81	Elec. \$300.	A-4962 \$10.	Power poles frwy.	MCM Constr. Co.	Luppen & Hawley		10-19-73
2-23-77	Elec. \$100.	E-1308 \$gratis	Temp. power pole	Granite Constr.	Cotter Elec.		3-4-77
6-1-81	BE \$16,620.	I-2278 \$230.	Patio addn.	G.T.E. Data Serv.	Owner		2-11-82
8-27-81	BME \$50,000.	I-4412 \$302	Constr. earth station & antenna	6355 Riverside Bl.	Campbell Constr		2/2/82

MICROFILM RECORD

PERMIT NO.	REEL AND FRAME NOS.	PERMIT NO.	REEL AND FRAME NOS.	PERMIT NO.	REEL AND FRAME NOS.
H-6754	R474 F042	E-1308	R474 F042	H-6754	R731F504-5
S-10054	R475 F132	E-1308	R475 F132		
I-1425	R673 F356-360	I-2278	R673 F356-360		
E-1605	R474 F609	I-4412	R684F352-307		
E-1825	R475 F410				
E-1605	R660 F185	final			
E-1825	R620 F540	final			
A-4962	R355 F506	final			
A-4962	R355 F615	final			