

CITY OF SACRAMENTO

Permit No: 0213376

1231 I Street, Sacramento, CA 95814

Insp Area: 4  
Thos Bros: 256 G5

Site Address: 3800 BAYOU RD SAC

Sub-Type: NCOM  
Housing (Y/N): N

Parcel No: 225-1480-054 BUILDING A

CONTRACTOR  
OWNER BUILDER

OWNER  
BRAD BEER C/O STOR TEC INC  
1101 GABRIELLI DR  
ROSEVILLE CA 95661

ARCHITECT  
GBDH DESIGN GROUP  
9806 OLD WINERY PLACE #1  
SACRAMENTO CA 95827

Nature of Work: NEW STORAGE BUILDING A, INCLUDING SITE DEVELOPEMENT, OFFICE, DWELLING UNIT AND GARAGE

CONSTRUCTION LENDING AGENCY : I hereby affirm under penalty of perjury that there is a construction lending agency for the performance of the work for which this permit is issued (Sec. 3097, Civ. C).

Lender's Name \_\_\_\_\_ Lender's Address \_\_\_\_\_

LICENSED CONTRACTORS DECLARATION: I hereby affirm under penalty of perjury that I am licensed under provisions of Chapter 9 (commencing with section 7000) of Division 3 of the Business and Professions Code and my license is in full force and effect.

License Class \_\_\_\_\_ License Number 0 \_\_\_\_\_ Date \_\_\_\_\_ Contractor Signature \_\_\_\_\_

OWNER-BUILDER DECLARATION: I hereby affirm under penalty of perjury that I am exempt from the contractors License Law for the following reason (Sec. 7031.5, Business and Professions Code; any city or county which requires a permit to construct, alter, improve, demolish, or repair any structure, prior to its issuance, also requires the applicant for such permit to file a signed statement that he or she is licensed pursuant to the provisions of the Contractors License Law (Chapter 9 (commencing with Section 7000) of Division 8 of the Business and Professions Code) or that he or she is exempt therefrom and the basis for the alleged exemption. Any violation of Section 7031.5 by any applicant for a permit subjects the applicant to a civil penalty of not more than five hundred dollars (\$500.00);

I, as a owner of the property, or my employees with wages as their sole compensation, will do the work and the structure is not intended or offered for sale (Sec. 7044, Business and Professional Code: The Contractors License Law does not apply to a owner of property who builds or improves thereon, and who does such work himself or herself or through his/her own employees, provided that such improvements are not intended or offered for sale. If, however, the building or improvement is sold within one year of completion, the owner-builder will have the burden of proving that he/she did not build or improve for the purpose of sale.)

I, as owner of the property, am exclusively contracting with licensed contractors to construct the project (Sec. 7044, Business and Professions Code: The Contractors License Law does not apply to an owner of property who builds or improves thereon, and who contracts for such projects with a contractor(s) licensed pursuant to the Contractors License Law).

I am exempt under Sec. \_\_\_\_\_ B & PC for this reason: \_\_\_\_\_

Date 9/19/03 Owner Signature Tamara Sansa

IN ISSUING THIS BUILDING PERMIT, the applicant represents, and the city relies on the representation of the applicant, that the applicant verified all measurements and locations shown on the application or accompanying drawings and that the improvement to be constructed does not violate any law or private agreement relating to permissible or prohibited locations for such improvements. This building permit does not authorize any illegal location of any improvement or the violation of any private agreement relating to location of improvements.

I certify that I have read this application and state that all information is correct. I agree to comply with all city and county ordinances and state laws relating to building construction and herby authorize representative(s) of this city to enter upon the abovementioned property for inspection purposes.

Date 9/19/03 Applicant/Agent Signature Tamara Sansa

WORKER'S COMPENSATION DECLARATION: I hereby affirm under penalty of perjury one of the following declarations:  
I have and will maintain a certificate of consent to self-insure for workers' compensation as provided for by Section 3700 of the Labor Code, for the performance of work for which the permit is issued.

I have and will maintain workers' compensation insurance, as required by Section 3700 of the Labor Code, for the performance of the work for which this permit is issued. My workers' compensation insurance carrier and policy number are:

Carrier \_\_\_\_\_ Policy Number \_\_\_\_\_ Exp Date \_\_\_\_\_

(This section need not be completed if the permit is for \$100 or less) I certify that in the performance of the work for which this permit is issued, I shall not employ any person in any manner so as to become subject to the workers' compensation laws of California and agree that if I should become subject to the workers' compensation provisions of Section 3700 of the Labor Code, I shall forthwith comply with those provisions.

Date 9/19/03 Applicant Signature Tamara Sansa

WARNING: FAILURE TO SECURE WORKER'S COMPENSATION COVERAGE IS UNLAWFUL AND SHALL SUBJECT AN EMPLOYER TO CRIMINAL PENALTIES AND CIVIL FINES UP TO ONE HUNDRED THOUSAND DOLLARS (\$100,000) IN ADDITION TO THE COST OF COMPENSATION, DAMAGES AS PROVIDED FOR IN SECTION 3706 OF THE LABOR CODE, INTEREST AND ATTORNEY'S FEE.

THIS PERMIT SHALL EXPIRE BY LIMITATION IF WORK IS NOT COMMENCED WITHIN 180 DAYS.

CITY OF SACRAMENTO

30 DAY TEMPORARY  
Certificate of Occupancy

For Information Contact (916) 808-5716

Building Address: 3800 BAYOU RD BLD A Permit No.: 0213376  
Building Use: STORAGE BLD/OFFICE/DWELLING Occupancy: S1  
Building Owner: BRAD BEER C/O STOR TEC INC Construction Type: II-N  
Owner Address: ROSEVILLE, CA Sprinkled?  Yes  No  
Portion of Building Occupied: ENTIRE Area: 15900 Sq. Ft.

Specific purpose for temporary occupancy and/or conditions/limitations of temporary occupancy:

6/30/05 Carolyn Cooper RON BEEHLER  
Date By: (Print) Sign CHIEF BUILDING OFFICIAL

[TCO approvals:PWC,JZB,SK,RW,FWK ]

**CBC 109.4 TEMPORARY CERTIFICATE**

*If the Chief Building Official finds that no substantial hazard will result from occupancy of any building or portion thereof before the same is completed, a temporary Certificate of Occupancy may be issued for the use of a portion or portions of a building or structure prior to the completion for the entire building or structure.*

**POST IN A CONSPICUOUS PLACE**

CITY OF SACRAMENTO

**CERTIFICATE OF OCCUPANCY**

For Information Contact (916) 808-5716

Building Address: 3800 BAYOU RD BLD A Permit No.: 0213376  
Building Use: STORAGE BLD/OFFICE/DWELLING Occupancy: S-1  
Building Owner: BRAD BEER C/O STOR TEC INC Construction Type: II-N  
Owner Address: ROSEVILLE, CA Sprinkled?  Yes  No  
Portion of Building Occupied: ENTIRE Area: 15,900 Sq. Ft.  
9/26/05  
Date By: (Print) Carolyn Cooper Sign RON BEEHLER  
CHIEF BUILDING OFFICIAL

[ Finaled By:PWC,DJP,JZB,KFW,RW]

*This Certificate, issued pursuant to the requirements of Section 109 of the Uniform Building Code, certifies that at time of issuance the described portion of the building has been inspected for compliance with the Uniform Building Code, as adopted per Title 15 of the Sacramento City Code for the group and division of occupancy and use for which the proposed occupancy is classified. Issuance of this certificate shall not be construed as an approval of a violation of any Codes, or Federal, State and City Laws or Ordinances. Certificates presuming to give authority to such violation shall not be valid. This certificate shall be posted in a conspicuous place on the premises and shall not be removed except by the Chief Building Official. No changes shall be made in the character of occupancy or use without approval of the Chief Building Official.*

**POST IN A CONSPICUOUS PLACE**

**APPLICATION FOR COMMERCIAL BUILDING PERMIT**

**CITY OF SACRAMENTO  
BUILDING DIVISION  
PERMIT SERVICES SECTION**

NORTH OFFICE: 2101 Arena Blvd., Ste. 200  
Sacramento, CA 95834 (916) 808-2534 FAX 808-7046  
CENTRAL CITY: 1231-1 Street, Rm. 200  
Sacramento, CA 95814 (916) 808-2534 FAX 264-5987

ACTIVITY # Insp. Area

0213376



**Applicant MUST complete ALL Unshaded areas**

ADDRESS 3800 Bayou Road, Sacramento, CA Suite \_\_\_\_\_  
PARCEL # 2251480054

CONTACT		LICENSED CONTRACTOR		Lic No. #
Name	Roy Hunt C/o GBDH Design group, Inc	Name	Owner Builder- Brad Beer C/o Stor Tec Inc	
Street Address	9806 Old Winery Place, Suite One	Address	1101 Gabrielli Drive	
City/ State/ Zip	Sacramento, CA 95827	City/ State/ Zip	Roseville, CA 95661	
Phone	(916) 854-9901 FAX (916) 854-9840	Phone	(916) 789-1509 FAX (916) 789-0507	
E-mail	rhunt@gbdhdesign.com	E-mail	stor-tec@yahoo.com	
ARCHITECT/ENGINEER		OWNER		
Name	Roy Hunt C/o GBDH Design group, Inc	Name	Brad Beer C/o Stor Tec Inc	
Address	9806 Old Winery Place, Suite One	Address	1101 Gabrielli Drive	
City/ State/ Zip	Sacramento, CA 95827	City/ State/ Zip	Roseville, CA 95661	
Phone	(916) 854-9901 FAX (916) 854-9840	Phone	(916) 789-1509 FAX (916) 789-0507	
E-mail	rhunt@gbdhdesign.com	E-mail	stor-tec@yahoo.com	

Will permittee have any employees on the jobsite?  No  Yes → INSURANCE CO: \_\_\_\_\_

WORKER'S COMPENSATION POLICY # \_\_\_\_\_ EXPIRATION DATE: \_\_\_\_\_

**NATURE OF WORK IN DETAIL:** Industrial Building: Tilt Up Structure / Steel Roof-Shell Plus Tenant Improvement.  
Five (5) storage buildings totaling 130,470 sq ft with metal roofing and steel structure and tilt-up & metal exterior wa

OCCUPANT/TENANT: Owner Stor Tec Inc VALUATION: \$ 3,443,111.80

FLOOD STATUS:				S.C.A.T.						
JOB DESCRIPTION		BLDG	SHELL	APT	TI	REM	SW	FIRE	ADD	OTH
INSPECTION DISCIPLINES		BLDG	MECH	PLUMB	ELEC	SITE	FIRE			
# Stories	1st flr Area	Total Area	Use Zone	Occp Group	Const type	Fire Req. Y / N		Fed Code	Vio. File	
2				B/R-3/S/11-N		SPR	ALARM		[H]	[Quad]
B	L	P	M	E	F	S		D	PW	UT

COMMENTS: Vol of Site development  
u.s. landscaping, paving, drainage

REGIONAL SANITATION FEES?  Yes  No HEALTH DEPARTMENT?  Yes  No

WATER FLOW TEST FOR NEW BUILDINGS OR ADDITIONS?  Provided  Faxed

Natomas Unified School District  
 1901 Arena Blvd. • Sacramento, CA 95834  
 Phone 916/567-5468 • Fax 916/567-5470

**CERTIFICATION OF COMPLIANCE**

**SCHOOL DISTRICT DEVELOPMENT FEES**

<b>PART I: TO BE COMPLETED BY APPLICANT</b>	
Property Owner's Name	North Natomas School District
Owner's Address	1111 Gold Country Blvd #100 Gold River, CA 95620
Project Address	3800 Bohn Rd
Parcel Number	225-1400-654
Subdivision Name	
Number of Units	
Print Applicant's Name	Ann Thomas Smith
Title of Applicant	Contract Administrator
Date	9/18/03
Applicant's Signature	<i>Ann Thomas Smith</i>
Telephone Number	916 567 0110
<b>PART II: TO BE COMPLETED BY BUILDING DEPARTMENT</b>	
Plan Identification Number	0213370
Building Type (Check One)	<input checked="" type="checkbox"/> Residential <input type="checkbox"/> Apartment/Condominium <input checked="" type="checkbox"/> Commercial/Industrial
Square Feet of Chargeable Building Area	Res 1575, Apt 123070, Com 1555
Signature	<i>[Signature]</i>
Title	Superintendent
Date	9-11-03
<b>PART III: TO BE COMPLETED BY NATOMAS UNIFIED SCHOOL DISTRICT</b>	
District Certification Number	04.310
Fees Collected:	
Residential: 1575	Sq. Ft. X \$ 3.22 = \$ 5,071.50
Apartment/Condominium: 123070	Sq. Ft. X \$ .09 = \$ 11,026.30
Commercial/Industrial: 1555	Sq. Ft. X \$ .34 = \$ 528.70
<b>NOTICE TO APPLICANT:</b> Pursuant to government code section 66020 (d), this will serve to notify you that the 90-day approval period in which you may protest the fees, or other payment identified above, will begin to run on the date in which the building or installation permit for this project is issued, or on which they are paid to the District, or to another public entity authorized to collect them on behalf of the District, whichever is earlier.	
Applicant Signature:	<i>Ann Thomas Smith</i> Date: 9/18/03

This certification covers only the amount of square footage indicated above. Any additions or corrections to the square footage for this project will require an amendment to the Certificate of Compliance.

As the authorized Natomas Unified School District official, I hereby certify that the requirements of Government Code Section 65995 have been complied with by the above signed applicant.

SIGNATURE: *Michael Morman* DATE: 9/18/03  
 TITLE: Michael Morman  
 Facilities Planning Director

WHITE-SCHOOL DISTRICT    YELLOW-SCHOOL DISTRICT    PINK-BUILDING DEPARTMENT    GOLD-APPLICANT  
 FM/lg X/BusServ/Doc/Frank/Dev Fees/Form

County of Sacramento  
Accounting & Fiscal Services

\*\*\* Customer Receipt \*\*\*

Date: 9/18/2003 12:58:38PM

Receipt: 3200300000000012021

Date / Time: 9/18/2003 12:58:24PM

Permit #: SWD2003-00654

Fee Type Fee Amount

SRCSD Sewer Fees 6,726.00

Total: Check 6,726.00

Amount Tendered: \$6,726.00

Bank No: 90-3678

Check No: 1007

How Received: In P

COUNTY SANITATION DISTRICT 1  
 SACRAMENTO REGIONAL COUNTY SANITATION DISTRICT  
**SEWER IMPACT FEE**  
 PERMIT AND CALCULATION

APPLICATION NO:		BLDG PERMIT NO. <i>123456789</i>	
GENERAL INFORMATION		THIS PERMIT GOOD ONLY WHEN VALIDATED BY THE CASHIER	
<i>CITY OF SAC.</i>			
<i>Project No. 12345</i>		THIS PERMIT TO CONNECT EXPIRES ONE YEAR FROM DATE OF ISSUANCE	
FEE CALCULATION		BUILDING USE	
INSPECTION		RESIDENTIAL SF <input type="checkbox"/> MF <input type="checkbox"/>	
SD-1		COMMERCIAL USE	
RCSD	<i>\$ 1000</i>		
CONSTRUCTION			
LI-LIEU			
<b>TOTAL FEE</b>	<i>\$ 1000</i>		
APN: <i>025-12345-004</i>			
DESCRIPTION/		LOT:	
SUBDIVISION			
PROPERTY ADDRESS <i>1234 Main St</i>			
OWNER <i>John Doe</i>			
MAILING ADDRESS			
CITY-STATE-ZIP		PHONE	
ADDITIONAL FEES MAY BE DUE IF CHANGES IN USE INCREASE SEWER IMPACT.			
APPLICANT SIGNATURE <i>[Signature]</i>			
CONSOLIDATED UTILITY BILLING USE ONLY			
CCT	INPUT	START	

RECEIPT

**POST THIS CARD IN A CONSPICUOUS PLACE!**

SACRAMENTO CITY FIRE DEPARTMENT

5770 FREEPORT BLVD. #200 <sup>FA</sup>  
SACRAMENTO, CA 95822 <sup>566-3660</sup>

*DISPATCH*  
*ROSS, DAN - 808 1643 U/PM*

**INSPECTION SERVICES**

FOR INSPECTIONS REQUESTS ..... CALL (916) 433-1643  
MINIMUM OF 48 HOURS NOTICE REQUIRED FOR INSPECTIONS/ APPOINTMENTS

PERMIT# 0315125 PLAN CHECKED BY VB  
SCOPE OF WORK Sprinklers  
ADDRESS 3800 Bayen Road Bldg A  
BUSINESS NAME N. Antomas Self Storage  
CONTRACTOR Gen-Cal Fire PHONE 209-334-9119

**NOTE:**

- 1) Do not cover walls or ceiling or bury piping until the following items are signed off.
- 2) An all weather (paved) emergency access roadway and operating fire hydrants shall be provided prior to any combustible storage or construction on site.

**SITE**

INSPECTIONS	INITIALS	DATE
Underground Fire Main/Visual (Class 200)		
Hydrostatic test of Fire Main (Class 200)		
Flushing of Fire Main (Class 200)		
Access/Fire Lane/Striping		
Gates/Fences/Knoxs		
Above ground tank		

**FIRE & LIFE SAFETY**

INSPECTIONS	INITIALS	DATE
Exit Doors		
Smoke Venting		
High Piled Stock		
Flammable liquids		
Hazardous Materials		
Special Hazards		
Posted signs for occupant load		

**EQUIPMENT**

INSPECTIONS	INITIALS	DATE
Fire Sprinkler System Piping/Visual	<i>MC</i>	<i>12/19/04</i>
Fire Sprinkler Hydrostatic Test	<i>MC</i>	<i>12/19/04</i>
Standpipes		
Fire Alarms		
Fire Sprinkler Monitoring System	<i>MC</i>	<i>6-28-05</i>
Fire Alarm Monitoring System		
Kitchen Hood & Duct System		
Special Extinguishing System		
Fire Extinguishers		
Fire Pumps		

**SPECIAL REQUIREMENTS**


**FINAL APPROVAL**

Fire Department Approval *RT* *6-29-05*


NOTICE: Failure to comply with an order at the Fire Department may result in the issuance of a citation and/or discontinued use of the building or premises.

**ORIGINAL CARD TO BE POSTED AT THE WORK SITE**

KEEP THIS CARD FOR REFERENCE-THIS IS YOUR RECORD OF FIELD INSPECTIONS

There is a \$25.00 fee for replacement/lost cards





June 30, 2004

Brad Beer  
1101 Gabrielli Drive  
Roseville, California 95661

**SUMMARY REPORT  
CONSTRUCTION OBSERVATION AND TESTING SERVICES  
NORTH NATOMAS SELF STORAGE  
3800 Bayou Road  
Sacramento, California  
Raney Reference No. 1796-010  
Permit Nos. 0213376, 0313914, 0313915, 0313916, 0313917, 0313919, 0210352**

## INTRODUCTION

In accordance with your request, we have performed construction observation and testing services for the subject project. The project included construction of five one and two story buildings ranging in size from approximately 7,000 square feet to 48,000 square feet. The buildings are of concrete tilt-up and steel frame construction with concrete slab-on-grade floors. Our construction testing and observations were performed between July 2, 2003 and June 25, 2004. A Geotechnical Investigation was prepared by Wallace-Kuhl & Associates for the project dated May 21, 2002.<sup>1</sup> This letter summarizes the results of our subsequent construction observation and testing.

## EARTHWORK TESTING


### *Field Density Testing*

Our representative performed field density tests on completed storm drain trench backfill and pavement section materials in accordance with ASTM Test Designations D2922-96 and D3017-96 (Nuclear Probe Method). Our test data indicate that the upper 8 inches of the pavement subgrade and backfilled storm drain trench soils were compacted to a minimum of 90 percent of the laboratory determined maximum dry density. Pavement area aggregate base materials were compacted to 95 percent relative to the laboratory determined maximum dry density and appeared stable under equipment loads.

### *Laboratory Compaction Testing*

We performed laboratory compaction tests on representative samples of the site soils, as well as on aggregate base materials used during pavement construction. The compaction tests were performed in accordance with ASTM Test Designation D1557-00. The results of the laboratory compaction tests are summarized below.

<sup>1</sup> Wallace-Kuhl and Associates; "Geotechnical Engineering Report, North Natomas Self Storage, Bayou Road and Tarboro Drive, Sacramento, California"; WKA No. 5069.01, May 21, 2002.



September 19, 2005

Brad Beer  
1101 Gabrielli Drive  
Roseville, California 95661

**SUMMARY REPORT  
EPOXY ANCHOR PULL TESTING  
NORTH NATOMAS SELF STORAGE**  
3800 Bayou Road  
Sacramento, California  
Raney Reference No. 1796-010  
Permit Nos. 0213376, 0313914, 0313915, 0313916, 0313917, 0313919, 0210352

In accordance with your request, we have performed epoxy anchor bolt pull testing at the subject site. Our tests were performed on July 1, 2004, and September 8, 2005. Our firm prepared a Summary Report detailing our construction observation and testing services for the project on June 30, 2004.<sup>1</sup> This letter summarizes the results of our subsequent testing.

Epoxy anchor bolts were installed at various locations as a corrective measure. 5/8" and 3/4" anchors were tested in tension load to 4,375 pounds; 7/8" anchors were tested to 8,005 pounds with no failure noted.


Location	Anchor Size	Tension Load (lbs)
Office	5/8"	4375
Office	7/8"	8005
Unit #10	3/4"	8,460
Unit #13	3/4"	8,460
Unit #50	3/4"	8,460

Horizontal and vertical limits of the described work were determined by others. We cannot guarantee construction, nor should our work or this letter be construed as relieving the contractors from their primary responsibility to conform to contractual agreements and sound engineering practice.

Should you have any questions regarding this letter or require any further information, please contact our office.

Very truly yours,

RANEY GEOTECHNICAL, INC.



BM/JMR/cjh

<sup>1</sup> Raney Geotechnical Inc.; "Summary Report, Construction Observation and Testing Services, North Natomas Self Storage, 3800 Bayou Road, Sacramento, California"; Reference No. 1796-010; June 30, 2004.

Page 2  
North Natomas Self Storage  
Raney Reference No. 1796-010  
June 30, 2004

Material Description	Method	Maximum Dry Density (pcf)	Optimum Moisture Content (%)
Dark grey silty clay	A	110	9.6
Light brown fine sandy silt	A	114	9.1
Aggregate base	C	138	6.5

## CONCRETE CONSTRUCTION

### *Reinforcing Steel Placement Observations*

Our scope of work included observation of wall panel and concrete paving section reinforcing steel for the subject project. Detailed observations generally were performed one day prior to concrete placement with any corrections being verified by our representative prior to structural concrete placement. All reinforcing steel appeared to be placed in compliance with industry standards and the project plans, for size and placement location.

### *Concrete Placement Observation and Sampling*

Our representative observed concrete placement procedures and obtained test specimens during concrete construction of building slabs-on-grade and wall panels. Concrete truck batch and placement times were recorded to ensure that the concrete was placed within a reasonable period (generally less than 90 minutes). Concrete temperatures were monitored and recorded. Concrete appeared to be placed and consolidated in general accord with industry standards. In addition, our representative obtained test specimens for second floor deck and pavement concrete.

### *Slump Testing*

Our representative performed concrete slump testing during concrete placement. Slump testing was generally performed at least once per 150 cubic yards of concrete in accord with ASTM Test Designation C143-90a, Slump of Portland Cement Concrete. Slump test specimens were obtained in accord with ASTM C172-90, Sampling Freshly Mixed Concrete. Slump test measurements were relayed to the contractor verbally. Our data would indicate that no significant amount of concrete was placed with an excessive slump.

### *Compressive Strength Testing*

Generally, one set of four test specimens was cast per 150 cubic yards of concrete placed. The test specimens were returned to our laboratory for curing and compressive strength testing. Test specimens were cast, transported, and cured in accord with ASTM Test Designation C31-91, Making and Curing Concrete Test Specimens in the Field. Test specimens were stored in a humidity room complying with ASTM Specification C511-93. The test specimens were tested in unconfined compression in our laboratory at 7 and 28 days in accord with ASTM Test Designation C39-93a. Copies of compressive strength test data are attached. Specimens for building "B" second floor deck slab concrete have not reached 28-day curing; compressive strength test data for these specimens will be forwarded under separate cover upon completion of curing and testing.

13

# CERTIFICATION OF INSULATION

ADDRESS OR TRACT			SACRAMENTO BUILDING PRODUCTS										
STOP - TEC INC LOT #			<input checked="" type="checkbox"/> P.O. BOX 854, WEST SACRAMENTO, CA 95691 LIC. #202026 <input type="checkbox"/> 1309 MELODY ROAD, MARYSVILLE, CA 95901 LIC. #202026 <input type="checkbox"/> P.O. BOX 9651, FRESNO, CA 93793-9651 LIC. #202026 <input type="checkbox"/> P.O. BOX 1631, RENO, NV 89505 LIC. #10675 <input type="checkbox"/> 3326 A PONDEROSA WAY, LAS VEGAS, NV 89118 LIC. #10675										
N. NATOMAS STORAGE			DATE INSULATION COMPLETED										
SQUARE FEET			SQUARE FEET			SQUARE FEET							
TYPE OF INSULATION			TYPE OF INSULATION			TYPE OF INSULATION							
MATERIAL FIBERGLASS			MATERIAL FIBERGLASS			MATERIAL FIBERGLASS							
FORM BATTS			FORM BATTS & BLOW			FORM BATTS							
MANUFACTURER'S PRODUCT I.D.			MANUFACTURER'S PRODUCT I.D.			MANUFACTURER'S PRODUCT I.D.							
MANUFACTURER			MANUFACTURER			MANUFACTURER							
CT	OC	JM	CT	OC	JM	CT	OC	JM					
R-VALUE INSTALLED		APPLIED THICKNESS		R-VALUE INSTALLED		APPLIED THICKNESS		APPLIED THICKNESS					
19		5.5		30		9"-12"		19					
MATERIAL FIBERGLASS			FORM BATTS			R-VALUE			MANUFACTURER				
									CT OC JM				
MATERIAL			FORM			R-VALUE			MANUFACTURER				
			FOAM						HILTI HANDY FOAM				
THIS IS TO CERTIFY THAT INSULATION AND/OR SEALANT HAS BEEN INSTALLED IN CONFORMANCE WITH APPLICABLE CODES, MATERIAL STANDARDS AND REGULATIONS.													
SIGNATURE - INSULATION CONTRACTOR						TITLE		DATE					
SIGNATURE - GENERAL CONTRACTOR						TITLE		DATE					
B.G.						MANAGER		6/30/05					
REMARKS													

# DAILY FIELD REPORT

Project #: 1796-010.00	Date: 9-8-05	Day: THURSDAY	Weather: CLOUDY	PAGE: 1/1
Project Name: NORTHERN CALIFORNIA STORAGE	Project Location: SACRAMENTO	Permit #:		
Client: ERIC BEER	Client's Representative:			
General Contractor: SPAC	Superintendent: PAUL			
Sub-Contractor:	Other Persons Contacted:			
Type of Work: PILE TESTING	Location/Element: EXISTING PILES	Equipment used: RYM / CASE	Time: 1 1/2	
Type of Work:	Location/Element:	Equipment used:	Time:	
Plans/Specifications: GEDH DISCUSS GROUP 11/1/04 REV. 11				
<p>ARRIVED AT SITE AND MET WITH ERIC BEER AND PAUL TO DISCUSS LOCATION OF WORK.</p> <p>PERFORMED PILE TESTING AT EXISTING PILES WITH CAPTURED LOAD PILE TESTS CONDUCTED AS FOLLOWS:</p> <p>PILE NO. 10 - 3" DIA. A-CI CONCRETE PILE WITH EXISTING CAPTURED LOAD PILE TEST CONDUCTED WITH 2" DIA. PILE CAP AND 11" DIA. PILE CAP.</p> <p>PILE NO. 13 - 3" DIA. PILE WITH EXISTING CAPTURED LOAD PILE TEST CONDUCTED WITH 2" DIA. PILE CAP AND 11" DIA. PILE CAP.</p> <p>PILE NO. 50 - 3" DIA. PILE WITH EXISTING CAPTURED LOAD PILE TEST CONDUCTED WITH 2" DIA. PILE CAP AND 11" DIA. PILE CAP.</p> <p>ALL PILES WERE TESTED FOR CAPTURED LOAD PILE TESTS WITH NORMAL TO 100% CAPTURED LOAD PILE TESTS.</p> <p>ALL TESTS PASSED AT 100% CAPTURED LOAD PILE TESTS.</p>				
ATTACHMENTS: <input type="checkbox"/> FIELD DENSITY DATA <input type="checkbox"/> CONCRETE PLACEMENT DATA <input type="checkbox"/> SKETCH <input type="checkbox"/> OTHER:				
Copy received by/given to: PAUL	Arrived: 1:00	Departed: 3:00	Report by: PAUL	

Short notice charge applies when scheduling less than 24-hour in advance.

# GBDH DESIGN GROUP, INC

# FACSIMILE

9806 OLD WINERY PLACE, SUITE ONE  
SACRAMENTO, CA 95827  
PHONE 916 854 9901  
FAX 916 854 9840

March 17, 2004

TO:

*Harald Meier*  
HARALD MEIER CONSTRUCTION  
2101 Arena Blvd, #200  
Sacramento

JOB: S35-2000  
North Natomas Self Storage, 3800 Bayou  
Rd, Sacramento CA

Sacramento

C 95834-2303

RE:

Inspection of the Residence and Office  
areas

FAX:

916-965-6870

*803-0575*

PHONE:

916 808 7619

FROM:

Roy Hunt / Rachel McFatter

FAX TRANSMITTAL CONSISTS OF THIS COVER SHEET PLUS 1 ADDITIONAL PAGES

REMARKS:

*Harald and Mitch,*

Please find the inspection response letter on the following page.

Sincerely,

Rachel

*SORRY HARALD -  
MY GOOF, I WAS USING  
THE PHONE # NOT THE FAX #.  
SORRY,  
Rachel*

COPY TO:

Mitch Dean - home fax  
530-384-2868

98618

## GBDH DESIGN GROUP, INC

9606 OLD WINERY PLACE, SUITE ONE  
SACRAMENTO, CA 95827  
PHONE 916 854 9901  
FAX 916 854 9840

March 17, 2004

Inspector Paul Clayton  
CITY OF SACRAMENTO NORTH PERMIT  
CENTER

2101 Arena Blvd, #200  
Sacramento, CA 95834-2303


Re: North Natomas Self Storage, 3800 Bayou Rd, Sacramento Ca  
S35-2000  
Inspection of the Residence and Office areas

Dear Inspector Paul Clayton :

1. The specified 2 x 10 ledger in detail R/S2.9 may be replaced by a 2 x 4 ledger. The 2x4 ledger shall be connected with a minimum of 2 - 16d nails at each 2x stud.
2. Detail H/S2.9 may be revised as follows. The specified 2 - 2x4 blocks at the ridge may be replaced with a single 2x4 block.

If you have any questions in this matter, please do not hesitate to contact this office.

Sincerely,  
GBDH DESIGN GROUP, INC

  
Roy Hunt, P. E.  
98613

