

R 330 F177-

W. 70' of S. 1/2 of		BUILDING DIVISION — BUILDING INSPECTOR'S REPORT CARD		\$300.50
N. 1/2 of Lot 8 in		TYPE BUILDINGS		
Block 2, 3, J & K Sts.				
PERMIT NO.	FILE R353 F582-596			
H-7362	LOCATION	1023 - 2nd Street	A-2 (7)	
DATE	PURPOSE	Const. bar and restaurant bldg. <i>Anchor</i>		
June-5-72	OWNER	Trinken Ent. 2941-Main Street <i>Worce</i>		
ZONE	ARCH'T	E. C. Foerstel City of Ind. Ca.		
C-3	CONT'R	Bamberry & Pendergast 2223-Dale Ave		
VAL. \$170,000.		STORIES	ROOMS	APTS. SIZE
		3 + bsmt.		3,824 sq. ft.
INSP.	DATE	BLDG. TYPE	OCCUPANCY GROUP	PHONE (O) (C)
		II Spr	B-3	925 3506
FORM	7-10-72	Wedding		
JOIST				
FRAME SHEET ROCK	9-25-72	Wedding 10/6/72 Wedding		
	10-11-72	Wedding (parts) 10/30/72 Wedding		
FINAL	5-25-73	<i>J. E. [Signature]</i>		

DATE	SPECIAL CONDITIONS OF WORK — REMARKS
7-7-72	P. box - no place or permit on job <i>Wedding</i>
7-17-72	OK rebar steel <i>Wedding</i>
8-1-72	C. N. Box - gathering ready <i>Saturday</i>
8-2-72	OK rebar - Mid sample - for R.H. steel for rebaring walls <i>Wedding</i>
7-28-72	OK B.B. 40 <i>Wedding</i>
8-29-72	OK 8' B.B. <i>Sub</i>
8-31-72	OK 12' B.B. <i>Wedding</i>
9-1-72	OK 16' B.B. <i>Wedding</i>
9-6-72	BB 20' Not made <i>Wedding</i>
9-7-72	OK BB 22' <i>Wedding</i>
9-8-72	OK BB 28' <i>Wedding</i>
9-11-72	OK 34' B.B. <i>Wedding</i>
9-19-72	OK front columns <i>Bar table</i>
9-20-72	OK rebar + roof nail <i>Wedding</i>
9-27-72	OK BB 15' <i>Wedding</i>
10-7-72	OK BB 34' <i>Wedding</i>
10-12-72	COMPLETE P.C. all corrections needed <i>Wedding</i>
10-13-72	AND OK (B.B.) <i>Wedding</i>

10-17-72. OK channel railing - Court

INSPECTOR

Q 330 7177-198

BUILDING DIVISION — BUILDING INSPECTOR'S REPORT CARD					
W. 70' of S. 1/2 of Lot 8 in Block 2, 3, J & K Sts.					
TYPE BUILDINGS					
PERMIT NO.	LOCATION				
H-7362	1023 - 2nd Street				A-2
DATE	PURPOSE	OWNER			
June 5-72	Const. bar and restaurant bldg.	Trinken Ent. 2941-Maint St., Santa Mori			
ZONE	ARCH'T	CONTR			
C-3	E.C. Foerstel City of Ind., CA.	Bamberry & Pendergast 2223-Dale Avenue			
VAL. \$170,000.	STORIES	ROOMS	APTS.	SIZE	
	3 & bamt.			3,824 sq. ft.	
INSP.	DATE	BLDG. TYPE	OCCUPANCY GROUP	PHONE (O) (C)	
		II-spr	B-3	925-3506	
FORM	7-10-72	Wedding			
JOIST					
FRAME	9-29-72	Wedding 10/6/72 Wedding 11/9/72 Wedding			
SHEET ROCK	10-11-72	Wedding (part)			
FINAL		Ent			

DATE	SPECIAL CONDITIONS OF WORK — REMARKS
10-19-72	OK drywall mauling - lower level 2nd + 3rd floor ceilings only Wedding
12-12-72	OK partial final - Bonberry only did portion of job Theater
12-14-72	OK on final - job in way to basement & enforced code. on 12-8-72 stairs were not approved re per plan & reviewed by code Calloway
12-15-72	they have repaired stairway as required per code Calloway
2-16-73	P.H. frame dry wall 1 story Calloway
	COMPLETE AND OK INSPECTOR