

Lot 28 BUILDING DIVISION—BUILDING INSPECTOR'S REPORT CARD \$41.00

Sherwood Heights **TYPE BUILDINGS**

| | | |
|---------------------|---|---------------------|
| PERMIT NO. E-132 | LOCATION 1725 Sherwood Ave. | A-3 |
| DATE 11/21/61 | PURPOSE Const dwelling and garage | |
| ZONE R-1 | OWNER E. H. Rice 2826- G St. | ARCH'T WA 2-6673 |
| | CONTR Perkins Const Co 430 Grand Ave. No. Sacto | |

| | | | | |
|----------------|--------------|------------|-------|--------------------|
| VAL. \$14,000. | STORIES 1 | ROOMS 6 | APTS. | SIZE 1520 S. F. |
| INSP. | DATE | INSPECTOR | | |
| FORM | 11-24-61 | Barbato | | |
| JOIST | 12-7-61 | Jones | | |
| FRAME | 1-22-62 | Couch | | |
| LATH | 1-29-62 | Couch | | |
| FINAL | 5-8-62 | R. Hunt | | |

| DATE | SPECIAL CONDITIONS OF WORK—REMARKS |
|------|------------------------------------|
|------|------------------------------------|

| | |
|---------|---|
| 12-6-62 | Plumbing: No plan on job. No address sign No seals on girders joints. 2x6 perimeter joints on East side also not sealed. No stair in fireplace forking. Plumbing traps not back-filled. <i>Fuller</i> |
| 1-11-62 | Pl. Frame: Nailing braces for No attic access door into gar. <i>Fuller</i> |
| 1-16-62 | Pl. Frame: SR blocking improperly installed. <i>Crut</i> |
| 1-18-62 | Pl. Frame: Not properly blocked at frame. <i>Crut</i> |
| 3-29-62 | Pl. Frame: Olds locked. <i>Fuller</i> |
| 4-3-62 | Pl. Frame: Fixture not sealed COMPLETE AND OK |
| 4-5-62 | Pl. Frame: Conectors not made. <i>Crut</i> |

INSPECTOR

