

CITY OF SACRAMENTO

Permit No: 9807880

1231 I Street, Sacramento, CA 95814

Insp Area: 4

Site Address: 5411 RALEY BL SAC

Sub-Type: NOTHR

Parcel No: 2150230042

SHOP BUILDING AT REAR OF LOT

Housing (Y/N):

N

CONTRACTOR

OTTO JOHN F
1717 2ND ST
SACRAMENTO CA

95814

OWNER

APPLEGATE MICHAEL T/KATHLEEN M TRUSTEES
1153 MARIEMONT AVE
SACRAMENTO SACRAMENTO

95864

ARCHITECT

Nature of Work: FOUNDATION ONLY FOR NEW SHOP BUILDING

CONSTRUCTION LENDING AGENCY: I hereby affirm under penalty of perjury that there is a construction lending agency for the performance of the work for which this permit is issued (Sec. 3097, Civ. C).

Lender's Name Lender's Address

LICENSED CONTRACTORS DECLARATION: I hereby affirm under penalty of perjury that I am licensed under provisions of Chapter 9 (commencing with section 7000) of Division 3 of the Business and Professions Code and my license is in full force and effect.

License Class License Number 178809 Date 1/4/99 Contractor Signature

OWNER-BUILDER DECLARATION: I hereby affirm under penalty of perjury that I am exempt from the contractors License Law for the following reason (Sec. 7031.5, Business and Professions Code; any city or county which requires a permit to construct, alter, improve, demolish, or repair any structure, prior to its issuance, also requires the applicant for such permit to file a signed statement that he or she is licensed pursuant to the provisions of the Contractors License Law (Chapter 9 (commencing with Section 7000) of Division 8 of the Business and Professions Code) or that he or she is exempt therefrom and the basis for the alleged exemption. Any violation of Section 7031.5 by any applicant for a permit subjects the applicant to a civil penalty of not more than five hundred dollars (\$500.00);

I, as a owner of the property, or my employees with wages as their sole compensation, will do the work, and the structure is not intended or offered for sale (Sec. 7044, Business and Professional Code: The Contractors License Law does not apply to an owner of property who builds or improves thereon, and who does such work himself or herself or through his/her own employees, provided that such improvements are not intended or offered for sale. If, however, the building or improvement is sold within one year of completion, the owner-builder will have the burden of proving that he/she did not build or improve for the purpose of sale.)

I, as owner of the property, am exclusively contracting with licensed contractors to construct the project (Sec. 7044, Business and Professions Code: The Contractors License Law does not apply to an owner of property who builds or improves thereon, and who contracts for such projects with a contractor(s) licensed pursuant to the Contractors License Law).

I am exempt under Sec. B & PC for this reason:

Date Owner Signature

IN ISSUING THIS BUILDING PERMIT, the applicant represents, and the city relies on the representation of the applicant, that the applicant verified all measurements and locations shown on the application or accompanying drawings and that the improvement to be constructed does not violate any law or private agreement relating to permissible or prohibited locations for such improvements. This building permit does not authorize any illegal location of any improvement or the violation of any private agreement relating to location of improvements.

I certify that I have read this application and state that all information is correct. I agree to comply with all city and county ordinances and state laws relating to building construction and hereby authorize representative(s) of this city to enter upon the abovementioned property for inspection purposes.

Date 1/4/99 Applicant/Agent Signature

WORKER'S COMPENSATION DECLARATION: I hereby affirm under penalty of perjury one of the following declarations:

I have and will maintain a certificate of consent to self-insure for workers' compensation as provided for by Section 3700 of the Labor Code, for the performance of work for which the permit is issued.

I have and will maintain workers' compensation insurance, as required by Section 3700 of the Labor Code, for the performance of the work for which this permit is issued. My workers' compensation insurance carrier and policy number are:

Carrier LIBERTY MUTUAL Policy Number WC161-036623-018 Exp Date 07/01/1999

(This section need not be completed if the permit is for \$100 or less) I certify that in the performance of the work for which this permit is issued, I shall not employ any person in any manner so as to become subject to the workers' compensation laws of California and agree that if I should become subject to the workers' compensation provisions of Section 3700 of the Labor Code, I shall forthwith comply with those provisions.

Date 1/4/99 Applicant Signature

WARNING: FAILURE TO SECURE WORKER'S COMPENSATION COVERAGE IS UNLAWFUL AND SHALL SUBJECT AN EMPLOYER TO CRIMINAL PENALTIES AND CIVIL FINES UP TO ONE HUNDRED THOUSAND DOLLARS (\$100,000) IN ADDITION TO THE COST OF COMPENSATION, DAMAGES AS PROVIDED FOR IN SECTION 3706 OF THE LABOR CODE, INTEREST AND ATTORNEY'S FEE.

THIS PERMIT SHALL EXPIRE BY LIMITATION IF WORK IS NOT COMMENCED WITHIN 180 DAYS.



CITY OF SACRAMENTO
DEVELOPMENT SERVICES DIVISION
 1231 I STREET, ROOM 200, SACRAMENTO, CA 95814

Prior to issuance of a permit, the applicant shall complete Part I of this form. Part II and Part III shall be completed by the project Architect/Engineer and the Development Services Department as a part of the plan review process. Before permit issuance all parties must sign this agreement. Please note that failure to comply with special inspection requirements could be expensive in terms of retrofit design and construction as well as delays in the project.

PART I • SPECIAL INSPECTION AND TESTING AGREEMENT

PROJECT NAME APPELEGATE DRAINAGE DISTRIBUTION FACILITY
 PROJECT ADDRESS SAIL RALEY BLVD
 PLAN REVIEW NUMBER 6332
 PERMIT NUMBER ~~78A~~ 98-07879C & 98-07880C
 OWNER'S NAME APPELEGATE DRAINAGE
 OWNER'S ADDRESS 325 N 5TH STREET
 OWNER'S REPRESENTATIVE MIKE APPELEGATE PHONE NUMBER (916) 443-4600
 TESTING/INSPECTION FIRM(S) WALLACE/KUHL ASSOCIATES ITEMS 1701.5.1; 1701.5.4; 1701.5.6; 1701.5.7
3050 INDUSTRIAL BLVD, WEST SACRAMENTO, CA 95691

CONTACT PERSON: _____

2 _____

CONTACT PERSON: _____

PART II • SPECIAL INSPECTION AND TESTING AGREEMENT • INSPECTION REQUIRED

In accordance with Chapter 17 Section 1701 of the UBC, as adopted by this jurisdiction, SPECIAL INSPECTION is required as noted below:

PRECONSTRUCTION MEETING () REQUIRED () WAIVED

CODE SECTION	TYPE OF WORK	CONTINUOUS	PERIODIC
1701.5.1	CONCRETE	X	
1701.5.2	BOLTS INSTALLED IN CONCRETE		
1701.5.3	SPECIAL MOMENT - RESISTING CONCRETE FRAME		
1701.5.4	REINFORCING STEEL AND PRESTRESSING STEEL TENDONS	X	
1701.5	STRUCTURE WELDING		
1701.5.1	GENERAL		
	FIELD STRUCTURAL WELDING		
	SHOP STRUCTURAL WELDING (REQUIRING SPECIAL INSPECTION)		
1701.5.2	SPECIAL MOMENT - RESISTING STEEL FRAMES		
1701.5.3	WELDING OF REINFORCING STEEL		
1701.5.6	HIGH STRENGTH BOLTING	X	
1701.5.7	STRUCTURAL MASONRY	X	
1701.5.8	REINFORCED GYPSUM CONCRETE		
1701.5.9	INSULATING CONCRETE FILL		
1701.5.10	SPRAY APPLIED FIREPROOFING		
1701.5.11	PILING, DRILLED PIERS AND CAISSONS		
1701.5.12	SHOTCRETE		
1701.5.13	SPECIAL GRADING, EXCAVATION & FILLING		
1701.5.14	SMOKE CONTROL SYSTEM		
1701.5.15	SPECIAL CASES		
1702	STRUCTURAL OBSERVATION PER SECTION 307 REQUIRED: () YES () NO		

SCC 9.26.1004 FLOOD PROOFING INSPECTION & CERTIFICATION

OTHER: _____

SPECIAL INSTRUCTIONS: _____



CITY OF SACRAMENTO
DEVELOPMENT SERVICES DIVISION
 1231 I STREET, ROOM 200, SACRAMENTO, CA 95814

SPECIAL INSPECTION AND TESTING AGREEMENT

When special inspection is required by Section 1701, the architect or engineer of record shall prepare an inspection program which shall be submitted to the Building Official for approval prior to issuance of the building permit. The special inspector shall be employed by the owner (other than owner-builder/developer), the engineer or architect of record, or an agent of the owner, BUT NOT the contractor, or any other person responsible for the work (such as an owner-builder/developer).

The special inspection firm(s) named in Part I have been authorized to perform the special inspection and testing services designated in this agreement, and in accordance with the Uniform Building Code (UBC) requirements, and to report all activities to the Building Official, and other parties as listed. It is understood that special inspections are required in addition to the normal inspections performed by the Building Inspector.

The undersigned hereby affirm, under penalty of law, that the special inspection program is in accordance with the requirements of the UBC and the City of Sacramento.

The undersigned has used all reasonable diligence in completing this form and to the best of his/her knowledge the information contained herein is true and complete. The undersigned hereby certifies under the penalty of perjury under the laws of the State of California that the foregoing is true and correct.

SIGNATURES		PHONE NUMBER
OWNER	<i>[Signature]</i>	443 4600
ARCHITECT		
ENGINEER		
CONTRACTOR	<i>[Signature]</i> JOHN F. OTTO, INC.	916 441-6870
DEVELOPER		
SPECIAL INSPECTOR		

WARNING: Any person, who certifies under penalty of perjury in any case where certification is permitted by law and willfully states as true any material matter which he or she knows to be false, may be found guilty of perjury and subject to penalties which may include fines or imprisonment under the California Penal Code.

PART III • GEOTECHNICAL INSPECTION REQUIREMENTS

GEOTECHNICAL FIRM	RANNEY GEOTECHNICAL		
GEOTECHNICAL FIRM ADDRESS	3140 BEACON BLVD. WEST SAC., CA 95811		
GEOTECHNICAL ENGINEER	BILL BOLI	PHONE NUMBER	(916) 371-0434
REPORT NUMBER	1274002		
REPORT DATE	JANUARY 5, 1990	RECEIPT NUMBER	REVISION DATES

TYPE OF WORK	REQUIRED
SITE PREPARATION/FILL COMPACTION	BUILDING PAD COMPACTION <input checked="" type="checkbox"/>
FOUNDATION OBSERVATION	<input type="checkbox"/>
DRILLED PIERS AND CAISSONS	<input type="checkbox"/>

IF THE EARTHWORK INSPECTION IS NOT BEING DONE BY THE ABOVE GEOTECHNICAL ENGINEERING FIRM THEN A REVISED REPORT MUST BE SUBMITTED TO AND APPROVED BY THE CITY'S DEVELOPMENT SERVICES DIVISION.

ACCEPTED FOR THE BUILDING DEPARTMENT

PLAN CHECK ENGINEER (Please Print)

PLAN CHECK ENGINEER SIGNATURE	<i>GAR. YUN LEE</i>	DATE	1/4/99
-------------------------------	---------------------	------	--------

INSTRUCTIONS TO THE SPECIAL INSPECTOR

- 1 • PROVIDE DAILY FIELD REPORTS TO THE BUILDING INSPECTOR ON SITE AS CONSTRUCTION PROGRESSES.
- 2 • A COPY OF ALL SPECIAL INSPECTIONS LABORATORY REPORTS SHALL BE SENT TO THE PLAN CHECK ENGINEER IDENTIFIED ABOVE AND THE ARCHITECT OR ENGINEER OF RECORD.
- 3 • UPON COMPLETION OF SPECIAL INSPECTIONS AND TESTING WORK, PROVIDE THE CITY'S PLAN CHECK ENGINEER WITH A FINAL SPECIAL INSPECTIONS TEST REPORT, WET STAMPED AND SIGNED BY THE RESPONSIBLE PROFESSIONAL ENGINEER.

CITY OF SACRAMENTO
APPLICATION FOR [REDACTED] BUILDING PERMIT

98-07880C

DEVELOPMENT SERVICES DIVISION
PERMIT SERVICES SECTION

1231 I Street, Rm. 200
 Sacramento, CA 95814 (916) 264-7619 FAX 264-7046

PLAN CHECK # 6332 Insp. Area 4C

Applicant MUST complete ALL Unshaded areas this page only

ADDRESS 5411 RALEY BLVD SACRAMENTO CA Suite _____
 PARCEL # 215 0230-012

<p align="center">CONTACT</p> <p>Name <u>Kirk McCoy</u> Address <u>1717 Second Street</u> <u>Sacramento CA</u> Zip <u>95812</u> Phone <u>441-6870</u> FAX <u>441-6138</u></p>	<p align="center">LICENSED CONTRACTOR Lic No. # <u>178809</u></p> <p>Name <u>JUDY F. OTTO, INC.</u> Address <u>1717 Second Street</u> <u>Sacramento, CA</u> Zip <u>95812</u> Phone <u>441-6870</u> FAX <u>441-6138</u></p>
<p align="center">ARCHITECT/ENGINEER</p> <p>Name <u>MGR Architects, Inc</u> Address <u>1725 J Street</u> <u>Sacramento CA</u> Zip <u>95814</u> Phone <u>(916) 444-6962</u> FAX <u>(916) 444-7490</u></p>	<p align="center">OWNER</p> <p>Name <u>Applegate Trucking</u> Address <u>P.O. Box 2728</u> <u>Sacramento CA</u> Zip <u>95812</u> Phone <u>443-4600</u> FAX _____</p>

→ Will the permittee have any employees on the jobsite? Yes No

→ If yes, WORKER'S COMPENSATION POLICY # WCLZ-161-C36623-018 EXPIRATION DATE: 7/1/99

NAME OF INSURANCE COMPANY: LIBERTY MUTUAL

NATURE OF WORK IN DETAIL: CONSTRUCT A NEW WAREHOUSE AND
CEILING BOULDER
Foundation for detached Shop Bldg
Fee at #.N

DBA: _____ VALUATION: ~~21,000~~ \$16,000

FLOOD STATUS:		S.C.A.T. <u>X30</u>								
JOB DESCRIPTION		BLDG	SHEL	APT	TI()	REM()	SW	FIRE	ADD	OTH
INSP. DISCIPLINES		<u>BLDG</u>		MECH	<u>PLUMB</u>	<u>ELEC</u>		SITE	<u>FIRE</u>	
# Stories	1st flr Area	Total Area	Use Zone	Occp Group	Const type	Fire Req <u>YN</u>		Fed Code	Vio. File	
<u>1</u>		<u>2400</u>		<u>S-3</u>	<u>VN</u>	Spr	Alarm	<u>18</u>		
<u>B</u>	<u>L</u>	<u>P</u>	<u>M</u>	<u>E</u>	<u>F</u>	<u>S</u>		<u>D</u>	<u>R</u>	

COMMENTS: REQUESTED EXPEDITED FOR SHELL
ADDL FULL SETS TO FOLLOW

REGIONAL SANITATION FEES? Yes No HEALTH DEPARTMENT? Yes No



October 21, 1999

Mr. Mike Applegate
Applegate Drayage
P.O. Box 2728
Sacramento, California 95812

Special Inspection Final Report
APPLEGATE DRAYAGE DISTRIBUTION FACILITY

Sacramento, California
Permit No. 98-07880 Shop
Permit No. 98-07879 Warehouse/Office
WKA No. 4036.01

In accordance with the City of Sacramento special inspection requirements, our firm has performed *Special Inspection and Testing* in accordance with Sections 106 and 1701 of the Uniform Building Code for the subject project. Our observation and test results indicate that the following items were constructed, to the best of our knowledge, in accordance with the project's plans and specifications:


- Concrete: Observed placement of reinforcing steel and concrete for spread footings, slab-on-grade, perimeter CMU walls, trash enclosure and fuel pad. Obtained concrete samples for laboratory testing and performed slump tests.
- Masonry: Inspected placement of reinforcing steel and grout for CMU walls for shop building, main building and trash enclosure. Monitored grout consistency and consolidation during placement. Obtained grout and mortar samples for laboratory testing.
- Structural
Steel: Performed field welding inspection of fillet welds on embeds for dock levelers at main building. Verified correct installation and tension of high strength A325 bolts for structural steel framing connections.

Last date on jobsite: September 25, 1999

Please contact our office if you have any questions regarding this information.

Wallace - Kuhl & Associates, Inc.


David A. Redford
Senior Engineer Construction Materials Services



DAR:mlo

cc: J.F. Otto, Inc.
City of Sacramento



April 14, 1999

Mr. Mike Applegate
Applegate Drayage
P.O. Box 2728
Sacramento, California 95812

Special Inspection Monthly Report
APPLEGATE DRAYAGE DISTRIBUTION FACILITY
Sacramento, California
Month of March
Permit No. 98-07880 Shop
Permit No. 98-07879 Warehouse/Office
WKA No. 4036.01

In accordance with your request, our firm has performed the *Special Testing and Inspection* services for the subject project during the time period stated above. The items observed are listed below:

Concrete: Observed placement of reinforcing steel and concrete for slab-on-grade. Obtained concrete samples for laboratory testing and performed slump tests.

Please contact our office if you have any questions regarding this information.

Wallace - Kuhl & Associates, Inc.

A handwritten signature in black ink that reads 'Jim Carlson'. The signature is written in a cursive, flowing style.

Jim Carlson
Manager of Construction Materials Services

JC:mlo

cc: J.F. Otto, Inc.
City of Sacramento



WALLACE • KUHL
& ASSOCIATES INC.

5411 Raley Bl

February 9, 1999

Mr. Mike Applegate
Applegate Drayage
P.O. Box 2728
Sacramento, California 95812

Special Inspection Monthly Report
APPLEGATE DRAYAGE DISTRIBUTION FACILITY
Sacramento, California
Month of January
Permit No. 98-07880 Shop
Permit No. 98-07879 Warehouse/Office
WKA No. 4036.01

In accordance with your request, our firm has performed the *Special Testing and Inspection* services for the subject project during the time period stated above. The items observed are listed below:

- Concrete: Observed placement of reinforcing steel for and perimeter CMU walls of shop building and slab-on-grade for main building. Obtained concrete samples for laboratory testing and performed slump tests.
- Masonry Inspected placement of reinforcing steel and grout for CMU walls of shop and main buildings. Monitored grout consistency and consolidation during placement. Obtained grout and mortar samples for laboratory testing.

Please contact our office if you have any questions regarding this information.

Wallace - Kuhl & Associates, Inc.

Jim Carlson
Manager of Construction Materials Services

O.K. JT
12/29/00

JC:mlo

cc: J.F. Otto, Inc.
City of Sacramento



WALLACE - KUHL & ASSOCIATES, INC.

COMPRESSION TEST REPORT

Report to: APPLGATE DRAYAGE
ATTN: MIKE APPLGATE
P.O. BOX 2728
SACRAMENTO, CA 95812

Date: February 11, 1999
WKA File No.: 4036.01

Project Name: APPLGATE DRAYAGE DIST. FAC.
RALEY BLVD. & VINCI
PERMIT NO. 98-07880
PERMIT NO. 98-07879

Mix Design No.: 252A
Supplier: BCBM
Design Strength: 3000

Location in Structure:
FOOTING LINE A.2 @ 2.7

Specimen: CONCRETE

Air Content:

Mix Temp. 55 °F, Air Temp. 40 °F

Measured Slump: 4"

Table with 6 columns: SPECIMEN LAB NO., CLIENT'S IDENT., and rows for Date Cast, Date Received, Date Tested, Age, days, Dimensions, in., Area, sq. in., Ult. Load, lbs., and Comp. Str., psi.

Meets 28 day strength req. [X] Fails to meet 28 day str req. [] No strength req. given [] Cast by WKA [X] Cast by others []

Copies to: J.F. OTTO, INC.
CITY OF SACRAMENTO
BCBM

Reviewed By [Signature]
David A. Redford

3050 Industrial Blvd., P.O. Box 1137, W. Sacramento, CA (916) 372-1434

TEST METHODS: Compressive Strength - ASTM C39, Slump - ASTM C143,
Air Content - ASTM C173 or C231



WALLACE - KUHL & ASSOCIATES, INC.

COMPRESSION TEST REPORT

Report to: APPEL GATE DRAYAGE
ATTN: MIKE APPEL GATE
P.O. BOX 2728
SACRAMENTO, CA 95812

Date: February 11, 1999
WKA File No.: 4036.01

Project Name: APPEL GATE DRAYAGE DIST. FAC.
RALEY BLVD. & VINCI
PERMIT NO. 98-07880
PERMIT NO. 98-07879

Mix Design No.: 255A
Supplier: BCBM
Design Strength: 3000

Location in Structure:
WALL LINE 2 @ C.5

Specimen: CONCRETE

Air Content:

Mix Temp. 60 °F, Air Temp. 37 °F

Measured Slump: 6"

SPECIMEN LAB NO.	7915	7916	7917	7918	
CLIENT'S IDENT.					
Date Cast	01/14/99	01/14/99	01/14/99		
Date Received	01/15/99	01/15/99	01/15/99	01/15/99	
Date Tested	01/21/99	02/11/99	02/11/99		
Age, days	7	28	28	HOLD	
Dimensions, in.	6x12	6x12	6x12		
Area, sq. in.	28.45	28.45	28.45		
Ult. Load, lbs.	81000	128500	133500		
Comp. Str., psi	2850	4520	4690		

Meets 28 day strength req.
 Fails to meet 28 day str. req.
 No strength req. given
 Cast by WKA
 Cast by others

Copies to: J.F. OTTO, INC.
CITY OF SACRAMENTO
BCBM

Reviewed By 
David A. Redford

3050 Industrial Blvd., P.O. Box 1137, W. Sacramento, CA (916) 372-1434

TEST METHODS: Compressive Strength - ASTM C39, Slump - ASTM C143,
Air Content - ASTM C173 or C231



WALLACE - KUHL & ASSOCIATES, INC.

COMPRESSION TEST REPORT

Report to: APPLGATE DRAYAGE
ATTN: MIKE APPLGATE
P.O. BOX 2728
SACRAMENTO, CA 95812

Date: February 9, 1999
WKA File No.: 4036.01

Project Name: APPLGATE DRAYAGE DIST. FAC.
RALEY BLVD. & VINCI
PERMIT NO. 98-07880
PERMIT NO. 98-07879

Mix Design No.: 760P

Supplier: BCBM

Design Strength: 2000

Location in Structure:
SHOP CMU WALLS, LINES
1-4, A-D, TOP 5' LIFT

Specimen: GROUT

Air Content:

Mix Temp. 68 °F, Air Temp. 62 °F

Measured Slump: 8"

SPECIMEN LAB NO.	8278	8279	8280		
CLIENT'S IDENT.					
Date Cast	02/02/99				
Date Received	02/04/99	02/04/99	02/04/99		
Date Tested	02/09/99				
Age, days	7	28	28		
Dimensions, in.	4x8				
Area, sq. in.	12.5				
Ult. Load, lbs.	20900				
Comp. Str., psi	1670				

Meets 28 day strength req.
 Fails to meet 28 day str. req.
 No strength req. given
 Cast by WKA
 Cast by others

Copies to: J.F. OTTO, INC.
CITY OF SACRAMENTO
BCBM

Reviewed By DAR
David A. Redford

3050 Industrial Blvd., P.O. Box 1137, W. Sacramento, CA (916) 372-1434

TEST METHODS: Compressive Strength - ASTM C39, Slump - ASTM C143,
Air Content - ASTM C173 or C231



WALLACE - KUHL & ASSOCIATES, INC.

COMPRESSION TEST REPORT

Report to: APPLGATE DRAYAGE
ATTN: MIKE APPLGATE
P.O. BOX 2728
SACRAMENTO, CA 95812

Date: February 8, 1999
WKA File No.: 4036.01

Project Name: APPLGATE DRAYAGE DIST. FAC.
RALEY BLVD. & VINCI
PERMIT NO. 98-07880
PERMIT NO. 98-07879

Mix Design No.: 760P

Supplier: BCBM

Design Strength: 2000

Location in Structure:
12" CMU EAST WALL, 0-4' LEVEL,
NEAR CENTER

Specimen: GROUT

Air Content:

Mix Temp. 60 °F, Air Temp. 48 °F

Measured Slump: 9.5"

Table with 6 columns and 10 rows. Headers: SPECIMEN LAB NO., CLIENT'S IDENT. Rows include: Date Cast, Date Received, Date Tested, Age, days, Dimensions, in., Area, sq. in., Ult. Load, lbs., Comp. Str., psi. Data for specimens 8272, 8273, and 8274.

Meets 28 day strength req. [] Fails to meet 28 day str. req. [] No strength req. given [] Cast by WKA [X] Cast by others []

Copies to: J.F. OTTO, INC.
CITY OF SACRAMENTO
BCBM

Reviewed By [Signature]
David A. Redford

3050 Industrial Blvd., P.O. Box 1137, W. Sacramento, CA (916) 372-1434

TEST METHODS: Compressive Strength - ASTM C39, Slump - ASTM C143,
Air Content - ASTM C173 or C231



WALLACE • KUHL
& ASSOCIATES INC.

January 8, 1999

Mr. Mike Applegate
Applegate Drayage
P.O. Box 2728
Sacramento, California 95812

Special Inspection Monthly Report
APPLEGATE DRAYAGE DISTRIBUTION FACILITY
Sacramento, California
Month of December
Permit No. 98-07880 Shop
Permit No. 98-07879 Warehouse/Office
WKA No. 4036.01

In accordance with your request, our firm has performed the *Special Testing and Inspection* services for the subject project during the time period stated above. The items observed are listed below:

Concrete: Observed placement of reinforcing steel for spread footings of main and shop building. Observed placement of concrete for spread footings of main building. Obtained concrete samples for laboratory testing and performed slump tests.

Structural
Steel: Inspected fillet welds on embeds for dock levelers at main building.

Please contact our office if you have any questions regarding this information.

Wallace - Kuhl & Associates, Inc.

Jim Carlson
Manager of Construction Materials Services

JC:mlo

cc: J.F. Otto, Inc.
City of Sacramento