

RESOLUTION No. 774

Adopted by The Sacramento City Council on date of

RESOLUTION EXTENDING TIME RE DOCKET CALIF - 1198 - D (I STREET BRIDGE APPROACH).

WHEREAS, the contract between the City of Sacramento and Lord and Bishop for the construction of above project provides that the same shall be completed in 270 calendar days, with the provision of \$100.00 per day as liquidated damages for each day over the time specified for completion, and

WHEREAS, the contractor was delayed by not receiving material shipments, a matter over which he had no control, and

WHEREAS, the contractor has asked for an extension of the contract time for 15 calendar days,

NOW, THEREFORE, BE IT RESOLVED BY THE COUNCIL OF THE CITY OF SACRAMENTO, after due consideration,

That the stipulation of time of completion in the contract and the provision for liquidated damages be, and the same are hereby waived,

BE IT FURTHER RESOLVED AND ORDERED that the contractor have an additional 15 calendar days with which to complete said contract, same being considered a reasonable time.

ADOPTED by the City Council on date of September 23, 1937 by the following vote:

AYES: Councilmen Anderson, Bidwell, Coughlin, Ferguson, Foss, Maddox, Mering, ~~Bank~~. ABSENT: Councilman Truesdale.


CITY CLERK

MAYOR