

RESOLUTION No. 683

Adopted by The Sacramento City Council on date of

RESOLUTION EXTENDING TIME RE DOCKET CALIF-1203-A (OVERHEAD STORAGE TANKS).

WHEREAS, the contract between the City of Sacramento and Campbell Construction Co. for the construction of above project provides that the same shall be completed in 320 calendar days with the provision of \$25.00 per day as liquidated damages for each day over the time specified for completion, and extensions having since been granted bringing the time of completion to June 15 1937, and

WHEREAS, the work being of an unusual type, because of which, for causes beyond the control of the contractor, the work of completion has been delayed, and

WHEREAS, the contractor has asked for an extension of the contract time for 61 calendar days,

NO., THEREFORE, BE IT RESOLVED BY THE COUNCIL OF THE CITY OF SACRAMENTO, after due consideration:


That the stipulation of time of completion in the contract and the extensions thereof and the provision for liquidated damages be, and the same are hereby waived,

BE IT FURTHER RESOLVED AND ORDERED that the contractor have an additional 61 calendar days with which to complete said contract, same being considered a reasonable time.

ADOPTED by the City Council on date of July 1st, 1937

by the following vote:

AYES: Councilmen Anderson, Lidwell, Coughlin, Ferguson, Monk, Foss, Maddox, Mering, Truesdale.



CITY CLERK

MAYOR