



36

APPROVED
BY THE CITY COUNCIL

DEPARTMENT OF
GENERAL SERVICES

OFFICE OF THE DIRECTOR

CITY OF SACRAMENTO
CALIFORNIA

5730 - 24TH STREET
FLOOR FOUR
SACRAMENTO, CA
95822-3699
916-449-5548

OFFICE OF THE
CITY CLERK

CITY MANAGER'S OFFICE

RECEIVED

JUL 11 1989

DIVISIONS:

COMMUNICATIONS
FACILITY MANAGEMENT
FLEET MANAGEMENT
PROCUREMENT SERVICES

July 10, 1989

City Council
Sacramento, California

Honorable Members In Session:

Subject: COMPLETION OF CONTRACT FOR
24TH STREET CORPORATION YARD FUELING FACILITY (BA66)
5730 - 24TH STREET, SACRAMENTO

SUMMARY

Walton Engineering has completed the above referenced project under BA66, Council contract number 88032, dated December 9, 1988. The work was completed for final inspection on June 20, 1989 at a final cost of \$505,223.24 and acceptance is recommended.

BACKGROUND

On July 12, 1988, City Council adopted plans and specifications for the 24th Street Corporation Yard Fueling Facility. Bids were received and opened by the City Clerk on August 2, 1988.

On October 4, 1988, City Council adopted Resolution No. 880855 authorizing: rejection of a sole bid received of Walton Engineering; re-issuance of the previously adopted plans and specifications; and a call for bids to be received on November 1, 1988. Bids were received and opened by the City Clerk on November 1, 1988. On November 29, 1988, City Council adopted Resolution No. 881014 rejecting the apparent low bid as non-responsive and awarded the contract to the next low bidder, Walton Engineering, in the amount of \$444,961.00.

Change Orders 1, 2 and 3 have been previously approved increasing the contract amount by \$60,262.25 for a total contract amount of \$505,223.25.

UNITED STATES DEPARTMENT OF JUSTICE
FEDERAL BUREAU OF INVESTIGATION

MEMORANDUM FOR THE DIRECTOR

DATE: 10/15/54

RE: [Illegible]

[Illegible]

[Illegible]

[Illegible]

City Council
July 10, 1989
Page Two

POLICY CONSIDERATIONS

There are no policy considerations associated with this item.


WBE/MBE EFFORTS

This project was bid with all required documentation and guidelines included and followed.

RECOMMENDATION

It is recommended that the project be accepted, the Notice of Completion and Acceptance of Work be filed with the County Recorder and the final payment be authorized.

Respectfully submitted,



Frank Mugartegui
Director of General Services

Recommendation Approved:


Walter J. Slupe, City Manager

July 18, 1989
District #7

August 22, 1989
(35-Day Retention)

Note: Questions regarding this report should be referred to David L. Morgan, Project Manager, Facility Management Division, 449-5977.