

CITY OF SACRAMENTO
1231 I Street, Sacramento, CA 95814

Permit No: 0006665
Insp Area: 1

Site Address: 800 9TH ST SAC
Parcel No: 006-0035-011 #1529

Sub-Type: ACOM
Housing (Y/N): N

CONTRACTOR

OWNER

ARCHITECT

ADAMS CAPITAL MANAGEMENT CO
SACRAMENTO CA
95812

Nature of Work: INTERIOR REMODEL OF THE 1ST & 2ND FLOOR

CONSTRUCTION LENDING AGENCY: I hereby affirm under penalty of perjury that there is a construction lending agency for the performance of the work for which this permit is issued (Sec. 3097, Civ. C).

Lender's Name _____ Lender's Address _____

LICENSED CONTRACTORS DECLARATION: I hereby affirm under penalty of perjury that I am licensed under provisions of Chapter 9 (commencing with section 7000) of Division 3 of the Business and Professions Code and my license is in full force and effect.

License Class B License Number 654167 Date 11/8/00 Contractor Signature [Signature]

OWNER-BUILDER DECLARATION: I hereby affirm under penalty of perjury that I am exempt from the contractors License Law for the following reason (Sec. 7031.5, Business and Professions Code: any city or county which requires a permit to construct, alter, improve, demolish, or repair any structure, prior to its issuance, also requires the applicant for such permit to file a signed statement that he or she is licensed pursuant to the provisions of the Contractors License Law (Chapter 9 (commencing with Section 7000) of Division 8 of the Business and Professions Code) or that he or she is exempt therefrom and the basis for the alleged exemption. Any violation of Section 7031.5 by any applicant for a permit subjects the applicant to a civil penalty of not more than five hundred dollars (\$500.00).

____ I, as a owner of the property, or my employees with wages as their sole compensation, will do the work, and the structure is not intended or offered for sale (Sec. 7044, Business and Professional Code: The Contractors License Law does not apply to an owner of property who builds or improves thereon, and who does such work himself or herself or through his/her own employees, provided that such improvements are not intended or offered for sale. If, however, the building or improvement is sold within one year of completion, the owner-builder will have the burden of proving that he/she did not build or improve for the purpose of sale.)

____ I, as owner of the property, am exclusively contracting with licensed contractors to construct the project (Sec. 7044, Business and Professions Code: The Contractors License Law does not apply to an owner of property who builds or improves thereon, and who contracts for such projects with a contractor(s) licensed pursuant to the Contractors License Law).

____ I am exempt under Sec. _____ B & PC for this reason: _____

Date _____ Owner Signature _____

IN ISSUING THIS BUILDING PERMIT, the applicant represents, and the city relies on the representation of the applicant, that the applicant verified all measurements and locations shown on the application or accompanying drawings and that the improvement to be constructed does not violate any law or private agreement relating to permissible or prohibited locations for such improvements. This building permit does not authorize any illegal location of any improvement or the violation of any private agreement relating to location of improvements.

I certify that I have read this application and state that all information is correct. I agree to comply with all city and county ordinances and state laws relating to building construction and hereby authorize representative(s) of this city to enter upon the abovementioned property for inspection purposes.

Date 11/8/00 Applicant/Agent Signature [Signature]

WORKER'S COMPENSATION DECLARATION: I hereby affirm under penalty of perjury one of the following declarations:

____ I have and will maintain a certificate of consent to self-insure for workers' compensation as provided for by Section 3700 of the Labor Code, for the performance of work for which the permit is issued.

I have and will maintain workers' compensation insurance, as required by Section 3700 of the Labor Code, for the performance of the work for which this permit is issued. My workers' compensation insurance carrier and policy number are:

Carrier Exploresz Policy Number USA164161400 Exp Date 1/15/2001

____ (This section need not be completed if the permit is for \$100 or less). I certify that in the performance of the work for which this permit is issued, I shall not employ any person in any manner that shall become subject to the workers' compensation laws of California and agree that if I should become subject to the workers' compensation provisions of Section 3700 of the Labor Code, I shall forthwith comply with those provisions.

Date 11/8/00 Applicant Signature [Signature]

WARNING: FAILURE TO SECURE WORKER'S COMPENSATION COVERAGE IS UNLAWFUL AND SHALL SUBJECT AN EMPLOYER TO CRIMINAL PENALTIES AND CIVIL FINES UP TO ONE HUNDRED THOUSAND DOLLARS (\$100,000) IN ADDITION TO THE COST OF COMPENSATION, DAMAGES AS PROVIDED FOR IN SECTION 3706 OF THE LABOR CODE, INTEREST AND ATTORNEY'S FEE.

THIS PERMIT SHALL EXPIRE BY LIMITATION IF WORK IS NOT COMMENCED WITHIN 180 DAYS.

APPLICATION FOR COMMERCIAL BUILDING PERMIT

CITY OF SACRAMENTO
 DEVELOPMENT SERVICES DIVISION
 PERMIT SERVICES SECTION
 1231 I Street, Rm. 200
 Sacramento, CA 95814 (916) 264-7619 FAX 264-7046

ACTIVITY # 000665
Insp. Area /

Applicant MUST complete ALL Unshaded areas

ADDRESS 800 Ninth Street, Sacramento CA 95814
PARCEL # 006-0035-011
 Suite Lease # 1529

CONTACT Name Edwin Kawamoto, Adams Capital Mgmt Street Address 221 Main Street, Suite 440 City/State/Zip San Francisco CA 94105 Phone 415-537-8382 FAX 415-537-9645 E-mail:	ARCHITECT/ENGINEER Name Brian Provencal, M.E., Turley & Assoc. Address 1914 S Street City/State/Zip Sacramento CA 95814 Phone 916-325-1065 FAX 916-325-1075 E-mail: bprovencal@turleyvmach.com
LICENSED CONTRACTOR Name Knight Address # 2 City/State/Zip Phone FAX E-mail:	OWNER Name Adams Capital Management Co. Address 221 Main Street, Suite 440 City/State/Zip San Francisco, CA 94105 Phone 415-537-9640 FAX 415-537-9645 E-mail:

→ Will permittee have any employees on the jobsite? No Yes → **INSURANCE CO**
 → **WORKER'S COMPENSATION POLICY #**
EXPIRATION DATE:

NATURE OF WORK IN DETAIL: Tenant Improvement, First and Third Floors

OCCUPANT/TENANT: Sacramento Superior Court
VALUATION: \$350,000.00

FLOOD STATUS: N/A
S.C.A.T.

JOB DESCRIPTION: BLDG SHELL APT () TR () RM () SW FIRE ADD OTH

INSPECTION DISCIPLINES: BLDG MECH PLUMB ELEC SITE FIRE

# Stories	In Area	Total Area	Use Zone	Deep Group	Cont type	Fire Reg	SPR	ALARM	Fed Code	Vio. File
(B)	(L)	(E)	(M)	(E)	(F)	(N)				(FIRE)

UTL	PW	D	S	F	E	M	E	L	B
-----	----	---	---	---	---	---	---	---	---

COMMENTS: FIRE Sols Detected

REGIONAL SANITATION FEES? Yes No
HEALTH DEPARTMENT? Yes No

WATER FLOW TEST FOR NEW BUILDINGS OR ADDITIONS? Provided Faxed



Mechanical Engineering Group, Inc.
 1914 S Street · Sacramento, CA 95814-6818
 916-325-1065 FAX 916-325-1075

LETTER OF TRANSMITTAL

To: **Reeve-Knight Construction**
Front Counter
800 Ninth Street
Sacramento CA 95814

Date: 2/15/01 Job No. 00143
 Attention: **JOE MORGAN**
 Re: 800 Ninth Street

We are sending you Attached Under separate Courier the following items:
 Shop Drawings Prints Tracings Submittals Specifications
 Copy of Letter Change Order _____

COPIES	DATE	NO.	DESCRIPTION
1 ea.			Air Balance Report

THESE ARE TRANSMITTED as checked below:

- For approval
- For your use
- As requested
- For review and comment
- FOR BIDS DUE _____ 19____
- Approved as submitted
- Make corrections noted
- Returned for corrections
- _____
- Resubmit ____copies for approval
- Submit ____copies for distribution
- Return ____corrected prints
- PRINTS RETURNED AFTER LOAN TO US

REMARKS _____

PLEASE FEEL FREE TO CALL IF YOU HAVE ANY QUESTIONS. THANKS _____

COPY TO File

SIGNED: BRIAN J. PROVENCAL, M.E. - PRESIDENT

IF ENCLOSURES ARE NOT AS NOTED, KINDLY NOTIFY US AT ONCE



FINAL AIR BALANCE COMPANY, INC.

Date: 2/9/01

Sheet no: 1

AIR DISTRIBUTION TEST SHEET

JOB NAME: 800 9th Street - Lease Number 1529 - 1st Floor

SYSTEM: Existing AC-1: Zone 1 & 2 (Supply)

Room No.	Terminal No.	Terminal		Effective Area	Design		Test FPM or CFM		Final		Notes
		Type	Size		FPM	CFM	Test 1	Test 2	FPM	CFM	
Zone-1											
111	1	CD	8 x 8	1.0	100	100	260		100	100	
116	2	CD	8 x 8	1.0	245	245	130		235	235	
116	3	CD	8 x 8	1.0	245	245	50		240	240	
115	4	CD	8 x 8	1.0	240	240	275		235	235	
115	5	CD	8 x 8	1.0	240	240	100		230	230	
114	6	CD	8 x 8	1.0	380	380	250		280	280	(1)
113	7	CD	8 x 8	1.0	240	240	245		235	235	
DNL	8	CD	10 x 8	1.0	100	100	175		100	100	
DNL	9	CD	10 x 8	1.0	100	100	110		95	95	
DNL	10	CD	10 x 8	1.0	80	80	100		95	95	
					1970				1845		
Zone-2											
112	1	CD	12 x 12	1.0	300	300	250		290	290	
112	2	CD	12 x 12	1.0	300	300	245		285	285	
					600				575		

Remarks:

(1) Noisy if airflow is increased.

IF MAKE CORRECTIONS NOTED
 IN FIELD AND PRESIGNED

FINAL AIR BALANCE COMPANY
 800 9th Street
 San Francisco, CA 94103-6818

2-15-01 *bl*



FINAL AIR BALANCE COMPANY, INC.

Date: 2/9/01

Sheet no: 2

AIR DISTRIBUTION TEST SHEET

JOB NAME: 800 9th Street - Lease Number 1529 - 1st Floor

SYSTEM: Existing AC-1: Zone 3 (Supply)

Room No.	Terminal No.	Terminal		Effective Area	Design		Test FPM or CFM		Final		Notes
		Type	Size		FPM	CFM	Test 1	Test 2	FPM	CFM	
	Zone-3										
DNL	1	CD	6 x 6	1.0	50	50	0		50	50	
DNL	2	CD	6 x 6	1.0	50	50	50		50	50	
110	3	CD	10 x 10	1.0	300	300	115		295	295	
110	4	CD	10 x 10	1.0	300	300	310		285	285	
120	5	CD	6 x 6	1.0	100	100	105		105	105	
109	6	CD	8 x 8	1.0	140	140	50		150	150	
109	7	CD	8 x 8	1.0	140	140	225		140	140	
117	8	CD	6 x 6	1.0	100	100	115		110	110	
108	9	CD	8 x 8	1.0	125	125	250		125	125	
108	10	CD	8 x 8	1.0	125	125	165		120	120	
116	11	CD	6 x 6	1.0	100	100	80		95	95	
106	12	CD	8 x 8	1.0	200	200	220		215	215	
106	13	CD	8 x 8	1.0	200	200	210		205	205	
107	14	CD	10 x 8	1.0	490	490	275		465	465	
101	15	CD	8 x 8	1.0	200	200	210		215	215	
						2620				2625	

Remarks:

215-61 BP



FINAL AIR BALANCE COMPANY, INC.

Date: 2/9/01
Sheet no: 4

AIR DISTRIBUTION TEST SHEET

JOB NAME: 800 9th Street - Lease Number 1529 - 1st Floor

SYSTEM: Existing AC-1: (Return)

Room No.	Terminal No.	Terminal		Effective Area	Design		Test FPM or CFM		Final		Notes
		Type	Size		FPM	CFM	Test 1	Test 2	FPM	CFM	
	Return										
111	R-1	RG	18 X 18	1.0	700	700	260		680	680	
116	R-2	RG	22 X 22	1.0	490	490	215		475	475	
115	R-3	RG	22 X 22	1.0	480	480	710		460	460	
110	R-4	RG	16 X 16	1.0	600	600	660		590	590	
114	R-5	RG	22 X 22	1.0	390	390	380		280	280	(2)
109	R-6	RG	8 X 8	1.0	140	140	335		140	140	
113	R-7	RG	8 x 8	1.0	240	240	275		230	230	
108	R-8	RG	6 X 6	1.0	125	125	230		125	125	
106	R-9	RG	22 X 22	1.0	400	400	75		390	390	
119	R-10	RG	(1)	(1)	(1)	(1)	(1)	(1)	(1)	(1)	(1)
DNL	R-11	RG	(1)	(1)	(1)	(1)	(1)	(1)	(1)	(1)	(1)
117	R-12	RG	24 X 24	1.0	615	615	1290		600	600	
109	R-13	RG	6 X 6	1.0	140	140	310		150	150	
102	R-14	RG	22 X 22	1.0	400	400	270		390	390	
103	R-15	RG	22 X 22	1.0	960	960	520		860	860	
108	R-16	RG	6 X 6	1.0	125	125	190		130	130	
117	R-17	RG	(1)	(1)	(1)	(1)	(1)	(1)	(1)	(1)	(1)
						5805				5500	

Remarks:

- (1) Deleted.
- (2) Set at a reduced CFM to match the reduced air supply.

2-13-01 BY *BP*



FINAL AIR BALANCE COMPANY, INC.

Date: 2/9/01

Sheet no: 5

AIR DISTRIBUTION TEST SHEET

JOB NAME: 800 9th Street - Lease Number 1529 - 3rd Floor

SYSTEM: Existing AC-3: (Supply & Return)

Room No.	Terminal No.	Terminal		Effective Area	Design		Test FPM or CFM		Final		Notes
		Type	Size		FPM	CFM	Test 1	Test 2	FPM	CFM	
	AC-3										
308	1	CD	10 x 10	1.0	290	290	205	220	280	280	
308	2	CD	10 x 10	1.0	290	290	255	245	295	295	
309	3	CD	8 x 8	1.0	50	50	50	50	50	50	
310	4	CD	6 x 6	1.0	50	50	115	115	130	130	(2)
307	5	CD	12 x 12	1.0	320	320	275	245	300	300	
306	6	CD	10 x 10	1.0	320	320	235	240	295	295	
305	7	CD	10 x 10	1.0	320	320	230	245	305	305	
320	8	CD	6 x 6	1.0	120	120	50	85	115	115	
						1760				1770	
321	R-1	RG	(1)	(1)	(1)	(1)	(1)	(1)	(1)	(1)	(1)
308	R-2	RG	16 x 16	1.0	500	500	420	370	480	480	
310	R-3	RG	6 x 6	1.0	45	45	50	40	45	45	
307	R-4	RG	10 x 10	1.0	300	300	325	200	305	305	
306	R-5	RG	10 x 10	1.0	300	300	170	195	300	300	
305	R-6	RG	10 x 10	1.0	300	300	140	210	310	310	
						1445				1440	

Remarks:

- (1) Deleted.
- (2) No OBD or MVD installed.

* Fan on Hi-speed of 3 speeds.

2-15-01 BY BP



FINAL AIR BALANCE COMPANY, INC.

Date: 2/9/01

Sheet no: 6

AIR DISTRIBUTION TEST SHEET

JOB NAME: 800 9th Street - Lease Number 1529 - 3rd Floor

SYSTEM: Existing AC-4: (Supply & Return)

Room No.	Terminal No.	Terminal		Effective Area	Design		Test FPM or CFM		Final		Notes
		Type	Size		FPM	CFM	Test 1	Test 2	FPM	CFM	
	AC-4										
302	1	CD	6 x 6	1.0	100	100	80	95	95	95	
303	2	CD	10 x 10	1.0	250	250	225	235	235	235	
303	3	CD	10 x 10	1.0	250	250	335	240	240	240	
304	4	CD	10 x 10	1.0	300	300	335	290	290	290	
301	5	CD	10 x 10	1.0	250	250	50	240	240	240	
301	6	CD	10 x 10	1.0	280	280	350	265	265	265	
301	7	CD	10 x 10	1.0	285	285	255	270	270	270	
						1715				1635	
303	R-1	RG	12 x 12	1.0	285	285	290	215	275	275	
303	R-2	RG	12 x 12	1.0	265	265	200	210	270	270	
304	R-3	RG	12 x 12	1.0	285	285	75	215	275	275	
301	R-4	RG	22 x 22	1.0	390	390	390	360	365	365	
301	R-5	RG	22 x 22	1.0	395	395	300	320	370	370	
						1620				1555	

Remarks:

* Fan on Hi-speed of 3 speeds.

2-15-01

BP



FINAL AIR BALANCE COMPANY, INC.

Date: 2/9/01

Sheet no: 7

AIR DISTRIBUTION TEST SHEET

JOB NAME: 800 9th Street - Lease Number 1529 - 3rd Floor

SYSTEM: Existing AC-5: (Supply & Return)

Room No.	Terminal No.	Terminal		Effective Area	Design		Test FPM or CFM		Final		Notes
		Type	Size		FPM	CFM	Test 1	Test 2	FPM	CFM	
	AC-5										
313	1	CD	12 x 12	1.0	445	445	540	355	355	355	(3)
313	2	CD	12 x 12	1.0	445	445	375	360	360	360	(3)
313	3	CD	12 x 12	1.0	445	445	255	340	340	340	(3)
313	4	CD	12 x 12	1.0	445	445	100	390	390	390	(3)
313	5	CD	12 x 12	1.0	445	445	370	350	350	350	(3)
313	6	CD	12 x 12	1.0	445	445	385	340	340	340	(3)
319	7	CD	10 x 10	1.0	250	250	235	215	215	215	
319	8	CD	(1)	(1)	(1)	(1)	(1)	(1)	(1)	(1)	(1)
							2920			2350	
313	R-1	RG	16 x 16	1.0	525	525	280	450	410	410	
313	R-2	RG	16 x 16	1.0	525	525	275	440	410	410	
319	R-3	RG	16 x 16	1.0	250	250	220	115	115	115	(2)
313	R-4	RG	16 x 16	1.0	525	525	720	470	410	410	
313	R-5	RG	16 x 16	1.0	525	525	240	480	420	420	
							2350			1765	

Remarks:

- (1) Duct capped. Register not installed.
 - (2) Reduced required CFM to reflect note #1 above.
 - (3) If airflow is increased, there will be excess noise at register.
- * Motor is at 100% BHP @ full load amps.

2-15-01 *BP*



FINAL AIR BALANCE COMPANY, INC.

Date: 2/9/01

Sheet no: 8

AIR DISTRIBUTION TEST SHEET

JOB NAME: 800 9th Street - Lease Number 1529 - 3rd Floor

SYSTEM: Existing AC-6: (Supply & Return)

FILED AND ASSIGNED
DATE: 2/9/01
BY: [Signature]
2-15-01

Room No.	Terminal No.	Terminal		Effective Area	Design		Test FPM or CFM		Final		Notes
		Type	Size		FPM	CFM	Test 1	Test 2	FPM	CFM	
	AC-6										
322	1	CD	6 x 6	1.0	120	120	50		125	125	
DNL	2	CD	14 x 14	1.0	395	395	500		390	390	(2)
312	3	CD	6 x 6	1.0	90	90	20		95	95	
311	4	CD	6 x 6	1.0	90	90	50		90	90	
311	5	CD	6 x 6	1.0	90	90	105		90	90	
314	6	CD	8 x 8	1.0	230	230	125		215	215	
DNL	7	CD	6 x 6	1.0	100	100	170		100	100	(2)
DNL	8	CD	6 x 6	1.0	100	100	100		100	100	(2)
DNL	9	CD	6 x 6	1.0	100	100	145		105	105	(2)
315	10	CD	10 x 10	1.0	230	230	175		215	215	
316	11	CD	8 x 8	1.0	230	230	150		210	210	
316	12	CD	8 x 8	1.0	230	230	165		210	210	
						2005				1945	
DNL	R-1	RG	16 x 16	1.0	395	395	280		375	375	
312	R-2	RG	8 x 8	1.0	75	75	20		75	75	
311	R-3	RG	8 x 8	1.0	75	75	40		70	70	
311	R-4	RG	8 x 8	1.0	75	75	20		70	70	
322	R-5	RG	8 x 8	1.0	(1)	(1)	(1)	(1)	(1)	(1)	(1)
314	R-6	RG	8 x 8	1.0	215	215	50		205	205	
315	R-7	RG	8 x 8	1.0	215	215	115		210	210	
316	R-8	RG	8 x 8	1.0	215	215	100		205	205	
316	R-9	RG	8 x 8	1.0	215	215	115		215	215	
						1480				1425	

Remarks:

(1) Deleted.

(2) No access to MVD's. Set flow with OBD's.

* Hi-speed of 3-speeds.



FINAL AIR BALANCE COMPANY, INC.

Date: 2/9/01

Sheet no: 9

AIR DISTRIBUTION TEST SHEET

JOB NAME: 800 9th Street - Lease Number 1529 - 3rd Floor

SYSTEM: Existing AC-7: (Supply & Return)

Room No.	Terminal No.	Terminal		Effective Area	Design		Test FPM or CFM		Final		Notes
		Type	Size		FPM	CFM	Test 1	Test 2	FPM	CFM	
	AC-7										
317	1	CD	10 x 10	1.0	300	300	265	260	300	300	
317	2	CD	10 x 10	1.0	300	300	270	265	305	305	
317	3	CD	10 x 10	1.0	300	300	270	265	305	305	
317	4	CD	10 x 10	1.0	320	320	130	275	320	320	
317	5	CD	12 x 12	1.0	260	260	310	215	250	250	
DNL	6	CD	6 x 6	1.0	50	50	50	50	50	50	
318	7	CD	10 x 10	1.0	260	260	195	200	245	245	
DNL	8	CD	6 x 6	1.0	50	50	20	50	50	50	
						1840				1825	
317	R-1	RG	22 x 22	1.0	1200	1200	960	1000	1170	1170	
318	R-2	RG	8 x 8	1.0	260	260	200	215	250	250	
						1460				1420	

Remarks:

* Fan on Hi-speed of 3 speeds.

21501 BY 6P

YORK SPECIAL PROJECTS
 10000 W. BRIDGEWAY
 CHARLOTTE, NC 28217-8818



FINAL AIR BALANCE COMPANY, INC.

Date: 2/9/01

Sheet no: 10

AIR DISTRIBUTION TEST SHEET

JOB NAME: 800 9th Street - Lease Number 1529 - 1st & 3rd Floor

SYSTEM: CEF-1, CEF-2, & Existing Exhaust

Room No.	Terminal No.	Terminal		Effective Area	Design		Test FPM or CFM		Final		Notes
		Type	Size		FPM	CFM	Test 1	Test 2	FPM	CFM	
	CEF-1										
302	E-1	CEG	10 x 10	1.0	120	120	140		140	140	
	CEF-2										
104	E-1	CEG	6 x 6	1.0	60	60	60		60	60	
DNL	E-2	CEG	6 x 6	1.0	100	100	90		90	90	
						160				150	
	Existing										
1st floor	E-1	CEG	8 x 8	1.0	90	90	70		95	95	
1st floor	E-2	CEG	8 x 8	1.0	90	90	115		90	90	
1st floor	E-3	CEG	8 x 8	1.0	150	150	85		155	155	
1st floor	E-4	CEG	6 x 6	1.0	60	60	100		60	60	
1st floor	E-5	CEG	8 x 8	1.0	210	210	240		205	205	
1st floor	E-6	CEG	6 x 6	1.0	75	75	110		75	75	
1st floor	E-7	CEG	6 x 6	1.0	75	75	70		75	75	
3rd floor	E-8	CEG	8 x 8	1.0	150	150	230		155	155	
3rd floor	E-9	CEG	6 x 6	1.0	150	150	80		145	145	
3rd floor	E-10	CEG	8 x 8	1.0	150	150	130		155	155	

Remarks:

2-15-01 BY BP



FINAL AIR BALANCE CO., INC
Testing & Balancing – Industrial & Environmental Systems

S U M M A R Y

The following conditions were noted during the process of balancing:

- 1) All the equipment for the 1st and 3rd floors are existing with the exception of CEF-1 & CEF-2.
- 2) All the O.S.A. were met or exceeded the design requirements.
- 3) Existing AC-5 is at 80% of design supply airflow. The motor is at full load amps. We are currently at 100% brake horsepower for motor installed.

FINAL AIR BALANCE CO., INC
 10000 15th Street
 Dallas, TX 75244
 (972) 412-1515
 FAX (972) 412-1516
 www.finalairbalance.com

2-15-01

BP