

RESOLUTION No. 1041

Adopted by The Sacramento City Council on date of

November 24th, 1939

RESOLUTION EXTENDING TIME RE. DOCKET CALIF.
1960-F, UNIT 5 (Elevated Storage Tank No. 3).

WHEREAS, the contract between the City of Sacramento and Campbell Construction Co., for the construction of above project provides that same shall be completed by November 25th, 1939, and provides that Ten Dollars (\$10.00) per day shall be paid as liquidated damages for each day over the time specified for completion, and

WHEREAS, for causes beyond control of the contractor, to-wit: strike of reinforcing steel workers and changes found necessary to be made during the course of construction, the work of completion has been delayed, and

WHEREAS, the contractor has asked for an extension of 84 calendar days,

NOW, THEREFORE, BE IT RESOLVED BY THE COUNCIL OF THE CITY OF SACRAMENTO, after due consideration,

That the stipulation of time of completion, and of liquidated damages, in the contract is hereby waived for an additional period of 84 calendar days;

BE IT FURTHER RESOLVED AND ORDERED that the contractor have an additional 84 calendar days with which to complete said contract, same being considered a reasonable time.

Adopted by the City Council on date of November 24, 1939, by the following vote:

AYES: Anderson, Arnold, Harry, Zunz, Mitchell, Monk, Truesdale, Tanzer.

H. G. Denton

CITY CLERK

MAY OR.