

RESOLUTION No. 732

Adopted by The Sacramento City Council on date of

RESOLUTION EXTENDING TIME RE DOCKET CALIF-1201-1(D) (FIRE AND POLICE ALARM SYSTEM).

WHEREAS, the contract between the City of Sacramento and The Gamewell Company for the construction of above project provides that the same shall be completed in 270 calendar days with no provision for any money to be paid as liquidated damages for each day over the time specified for completion, and

WHEREAS, the work being of an unusual type, because of which, for causes beyond the control of the contractor, the work of completion has been delayed, and

WHEREAS, the contractor has asked for an extension of the contract time for 92 calendar days,

NOW, THEREFORE, BE IT RESOLVED BY THE COUNCIL OF THE CITY OF SACRAMENTO, after due consideration:


That the stipulation of time of completion in the contract is hereby waived,

BE IT FURTHER RESOLVED AND ORDERED that the contractor have an additional 92 calendar days with which to complete said contract, same being considered a reasonable time.

ADOPTED By the City Council under date of April 19, 1937 by the following vote:

AYES: Councilmen Anderson, Bidwell, Coughlin, Ferguson, Maddox, Mering, Monk, Truesdale.

ABSENT: Councilman Foss.



CITY CLERK

MAYOR