

RESOLUTION No. 493

Adopted by The Sacramento City Council on date of

RESOLUTION EXTENDING TIME RE DOCKET CALIF. 1203-A (OVERHEAD STORAGE TANKS).

WHEREAS, in the contract between the City of Sacramento and Campbell Construction Co. for the contract of above project, it is stipulated that the work should be completed in 320 calendar days with a provision for \$25.00 per day as liquidated damages for each day over the time specified for completion, which would make said completion on the 31st day of January 1937, and

WHEREAS, the work being of an unusual type, same has been slowed up as appears by the communications from the contractor due to several factors, and

WHEREAS, the said contractor has asked for an extension of contract time in the amount of 135 calendar days,


NOW, THEREFORE, BE IT RESOLVED AND ORDERED BY THE COUNCIL OF THE CITY OF SACRAMENTO, after due consideration:

That the stipulation in said contract limiting the time of completion to 320 calendar days and the provision for liquidated damages be, and the same are hereby, waived.

BE IT FURTHER RESOLVED AND ORDERED:

That the said contractor have an additional 135 calendar days within which to complete said contract, same being considered a reasonable time.

Adopted by the City Council on date of December 17, 1936, by following vote:
AYES: Anderson, Sidwell, Coughlin, Ferguson, Foss, Maddox, Moring, Truesdale.
ABSENT: Monk.



CITY CLERK

MAYOR