

ISSUED
49129TT

RESIDENTIAL BUILDING PERMIT APPLICATION

New Construction Addition Remodels Other

Project Address: 4571 Windsong St
29 Windcather Court

Assessor Parcel # 225 1210 049

OWNER INFORMATION:

Lot 49

Legal Property Owner: Sundance Lake LLC, A Delaware Limited Liability Co. Phone # (209)473-6000
Owner Address: P.O. Box 7576 City Stockton State CA Zip 95267

CONTRACTOR INFORMATION:

Contractor: Marchbrook Building Co Lic. # 740353 Phone # (209)473-6000 Fax # (209)473-6044

PROJECT INFORMATION:

Land Use Zone _____ Occupancy Group _____ Construction Type _____ Fed Code _____
No. of stories: 1 No. of rooms: 8 Street width: _____
1st Floor Area 2126 2nd Floor Area _____ Basement _____ Roof Material _____

AREA IN SQUARE FOOT OF:	EXISTING	NEW
Dwelling/Living	_____	<u>2126</u>
Garage/Storage	_____	<u>440</u>
Decks Decks/Balconies	_____	<u>60</u>
Carports	_____	_____

MP2010-H

SCOPE OF WORK: SFD

FOR OFFICE USE ONLY

- Information above complete AR Flood Waiver required Planning Approval
- Violation files checked Flood Elevation Certificate Required Design Review Approval
- Standard setbacks Water Development Infill Area Special Fee Districts Apply : _____
- County Sewer

NEW STRUCTURES & ADDITIONS

❖ THE FOLLOWING MUST BE PROVIDED IN ORDER TO SUBMIT FOR PLAN REVIEW

- 2 COMPLETE PLANS, LEGIBLE & DRAWN TO SCALE ❖ Plans to include: site plan, floor plan, elevations, roof/ceiling plan, foundation and structural framing details, and structural calculations for non-conforming structures.
- 3 SETS IF PROJECT IS IN A DESIGN REVIEW AREA
- Title 24 Energy Compliance documentation 11" x 17" copy of floor plan for County Assessor
- Grading and Erosion Control Questionnaire Plan Review Fees

Date: _____ Received by: (staff) _____

ACTIVITY/PERMIT # _____



WALLACE-KUHL & ASSOCIATES INC.
 GEOTECHNICAL ENGINEERING • CONSTRUCTION TESTING

3050 Industrial Blvd.
 PO Box 1137
 West Sacramento
 California 95691
 916-372-1434

DATE 6-5-00		JOB NO. 3895.14		WEATHER Clear		TEMP. ° at ° at		AM PM
PROJECT Gateway North				Technician I <input checked="" type="checkbox"/>		Staff E/G <input type="checkbox"/>		
LOCATION Lot 14, 49, 51, 52				Technician II <input type="checkbox"/>		Project E/G <input type="checkbox"/>		
TYPE OF WORK Pull Test				Technician III <input type="checkbox"/>		Senior E/G <input type="checkbox"/>		
Inside 50 mi. radius <input checked="" type="checkbox"/>		Outside 50 mi. radius <input type="checkbox"/>		Nuclear Densities <input type="checkbox"/>		Principal E/G <input type="checkbox"/>		
PERSONNEL		REG. HRS	OT HRS	TOTAL HRS	TRAVEL	ON JOB	VEHICLE	MILES
Garye Helms		2.5	0	2.5	15	2	14	25

OBSERVATIONS:

On site 1 P.M. to conduct pull test on 5/8" & 7/8" Epoxy, Holddown all thread anchor bolts that were missed or missed place when placing concrete. Using Jack A with gage SA calibrated to apply a value of 4000 lbs at a gage pressure of 1800 pound for testing 5/8" and a value of 5700 at a gage reading of 2650 pound for testing 7/8"

1. Lot 16 Tested 2 5/8" & one 7/8" No Failures
 2. Lot 14 Tested 1 5/8" & one 7/8" No Failures
 3. Lot 49 tested 3 5/8" No Failures
 4. Lot 51 Tested 7 5/8" No Failures
 5. Lot 52 Tested 8 5/8" No Failures

Anchor bolts tested with gage at record points

Observed pull test in location from report issued by Jim Carlson

FIELD REPORT

Signature: *Garye Helms*

