

CITY OF SACRAMENTO

Permit No: 9804681

1231 I Street, Sacramento, CA 95814

Insp Area: 3

Site Address: 8490 ROVANA CR SAC

Sub-Type: NCOM

Parcel No: 0640010071

Housing (Y/N): N

CONTRACTOR

OWNER

ARCHITECT

MARVIN L OATES

Nature of Work: FOUNDATION AND UNDERGROUND FOR NEW WAREHOUSE

CONSTRUCTION LENDING AGENCY: I hereby affirm under penalty of perjury that there is a construction lending agency for the performance of the work for which this permit is issued (Sec. 3097, Civ. C).

Lender's Name \_\_\_\_\_ Lender's Address \_\_\_\_\_

LICENSED CONTRACTORS DECLARATION: I hereby affirm under penalty of perjury that I am licensed under provisions of Chapter 9 (commencing with section 7000) of Division 3 of the Business and Professions Code and my license is in full force and effect.

License Class B License Number 702621 Date 6-4-98 Contractor Signature [Signature]

OWNER-BUILDER DECLARATION: I hereby affirm under penalty of perjury that I am exempt from the contractors License Law for the following reason (Sec. 7031.5, Business and Professions Code; any city or county which requires a permit to construct, alter, improve, demolish, or repair any structure, prior to its issuance, also requires the applicant for such permit to file a signed statement that he or she is licensed pursuant to the provisions of the Contractors License Law (Chapter 9 (commencing with Section 7000) of Division 3 of the Business and Professions Code) or that he or she is exempt therefrom and the basis for the alleged exemption. Any violation of Section 7031.5 by any applicant for a permit subjects the applicant to a civil penalty of not more than five hundred dollars (\$500.00);

I, as a owner of the property, or my employees with wages as their sole compensation, will do the work, and the structure is not intended or offered for sale (Sec. 7044, Business and Professional Code: The Contractors License Law does not apply to an owner of property who builds or improves thereon, and who does such work himself or herself or through his/her own employees, provided that such improvements are not intended or offered for sale. If, however, the building or improvement is sold within one year of completion, the owner-builder will have the burden of proving that he/she did not build or improve for the purpose of sale.)

I, as owner of the property, am exclusively contracting with licensed contractors to construct the project (Sec. 7044, Business and Professions Code: The Contractors License Law does not apply to an owner of property who builds or improves thereon, and who contracts for such projects with a contractor(s) licensed pursuant to the Contractors License Law).

I am exempt under Sec. \_\_\_\_\_ B & PC for this reason: \_\_\_\_\_

Date \_\_\_\_\_ Owner Signature \_\_\_\_\_

IN ISSUING THIS BUILDING PERMIT, the applicant represents, and the city relies on the representation of the applicant, that the applicant verified all measurements and locations shown on the application or accompanying drawings and that the improvement to be constructed does not violate any law or private agreement relating to permissible or prohibited locations for such improvements. This building permit does not authorize any illegal location of any improvement or the violation of any private agreement relating to location of improvements.

I certify that I have read this application and state that all information is correct. I agree to comply with all city and county ordinances and state laws relating to building construction and hereby authorize representative(s) of this city to enter upon the abovementioned property for inspection purposes.

Date 6-4-98 Applicant/Agent Signature [Signature]

WORKER'S COMPENSATION DECLARATION: I hereby affirm under penalty of perjury one of the following declarations:

I have and will maintain a certificate of consent to self-insure for workers' compensation as provided for by Section 3700 of the Labor Code, for the performance of work for which the permit is issued.

\* I have and will maintain workers' compensation insurance, as required by Section 3700 of the Labor Code, for the performance of the work for which this permit is issued. My workers' compensation insurance carrier and policy number are:

Carrier California Indemnity Ins. Policy Number N5048119C [Signature]

(This section need not be completed if the permit is for \$100 or less) I certify that in the performance of the work for which this permit is issued, I shall not employ any person in any manner so as to become subject to the workers' compensation laws of California and agree that if I should become subject to the workers' compensation provisions of Section 3700 of the Labor Code, I shall forthwith comply with those provisions.

Date 6-4-98 Applicant Signature [Signature]

WARNING: FAILURE TO SECURE WORKER'S COMPENSATION COVERAGE IS UNLAWFUL AND SHALL SUBJECT AN EMPLOYER TO CRIMINAL PENALTIES AND CIVIL FINES UP TO ONE HUNDRED THOUSAND DOLLARS (\$100,000) IN ADDITION TO THE COST OF COMPENSATION, DAMAGES AS PROVIDED FOR IN SECTION 3706 OF THE LABOR CODE, INTEREST AND ATTORNEY'S FEE.

THIS PERMIT SHALL EXPIRE BY LIMITATION IF WORK IS NOT COMMENCED WITHIN 180 DAYS.

**CITY OF SACRAMENTO**  
APPLICATION FOR BUILDING PERMIT

9804681

**DEVELOPMENT SERVICES DIVISION**  
**PERMIT SERVICES DIVISION**

1231 I Street, Rm. 200  
Sacramento, CA 95814 (916) 264-7619 FAX 264-7046

→ Applicant must complete ALL Unshaded areas ←

PC # 5763 AREA # 3

ADDRESS 8490 Rowana Circle Suite \_\_\_\_\_  
PARCEL # 238-0050-007

**CONTACT**

Name Bill Schmalzel  
Address 8615 Elder Creek Rd  
SAC CA Zip 95828  
Phone 381-3600 FAX 381-84707

**LICENCED CONTRACTOR** Lic No. # 702621

Name Buzz Oates Enterprises  
Address 8615 Elder Creek Rd  
SAC CA Zip 95828  
Phone 381-3600 FAX 381-4707

**ARCHITECT/ENGINEER**

Name Leo Mc Glade & Associates  
Address 3417 Arden Way # A  
SAC CA Zip 95825  
Phone 488-8380 FAX 488-2062

**OWNER/TENANT**

Name T.M. Cobb  
Address 2100 E. 4th ST  
Santa Ana CA Zip 92705  
Phone 714-542-2970 FAX 714-542-1066

→ Will the permittee have any employees on the jobsite?  Yes  No

→ If yes, WORKER'S COMPENSATION POLICY # N5648119 C EXPIRATION DATE: 3-99

NAME OF INSURANCE COMPANY: California Indemnity Ins.

NATURE OF WORK IN DETAIL: Foundation and Underground  
Permit on ~~plan~~ # 5763

**RECEIVED**  
JUN 03 1998  
Building Inspection Division

DBA: \_\_\_\_\_ VALUATION: (SEE DAVE BROCK)

|                   |               |             |          |                     |              |               |          |          |             |          |
|-------------------|---------------|-------------|----------|---------------------|--------------|---------------|----------|----------|-------------|----------|
| FLOOD STATUS:     |               |             |          | S.C.A.T. <u>X-1</u> |              |               |          |          |             |          |
| JOB DESCRIPTION   |               | BLDG        | SHEL     | APT                 | TI( )        | REM( )        | SW       | FIRE     | ADD         | OTH      |
| INSP. DISCIPLINES |               | <u>BLDG</u> |          | MECH                | <u>PLUMB</u> | <u>ELEC</u>   |          | SITE     | <u>FIRE</u> |          |
| # Stories         | 1st flr Area. | Total Area  | Use Zone | Occp Group          | Const type   | Fire Req. Y/N |          | Fed Code | Vio. File   |          |
|                   |               |             |          |                     |              | Spr           | Alarm    |          |             |          |
| <u>B</u>          | <u>L</u>      | <u>P</u>    | <u>M</u> | <u>E</u>            | <u>F</u>     |               | <u>S</u> | <u>D</u> |             | <u>R</u> |

COMMENTS: \_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

REGIONAL SANITATION FEES?  Yes  No HEALTH DEPARTMENT?  Yes  No

COUNTY SANITATION DISTRICT NO. 1  
 SACRAMENTO REGIONAL COUNTY SANITATION DISTRICT

**SEWER IMPACT FEE**

PERMIT AND CALCULATION SHEET

|                       |  |
|-----------------------|--|
| APPLICATION NO. _____ | INDICATE SERVICE LOCATION BEING BLDG PERMIT NO. <b>CITY</b>                                  |
| GENERAL INFORMATION   | THIS PERMIT GOOD ONLY WHEN VALIDATED BY THE CASHIER<br><b>24305 JUN 4 98</b>                 |
|                       | - DEPT OF SEWERWATER 811-0071<br>- TRAM 354-57 06/04/98<br>- RECD 491 648003 06/11 81-1-0071 |
|                       | THIS PERMIT TO CONNECT EXPIRES ONE YEAR FROM DATE OF ISSUANCE                                |

| FEE CALCULATION  |                      | BUILDING USE  |       |
|------------------|----------------------|---|-------|
| INSPECTION       |                      | RESIDENTIAL SF <input type="checkbox"/> MF <input type="checkbox"/> |       |
| CSD-1            |                      | COMMERCIAL USE  | UNITS |
| SRCSD            | <i>11,007</i>        |   |       |
| CONSTRUCTION     |                      |   |       |
| IN-LIEU          |                      |   |       |
| <b>TOTAL FEE</b> | <b><i>11,007</i></b> |   |       |

APN: *064-0010-123, 124, 125*

DESCRIPTION / SUBDIVISION \_\_\_\_\_ LOT: \_\_\_\_\_

PROPERTY ADDRESS *8490 Rowana Cir*

OWNER *Buzz Gates Enterprises*

MAILING ADDRESS *8615 Elder Creek Rd.*

CITY-STATE-ZIP *SAC CA 95828* PHONE *916 381-3600*

ADDITIONAL FEES MAY BE DUE IF CHANGES IN USE INCREASE SEWER IMPACT.

APPLICANT SIGNATURE *A. B. [Signature]*

CONSOLIDATED UTILITY BILLING USE ONLY

ACCT \_\_\_\_\_ INPUT \_\_\_\_\_ START \_\_\_\_\_



June 3, 1998  
 RECEIVING FAX : 371-9202  
 SENDING FAX : 875-6253

TO: **DAVE BROCK**  
 CITY OF SACRAMENTO

FROM: **DOLORES ROSS**  
 SACRAMENTO REGIONAL COUNTY SANITATION DISTRICT

PHONE NUMBER: 875-6679

RE: **SEWER FACILITY IMPACT FEES**  
 APN: **064-0010-123, 124, 125**  
**8490 ROVANA CIRCLE**

**Plan Check # 5763**

The Sewer Facility Impact Fees due for a 155,952 sq. ft. warehouse on the above three parcels which total 8.64 net acres are as follows:

|                                 |                  |
|---------------------------------|------------------|
| Inspection (City of Sacramento) | \$0              |
| CSD-1 Fee (not in District)     | \$0              |
| SRCSD Fee                       | \$111,007        |
|                                 | <u>\$111,007</u> |

cc: Bill Schmalzel  
 Buzz Oates Enterprises

*This fee is due and payable at 827 Seventh Street, Room 105.  
 This fee is also subject to adjustment if the data supplied is changed.*

*e-mail: rossd@pwa.co.sacramento.ca.us*

**CITY OF SACRAMENTO**  
 1231 I Street, Sacramento, CA 95814

**FEE SUMMARY**  
**FOR PERMIT #9804681**  
 as of 06/04/1998 Permit Status: **APPLIED**

Site Address: **8490 ROVANA CR SAC**  
 Parcel No: 0640010071

CONTRACTOR

OWNER  
 MARVIN L OATES

ARCHITECT

Phone:

Phone:

Phone:

**Nature of Work:** FOUNDATION AND UNDERGROUND FOR NEW WAREHOUSE


Permit Valuation: \$534,490.00  
 Square Footage: 0

|                          |            |                          |                    |
|--------------------------|------------|--------------------------|--------------------|
| Building Permit.....:    | \$4,007.88 | Water Development Fee:   | \$32,293.12        |
| Plan Review/Processing:  | \$4,164.46 | Sewer Development Fee:   | \$0.00             |
| Strong Motion Fee.....:  | \$75.36    | Regional Sanitation Fee: | \$0.00             |
| Coach Recording Fee..:   | \$0.00     | Bell Avenue Sewer.....:  | \$0.00             |
| Manuf Housing Fee.....:  | \$0.00     | Granite Park Fee.....:   | \$0.00             |
| Auth to Start Work.....: | \$0.00     | Pocket Area Bridge.....: | \$0.00             |
| Penalty Fee.....:        | \$0.00     | Pocket Area Road.....:   | \$0.00             |
| Inspections.....:        | \$0.00     | Quimby Park Fee.....:    | \$0.00             |
| Cert of Occupancy.....:  | \$0.00     | Housing Trust Fund.....: | \$0.00             |
| Replace Cards/Plans....: | \$0.00     | Natomas Dev Fees.....:   | \$0.00             |
| Hsg Process/Surcharge:   | \$0.00     | FBA-South Natomas....:   | \$0.00             |
| Technology Fee.....:     | \$326.89   | FBA-Jacinto Creek.....:  | \$0.00             |
| City Bus Oper Tax.....:  | \$213.80   | Amount Deferred.....:    | \$0.00             |
| Const Excise Tax.....:   | \$2,870.72 | Refund.....:             | \$0.00             |
| Res Const Tax.....:      | \$0.00     |                          |                    |
| Processing Fees.....:    | \$17.00    |                          |                    |
| Review Fees.....:        | \$1,200.00 | Subtotal.....:           | \$45,169.23        |
|                          |            | Additional Fees.....:    | \$57.56            |
|                          |            | <b>TOTAL FEES.....:</b>  | <b>\$45,226.79</b> |
|                          |            | Payments.....:           | \$45,226.79        |
|                          |            | <b>BALANCE DUE.....:</b> | <b>\$0.00</b>      |

Teichert Precast  
8775 Jackson Road  
Sacramento, CA 95826  
916-386-6964  
916-386-8128 Fax



# Fax



|  |                        |
|--|------------------------|
| <b>To:</b> Bill S., Buzz Oates Enterprises | <b>From:</b> Neal Hay  |
| <b>Fax:</b> 381-4707                       | <b>Total Pages:</b> 22 |
| <b>Phone:</b> 381-3600                     | <b>Date:</b> 7/02/98   |
| <b>Re:</b> 2500 Gallon Interceptor Info.   | <b>CC:</b>             |

|               |                   |                       |                     |
|---------------|-------------------|-----------------------|---------------------|
| <b>Urgent</b> | <b>For Review</b> | <b>Please Comment</b> | <b>Please Reply</b> |
|---------------|-------------------|-----------------------|---------------------|

Bill, attached is the information on our 2500 Gallon Interceptor.

*Faded text, possibly a stamp or header, partially legible.*


*PERMIT # 97-15875<*  
*8490 ROYAL CIR*

**ISSUED**

*Faded text, possibly a date or signature area.*



# Standard Interceptors



Typical Section



Top View

Notes



1. Wall thickness shall be a minimum of 6" at the base tapering to 4" at the top.
2. Available with absorbent pillows, coalescing plate separators and other related accessories.
3. All interceptors conform to H-20 load requirements.
4. Custom applications available.
5. All interceptors shall be poured using a minimum of 4000 psi. concrete.
6. For more detailed information, contact Teichert Precast.
7. Plumbing not included as standard item.
8. Units to be placed on level, compacted surface.

Sizes


| Interceptor Sizes | 1,000 Gallon | 1,500 Gallon | 2,500 Gallon |
|-------------------|--------------|--------------|--------------|
| A                 | 7'-0"        | 9'-0"        | 13'-0"       |
| B                 | 7"           | 7"           | 8"           |
| C                 | 6'-6"        | 6'-6"        | 6'-6"        |
| D                 | 4'-10"       | 4'-10"       | 4'-10"       |
| E                 | 7'-0"        | 9'-0"        | 13'-0"       |
| F                 | 5'-0"        | 5'-0"        | 5'-0"        |
| G                 | 6'-0"        | 6'-0"        | 6'-0"        |
| H                 | 7'-0"        | 7'-0"        | 7'-0"        |
| J                 | 6'-4"        | 8'-4"        | 12'-4"       |



TYPICAL INSIDE CORNER



TYPICAL Baffle DETAIL



ELEVATION SECTION SHOWING INTERIOR PIPING

|                     |                   |
|---------------------|-------------------|
| LID (TOP SLAB)      | 19,890 LBS        |
| BASE and WALLS      | 10,240 LBS        |
| BAFFLE              | 2,775 LBS         |
| <b>TOTAL WEIGHT</b> | <b>32,905 LBS</b> |

SEE OTHER DRAWING FOR REINFORCEMENT DETAILS



SCALE

Modular Precast Concrete Units to be installed on a subgrade of sufficient compaction and density to preclude settlement of the completed structure

**TBICHERT PRECAST**

POST OFFICE BOX 15002 SACRAMENTO CALIFORNIA 95851  
PHONE (916) 386-6964 FAX (916) 386-8128


**2500 GALLON GREASE and OIL or SAND INTERCEPTOR**

SCALE 1/4" = 1'-0"

NUMBER 1 of 2

DRAWING TP-17206





CONCRETE: 10,000 PSI (28 Day)  
 REINFORCEMENT: #4 - 60,000 PSI (GRADE 60)  
 DESIGNED FOR 1.25 LOADS (INCLUDING IMPACT)  
 DESIGNED FOR 0.10 ft of COVER over TOP of LID  
 DESIGNED FOR 1.50 ft COVER to bottom of BASE  
 DESIGNER: USING ULTIMATE STRENGTH DESIGN METHODS

SOIL DENSITY: 120 LBS per CU YD (120 PCF)  
 EQUIVALENT SOIL FLUID WEIGHT: 45 LBS per CU YD FOOT  
 DESIGN generated on most stringent design criteria and/or  
 practical engineering sense  
 APPLICABLE CIVIL ENGINEERING DESIGN AND  
 SPECIFICATIONS: ALL ARE AVAILABLE  
 SPECIAL ACCOMMODATIONS or DESIGN ARE AVAILABLE

REFER to DRAWING 1 of 2 for GEOMETRIC and DIMENSIONAL DATA

SCALE: 1/4" = 1'-0" NUMBER: 2 of 2 DRAWING: 11-12KOL

**ENGINEERING and CONSTRUCTION SERVICES**

Post Office Box 14245  
Lenexa, Kansas 66285-0245

PHONE: (913) 888-9816  
FAX: (913) 888-9818

**ANALYSIS AND DESIGN OF UNDERGROUND  
PRECAST CONCRETE STRUCTURES  
USING ULTIMATE STRENGTH DESIGN METHODS**

|               |                               |
|---------------|-------------------------------|
| <b>VAULT:</b> | TEICHERT PRECAST INTERCEPTORS |
| <b>SIZE:</b>  | 12' x 08' x 06'               |

| PRODUCTS INCLUDED:                         | ID#           | COMMENTS  |
|--|---------------|---|
| LID  | TOP           | DEPTH of COVER<br>6 FEET<br>OVER TOP OF STRUCTURE |
| BOTTOM SECTION<br>BASE OF A BOTTOM SECTION | LOWER<br>BASE |   |

**APPLICABLE CODES:**

- (1)-AASHTO STANDARD SPECIFICATIONS for HIGHWAY BRIDGES 14TH EDITION
- (2)-BUILDING CODE REQUIREMENTS for REINFORCED CONCRETE ACI 318-89 & ACI 318R-89
- (3)-ASTM STANDARD PRACTICE for MINIMUM STRUCTURAL DESIGN LOADING for UNDERGROUND PRECAST CONCRETE WATER AND WASTEWATER STRUCTURES C890-78(Reapproved 1985)
- (4)-PCA: DESIGN CRITERIA FOR AIRCRAFT LOADING (for wheel loading only) SHEET MS 026.02P

NOTE Code selection is predicated on most stringent design criteria and/or practical engineering science.

01-Aug-94  
11:19.31 AM

**ANALYSIS & DESIGN OF UNDERGROUND-PRECAST STRUCTURES** **VERSION 2.3**

**BASIC DESIGN PARAMETERS AND INPUT DATA**  
 CODE REFERENCES ARE MADE WHEN APPLICABLE/OTHERWISE BASIC ENGINEERING APPLIES

INPUT TYPE OF STRUCTURE "U" for Utility, "W" for Water Related: **U**  
 VAULT: **TEICHERT PRECAST INTERCEPTORS** SIZE: **12' x 06' x 06'**

| MACROS | COMPONENT CHECKLIST:             | PRODUCT ID | MARK WITH "X" | THICKNESS OR INSIDE HEIGHT | INCHES |
|--------|----------------------------------|------------|---------------|----------------------------|--------|
| A & B  | LID                              | TOP        | X             | 9.00 IN                    | 2.00 Y |
| C & D  | TOP SECTION                      |            |               | 0.00 FT                    | 0.00 N |
| E & F  | RISER                            |            |               | 0.00 FT                    | 0.00 N |
| G & H  | BOTTOM SECTION                   | LOWER      | X             | 6.00 FT                    | 0.00 Y |
| I & J  | BASE OF A BOTTOM SECTION         | BASE       | X             | 6.00 IN                    | 2.00 Y |
|        | WALL THICKNESS                   |            |               | 4.00 IN                    |        |
|        | INSIDE VAULT WIDTH(SHORT)        |            |               | 6.33 FT                    |        |
|        | INSIDE VAULT WIDTH(LONG)         |            |               | 12.33 FT                   |        |
| R      | REBAR SCHEDULE (PRINTOUT OPTION) |            |               |                            | Y      |

| DATA COMMON TO ALL COMPONENTS:              |  |            |        | VALUE   | UNITS                        | NOTES |
|---|--|------------|--------|---------|------------------------------|-------|
| fy  |  |            | 60,000 | PSI     | GRADE 60                     |       |
| fc  |  |            | 5,000  | PSI     | @ 28 DAYS                    |       |
| DEPTH OF FILL                               |  |            | 6.00   | FEET    | ON LID USE 2' FOR HS20 LOAD. |       |
| SURCHARGE HEIGHT (USE 2' WITH WHEEL LOADIN  |  |            | 2.00   | FEET    | ABOVE FIL AASHTO 3.20.3      |       |
| SOIL DENSITY (120 MINIMUM)                  |  |            | 130    | PCF     | DRY WT > or = AASHTO 6.2.1   |       |
| EQUIVALENT SOIL FLUID PRESSURE (30 MINIMUM) |  |            | 45     | PCF     | ON WALLS > or = AASHTO 6.2.1 |       |
| WHEEL LOADING: "YES" or "NO"                |  | WHEEL LOAD | 18     | KIPS@FT | AIR=2.833', H20=6'           |       |
| HS20 LOAD DISTRIBUTED THRU SOIL             |  |            |        |         | SPACING AASHTO 3.7           |       |
| LOAD FACTORS: GROUP X LOADING: gamma=1.3    |  | LF         |        |         | NOTES AASHTO 3.22            |       |
| LIVE LOAD FACTOR: L=1.67 (ACI=1.7)          |  |            | 2.17   |         | gamma x L AASHTO 3.22        |       |
| DEAD LOAD FACTOR: BetaD=1.0 (ACI=1.4)       |  |            | 1.30   |         | gamma x BetaD AASHTO 3.22    |       |
| SOIL LOAD FACTOR: BetaE=1.0 (ACI=1.7)       |  |            | 1.30   |         | gamma x BetaE AASHTO 3.22    |       |
| PLAN VIEW DIMENSIONS:                       |  |            |        | VALUE   | UNITS                        |       |
| OUTSIDE LID/BASE WIDTH                      |  |            | 7.00   | FEET    |                              |       |
| OUTSIDE LID/BASE LENGTH                     |  |            | 13.00  | FEET    |                              |       |
| INSIDE VAULT WIDTH                          |  |            | 6.33   | FEET    |                              |       |
| INSIDE VAULT LENGTH                         |  |            | 12.33  | FEET    |                              |       |

**SUMMARY OF WEIGHTS AND SOIL LOADING (UNFACTORED) ON COMPONENTS:**

| WEIGHT LBS | COMPONENT                | "X" FT | VERTICAL PSF | HORIZ. LOAD: PSF | POSITION OF "X" FROM TOP OF SOIL |
|------------|--------------------------|--------|--------------|------------------|----------------------------------|
| 10237.50   | LID                      | 6.00   | 780.00       |                  | TOP OF LID                       |
|            | LID                      | 8.75   |              | 393.75           | BOTTOM OF LID                    |
| 0.00       | TOP SECTION              | 8.75   |              | 393.75           | BOTTOM OF WALL                   |
| 0.00       | RISER                    | 8.75   |              | 393.75           | BOTTOM OF WALL                   |
| 18425.00   | BOTTOM SECTION           | 8.75   |              | 393.75           | TOP OF WALL                      |
| 6825.00    | BASE OF A BOTTOM SECTION | 14.75  | 1169.07      | 663.75           | TOP OF BASE                      |
| 35487.50   | TOTAL WEIGHT OF CONCRETE |        |              |                  | BUOYANCY CHECK Y                 |
| 1953.23    | TOTAL WEIGHT OF REBARS   |        |              | 659.75           | VOLUME OF VAULT Cu. FT.          |
| 110.08     | LBS REBAR/TONS CONCRETE  |        |              | 41168.4          | LBS.                             |
|            |                          |        |              | 2.59             | MIN.=1.5                         |
|            |                          |        |              |                  | SAFETY FACTOR                    |

no input TEICHERT PRECAST INTERCEPTORS SIZE: 12' x 08' x 08' 08/01/94

**SHEAR ANALYSIS OF LID:**

**BASIC DATA**

|                              |            |
|------------------------------|------------|
| INSIDE VAULT WIDTH           | 6.33 FT    |
| INSIDE VAULT LENGTH          | 12.33 FT   |
| WALL THICKNESS               | 4 INCHES   |
| RATIO: LENGTH:WIDTH          | 1.95       |
| <b>ONE-WAY SLAB DESIGN:</b>  |            |
| % OF LOAD IN SHORT DIRECTION | 100.00%    |
| % OF LOAD IN LONG DIRECTION  | 0.00%      |
| SLAB THICKNESS               | 9 INCHES   |
| SHORT SPAN LENGTH            | 6.67 FEET  |
| LONG SPAN LENGTH             | 12.67 FEET |

CONCRETE COVER TO REBAR:  INCH

AASHTO 3.24.6.1  
AASHTO 3.24.6.1  
AASHTO 3.24.6.1

**DEAD LOADS:ultimate**

|            |           |
|------------|-----------|
| SLAB       | 0.146 KSF |
| OVERBURDEN | 1.014 KSF |
| Wudl=      | 1.160 KSF |

**LIVE LOAD:ultimate**

|                                |              |
|--------------------------------|--------------|
| WHEEL LOADS(P)                 | 32 KIPS      |
| IMPACT                         | 20%          |
| <b>WHEEL FOOTPRINT ON LID:</b> |              |
| WIDTH(PARALLEL TO LONG)        | 11.33 FT     |
| LENGTH(PARALLEL TO SHORT)      | 18.17 FT     |
| Wull                           | 0.40 KIPS/FT |
| Pu                             | 83.33 KIPS   |

2 WHEELS  
AASHTO 3.8.2.3  
ASTM C857-87  
0.833+1.75\*DEPTH OF FILL  
11.67+1.75\*DEPTH OF FILL+  
CC DIMEN. of WHEELS(FT)

**SHEAR ANALYSIS: SHORT DIRECTION**

|       |         |                   |              |
|-------|---------|-------------------|--------------|
| a     | 0.72 FT | 50% OF WALL + d   | ACI 11.1.3.1 |
| b     | 5.94 FT | LOAD LENGTH       |              |
| c     | 0.00 FT | LOAD TO OTHER END |              |
| TOTAL | 6.67 FT | SPAN LENGTH       |              |

**NOTES:**

|   |              |                     |   |
|---|--------------|---------------------|---|
| $V_u(l) @ "d" = \% * (W_{ull})(b) / ((2c) + b) / 2$ | 1.07 KIPS/FT | E=                  | 1 |
| $V_u(d) @ "d" = W_{ull} / (l/2 - a)$                | 3.03 KIPS/FT |                     |   |
| $V_u @ "d" =$                                       | 4.10 KIPS    | ACTUAL $V_u$ PER FT |   |

|   |             |                     |                                 |
|---|-------------|---------------------|---------------------------------|
| b=  | 12 INCHES   | WIDTH               | <input type="text" value="OK"/> |
| d=  | 6.69 INCHES |                     |                                 |
| $0.85V_c = 0.85 * 2 * \text{SQRT}(f_c) * b * d$ | 9.65 KIPS   | ALLOW. $V_c$ PER FT | ACI 11.3.1.1                    |

input req'd **TEICHERT PRECAST INTERCEPTORS**

SIZE: 12' x 08' x 08'

08/01/94

**MOMENT/As IN LID:**

**BASIC DATA**

|                              |            |
|------------------------------|------------|
| INSIDE VAULT WIDTH           | 6.33 FT    |
| INSIDE VAULT LENGTH          | 12.33 FT   |
| WALL THICKNESS               | 4 INCHES   |
| RATIO: LENGTH:WIDTH          | 1.95       |
| <b>ONE-WAY SLAB DESIGN:</b>  |            |
| % OF LOAD IN SHORT DIRECTION | 100.00%    |
| % OF LOAD IN LONG DIRECTION  | 0.00%      |
| SLAB THICKNESS               | 9 INCHES   |
| SHORT SPAN LENGTH            | 6.67 FEET  |
| LONG SPAN LENGTH             | 12.67 FEET |

CONCRETE COVER TO REBAR:

**2.00** INCH

AASHTO 3.24.8.1  
AASHTO 3.24.6.1  
AASHTO 3.24.8.1

**DEAD LOADS:**

|            |           |
|------------|-----------|
| SLAB       | 0.146 KSF |
| OVERBURDEN | 1.014 KSF |
| Wudl=      | 1.160 KSF |

**LIVE LOAD:**

|                           |              |
|---------------------------|--------------|
| WHEEL LOADS(P)            | 32 KIPS      |
| IMPACT                    | 20%          |
| WHEEL FOOTPRINT ON LID:   |              |
| WIDTH(PARALLEL TO LONG)   | 11.33 FT     |
| LENGTH(PARALLEL TO SHORT) | 18.17 FT     |
| Wull                      | 0.40 KIPS/FT |
| Pu                        | 83.33 KIPS   |

2 WHEELS  
AASHTO 3.8.2.3  
ASTM C857-87  
0.833+1.75'DEPTH OF FILL  
1.67+1.75'DEPTH OF FILL+6FT

**ANALYSIS OF 1' WIDE STRIP**  
ACI 318-89 CHAPTER 10

|                                   | SHORT SPAN | LONG SPAN |  |
|-----------------------------------|------------|-----------|--|
| a                                 | 0.00       | 0.67      | END TO LOAD                              |
| b                                 | 6.67       | 11.33     | LOAD LENGTH                              |
| c                                 | 0.00       | 0.67      | LOAD TO OTHER END                        |
| SPAN LENGTH                       | 6.67       | 12.67     | FEET                                     |
| % OF LOAD                         | 100.00%    | 0.00%     |  |
| Rll(100% OF LOAD)                 | 1.35       | 2.29      | KIPS                                     |
| Mull@l/2=(REDUCED by "% of LOAD") | 2.25       | 0.00      | E short= 1.00 E long= 1                  |
| Mudl@l/2=(REDUCED by "% of LOAD") | 6.45       | 0.00      | FT-KIPS AT MIDSPAN/FT WIDTH              |
| Mu@l/2                            | 8.80       | 0.00      | FT-KIPS AT MIDSPAN/FT WIDTH              |
| Mwudl@l/2                         | 5.99       | 0.00      | FT-KIPS AT MIDSPAN/FT WIDTH              |
| b=                                | 12         | 12        | INCHES WIDTH OF STRESS BLOCK             |
| d=                                | 6.69       | 6.08      | INCHES                                   |
| As req'd (Neg indicates As min)   | 0.297      | 0.125     | SQ INCHES(min or 133% of req'd or req'd) |
| As provided                       | 0.614      | 0.460     | SQ INCHES                                |
| input REBAR SIZE #                | 5          | 5         | #  |
| input REBAR SPACING               | 6.0        | 8.0       | INCHES                                   |

Mid-span moment multiplication factor due to degrees of fixity: **100.00%**

**CRACK CONTROL: LONG WALL/INSIDE** AASHTO 8.16.8.4

|                              |                 |
|------------------------------|-----------------|
| ZMAX                         | 170 KIPS/INCH   |
| fs                           | 19.32 KSI       |
| dc                           | 2.31 INCHES     |
| A=(2*dc*bar spacing) PER BAR | 27.75 SQ INCHES |
| Z Actual=fs*(dc*A)^0.3333    | 77 KIPS/INCH    |

OK

no input TEICHERT PRECAST INTERCEPTORS SIZE: 12' x 06' x 06' 08/01/84

**SHEAR ANALYSIS OF BOTTOM SECTION**  
**BASIC DATA**

|                                 |             |
|---------------------------------|-------------|
| INSIDE VAULT WIDTH              | 6.33 FT     |
| INSIDE VAULT LENGTH             | 12.33 FT    |
| WALL THICKNESS                  | 4.00        |
| INSIDE HEIGHT                   | 6.00        |
| <b>TWO WAY WALL DESIGN:</b>     |             |
| % OF LOAD IN CANTILEVER DIRECTI | 43.69%      |
| % OF LOAD IN LONG WALL/BENDING  | 56.31%      |
| SLAB THICKNESS                  | 6.00 INCHES |
| SHORT SPAN LENGTH               | 6.67 FEET   |
| LONG SPAN LENGTH                | 12.67 FEET  |
| DEPTH TO TOP OF WALL            | 8.75 FEET   |
| DEPTH TO BOTTOM OF WALL         | 14.75 FEET  |


CONCRETE COVER TO REBAR: **2.69** INCH

ASSHTO 3.24.8.1

**LATERAL SOIL PRESSURES:ultimate**

|          |           |
|----------|-----------|
| Wa=      | 0.512 KSF |
| Wb@'d'=" | 0.338 KSF |
| Wb       | 0.351 KSF |

**SOIL LOADING CONDITION**



**SHEAR VALUES:@TOP OF BASE**

|   |                                      |
|---|--------------------------------------|
| x=SPAN-"d"  | 5.76 FT                              |
| $V_u @ 'd' =$   | <b>3.39 KIPS</b> ACTUAL $V_u$ PER FT |
| d=  | 12.00 INCHES                         |
| d=  | 2.63 INCHES                          |
| $0.85V_c = 0.85 \cdot 2 \cdot \text{SQRT}(f_c) \cdot b \cdot d$ | <b>3.79 KIPS</b> ALLOW. $V_u$ PER FT |

**SHEAR VALUES:@END OF LONG WALL**

|   |                                      |
|---|--------------------------------------|
| x=SPAN-"d"  | 12.00 FT                             |
| $V_u @ 'd' =$   | <b>1.73 KIPS</b> ACTUAL $V_u$ PER FT |
| d=  | 12.00 INCHES                         |
| d=  | 2.00 INCHES                          |
| $0.85V_c = 0.85 \cdot 2 \cdot \text{SQRT}(f_c) \cdot b \cdot d$ | <b>2.88 KIPS</b> ALLOW. $V_u$ PER FT |

input TEICHERT PRECAST INTERCEPTORS

SIZE: 12' x 08' x 08'

08/01/04

req'd **MOMENT/As IN WALL OF BOTTOM SECTION**

input required on this sheet

|                                 |             |
|---------------------------------|-------------|
| INSIDE VAULT WIDTH              | 6.33 FT     |
| INSIDE VAULT LENGTH             | 12.33 FT    |
| WALL THICKNESS                  | 4.00        |
| INSIDE HEIGHT                   | 6.00        |
| <b>TWO WAY WALL DESIGN:</b>     |             |
| % OF LOAD IN CANTILEVER DIRECTI | 43.69%      |
| % OF LOAD IN LONG WALL/BENDING  | 56.31%      |
| SLAB THICKNESS                  | 6.00 INCHES |
| SHORT SPAN LENGTH               | 6.67 FEET   |
| LONG SPAN LENGTH                | 12.67 FEET  |
| DEPTH TO TOP OF WALL            | 8.75 FEET   |
| DEPTH TO BOTTOM OF WALL         | 14.75 FEET  |

CONCRETE COVER TO REBAR:  
1.06 INCH

STIFFNESS METHOD..AASHTO 8.6  
STIFFNESS METHOD..AASHTO 8.6  
STIFFNESS METHOD..AASHTO 8.6

**LATERAL SOIL PRESSURES:ultimate**

|           |           |
|-----------|-----------|
| Wa=       | 0.512 KSF |
| Wb=(@H/2) | 0.176 KSF |

ANALYSIS OF 1' WIDE STRIP  
ACI 318-89 CHAPTER 10

|                                 | CANT<br>SPAN | BENDING<br>LONG L | BENDING<br>CORNER | BENDING<br>SHORT L |                                 |
|---------------------------------|--------------|-------------------|-------------------|--------------------|---------------------------------|
| SPAN LENGTH                     | 6.00         | 12.67             |                   | 6.67               | FEET                            |
| % OF LOAD                       | 43.69%       | 56.31%            | 56.31%            | 56.31%             |                                 |
| Mudl due to Wa                  | 4.03         | 2.89              | 2.89              | -1.29              | FT-KIPS PER FT OF WIDTH         |
| Mudl due to Wb                  | 0.92         | 0.99              | 0.99              | -0.44              | FT-KIPS PER FT OF WIDTH         |
| Mu=                             | 4.95         | 3.88              | 3.88              | -1.73              | FT-KIPS PER FT OF WIDTH         |
| Mwad=                           | 3.80         | 2.98              | 2.99              | -1.33              | FT-KIPS PER FT OF WIDTH         |
| b=                              | 12           | 12                | 12                | 12                 | INCHES WIDTH                    |
| d=                              | 2.63         | 2.00              | 2.00              | 2.00               | INCHES                          |
| As req'd (Neg indicates As min) | 0.468        | 0.506             | 0.507             | 0.183              | (min or 133% of req'd or req'd) |
| As provided                     | 0.689        | 0.689             | 0.689             | 0.689              | SQ INCHES                       |
| input REBAR SIZE #              | 4            | 4                 | 4                 | 4                  | #                               |
| input REBAR SPACING             | 4            | 4                 | 4                 | 4                  | INCHES                          |

\*\* MUST HAVE REBAR INPUT WHEN CANTILEVER=100% see cellm186  
\*\* MUST HAVE REBAR SIZE=0 WHEN CANTILEVER=100% see cellm196

**CRACK CONTROL:LONG WALL/INSIDE AASHTO 8.16.8.4**

|                              |               |
|------------------------------|---------------|
| Z MAX                        | 170           |
| fs=                          | 26.68 KSI     |
| dc=                          | 1.31 INCHES   |
| A=(2*dc*bar spacing) PER BAR | 10.50 SQ-INCH |
| Z Actual=fs*(dc*A)*0.3333    | 64            |

OK

no input

TEICHERT PRECAST INTERCEPTORS

SIZE: 12' x 06' x 06'

08/01/94

**SHEAR ANALYSIS OF BASE SLAB OF BOTTOM SECTION**

**BASIC DATA**

CONCRETE COVER TO REBAR:

|                              |             |
|------------------------------|-------------|
| INSIDE VAULT WIDTH           | 6.33 FT     |
| INSIDE VAULT LENGTH          | 12.33 FT    |
| WALL THICKNESS               | 4.00 INCHES |
| RATIO: LENGTH:WIDTH          | 1.95        |
| ONE-WAY SLAB DESIGN:         |             |
| % OF LOAD IN SHORT DIRECTION | 100.00%     |
| % OF LOAD IN LONG DIRECTION  | 0.00%       |
| SLAB THICKNESS               | 6 INCHES    |
| SHORT SPAN LENGTH            | 6.67 FEET   |
| LONG SPAN LENGTH             | 12.67 FEET  |

**2.00** INCH

AASHTO 3.24.6.1  
AASHTO 3.24.6.1  
AASHTO 3.24.6.1

**DEAD LOADS:ultimate**

|            |           |
|------------|-----------|
| VAULT      | 0.507 KSF |
| OVERBURDEN | 1.014 KSF |
| Wudl=      | 1.521 KSF |

**LIVE LOAD:ultimate (Wull only)**

NOTES: ASTM C857-87

|                               |            |
|-------------------------------|------------|
| WHEEL LOAD(P)(above lid)      | 32.00 KIPS |
| TRANSFERRED TO BASE(ultimate) | 26.76 KIPS |
| IMPACT                        | 0.00%      |
| DISTRIBUTION AREA             | 91.00 FT2  |
| Wull=                         | 0.29 KSF   |

2 WHEELS  
11.33 W OF FOOTPRINT ON LID  
11.33 WMAX  
18.17 L OF FOOTPRINT ON LID  
7.00 LMAX

**SHEAR ANALYSIS:SHORT DIRECTION**

**a=50% OF WALL + d** 0.47 FT **50% OF WALL + d** ACI 11.1.3.1

|  |           |                     |
|--|-----------|---------------------|
| $V_u(d)@d' = \% \cdot W_{udl} \cdot (l/2 - a)$   | 4.35 KIPS | SHORT SPAN          |
| $V_u(l)@d' = \% \cdot (W_{ull}) \cdot (l/2 - a)$ | 0.84 KIPS | SHORT SPAN          |
| $V_u@d' =$                                       | 5.19 KIPS | ACTUAL $V_u$ PER FT |

b= 12 INCHES WIDTH **OK**  
d= 3.69 INCHES

$0.85V_c = 0.85 \cdot 2 \cdot \text{SQRT}(f'_c) \cdot b \cdot d$  5.32 KIPS **ALLOW.  $V_u$  PER FT** ACI 11.3.1.1



input TEICHERT PRECAST INTERCEPTORS

SIZE: 12' x 06' x 06'

08/01/94

req'd MOMENT/As IN BASE SLAB OF BOTTOM SECTION

CONCRETE COVER TO REBAR:

BASIC DATA

|                              |                |
|------------------------------|----------------|
| INSIDE VAULT WIDTH           | 6.33 FT        |
| INSIDE VAULT LENGTH          | 12.33 FT       |
| WALL THICKNESS               | 4              |
| RATIO. LENGTH:WIDTH          | 1.95           |
| ONE-WAY SLAB DESIGN:         | USED FOR       |
| % OF LOAD IN SHORT DIRECTION | 100.00% MOMENT |
| % OF LOAD IN LONG DIRECTION  | 0.00% MOMENT   |
| SLAB THICKNESS               | 6 INCHES       |
| SHORT SPAN LENGTH            | 6.67 FEET      |
| LONG SPAN LENGTH             | 12.67 FEET     |

2.00

AASHTO 3.24.6.1  
AASHTO 3.24.6.1  
AASHTO 3.24.6.1

DEAD LOADS:ultimate

|                    |           |
|--------------------|-----------|
| VAULT              | 0.507 KSF |
| OVERBURDEN         | 1.014 KSF |
| W <sub>ult</sub> = | 1.521 KSF |

35,488 LBS

LIVE LOAD:ultimate (Wull only)

|                    |           |
|--------------------|-----------|
| WHEEL LOAD(P)      | 32 KIPS   |
| IMPACT             | 0%        |
| DISTRIBUTION AREA  | 91.00 FT2 |
| W <sub>ull</sub> = | 0.29 KSF  |

2 WHEELS  
AASHTO 3.8.2.3  
ASTM C857-87

ANALYSIS OF 1' WIDE STRIP  
ACI 318-89 CHAPTER 10

Mid-span moment multiplication factor due  
degree of fixity:

100.00%

|                                 | SHORT SPAN | LONG SPAN |  |
|---------------------------------|------------|-----------|--|
| SPAN LENGTH                     | 6.67       | 12.67     | FEET                                     |
| % OF LOAD                       | 100.00%    | 0.00%     |  |
| M <sub>udl</sub> @l/2=          | 8.45       | 0.00      | FT-KIPS REACTION AT END/FT WIDTH         |
| M <sub>ull</sub> @ l/2          | 1.63       | 0.00      | FT-KIPS PER FT WIDTH                     |
| M <sub>u</sub> @l/2             | 10.08      | 0.00      | FT-KIPS PER FT WIDTH                     |
| M <sub>wsd</sub> @l/2           | 7.25       | 0.00      | FT-KIPS PER FT WIDTH                     |
| b=                              | 12         | 12        | INCHES WIDTH                             |
| d=                              | 3.69       | 3.06      | INCHES                                   |
| As req'd (Neg indicates As min) | 0.682      | 0.125     | SQ INCHES(min or 133% of req'd or req'd) |
| As provided                     | 0.684      | 0.614     | SQ INCHES                                |
| input REBAR SIZE #              | 6          | 5         | #  |
| input REBAR SPACING             | 6.0        | 6.0       | INCHES                                   |

CRACK CONTROL:LONG WALL/INSIDE AASHTO 8.16.8.4

|   |                 |
|---|-----------------|
| Z MAX 170   | 170 KIPS/INCH   |
| f <sub>s</sub>                                      | 30.91 KSI       |
| d <sub>c</sub>                                      | 2.38 INCHES     |
| A=(2*d <sub>c</sub> *bar spacing) PER BAR           | 28.50 SQ INCHES |
| Z Actual=f <sub>s</sub> *(d <sub>c</sub> *A)*0.3333 | 126 KIPS/INCH   |

OK

PAGE 7

REINFORCING STEEL SCHEDULE

SIZE: 12 x 06 x 06

08/01/94  
11:19:31 AM

TECHERT PRECAST INTERCEPTORS  
Input optional for MK#5's

| CODE# | PART                                  | MK#   | SIZE | SPACING INCHES | 'A'   | 'B'  | REBAR LENGTH | NUMBER REQUIRE | TOTAL LENGTH | WEIGHT LB | TOTAL    | REF USE |
|-------|---------------------------------------|-------|------|----------------|-------|------|--------------|----------------|--------------|-----------|----------|---------|
| 2.00  | COVER FROM BOTTOM                     | MK#1  | 5    | 6              | 6.67  |      | 6.67         | 28             | 186.76       | 173.79    | TYPE T1  | INCLUDE |
| 2.63  | COVER FROM BOTTOM                     | MK#2  | 5    | 8              | 12.67 |      | 12.67        | 10             | 120.37       | 125.41    |          | INCLUDE |
| 2.00  | COVER FROM BOTTOM                     | MK#5W | 6    | 3              | 6.67  |      | 6.67         | 4              | 26.68        | 40.03     |          | INCLUDE |
| 2.63  | COVER FROM BOTTOM                     | MK#5L | 6    | 3              | 12.67 |      | 12.67        | 4              | 50.68        | 76.04     |          | INCLUDE |
|       | TOP SECTION:                          |       |      |                |       |      |              |                |              |           |          |         |
| 2.00  | COVER FROM OUTSIDE FACE               | MK#3  | 0    | 9              | 0.00  |      | 0.00         | 0              | 0.00         | 0.00      |          | EXCLUDE |
| 2.00  | COVER FROM OUTSIDE FACE               | MK#4  | 5    | 8              | 0.00  |      | 0.00         | 0              | 0.00         | 0.00      |          | EXCLUDE |
| 2.00  | COVER FROM OUTSIDE FACE               | MK#10 | 0    | 9              | 0.00  |      | 0.00         | 0              | 0.00         | 0.00      |          | EXCLUDE |
| 2.00  | COVER FROM OUTSIDE FACE               | MK#11 | 0    | 9              | 0.00  |      | 0.00         | 0              | 0.00         | 0.00      |          | EXCLUDE |
| 2.00  | COVER FROM OUTSIDE FACE               | MK#12 | 0    | 9              | 0.00  |      | 0.00         | 0              | 0.00         | 0.00      |          | EXCLUDE |
|       | FRAMING BARS                          | MK#13 | 4    | 9              | 0.00  |      | 0.00         | 0              | 0.00         | 0.00      |          | EXCLUDE |
|       | VERT                                  |       |      |                |       |      |              |                |              |           |          |         |
|       | BASE                                  |       |      |                |       |      |              |                |              |           |          |         |
| 1.75  | COVER FROM OUTSIDE FACE               | MK#10 | 4    | 6              | 0.00  |      | 0.00         | 0              | 0.00         | 0.00      |          | EXCLUDE |
| 1.75  | COVER FROM OUTSIDE FACE               | MK#11 | 4    | 6              | 0.00  |      | 0.00         | 0              | 0.00         | 0.00      |          | EXCLUDE |
| 1.75  | COVER FROM OUTSIDE FACE               | MK#12 | 4    | 6              | 0.00  |      | 0.00         | 0              | 0.00         | 0.00      |          | EXCLUDE |
|       | VERT. FRAMING BARS FOR MK#10, 11 & 12 | MK#13 | 4    | 9              | 0.00  |      | 0.00         | 0              | 0.00         | 0.00      |          | EXCLUDE |
|       | LOWER                                 |       |      |                |       |      |              |                |              |           |          |         |
| 1.25  | COVER FROM OUTSIDE FACE               | MK#8  | 4    | 4              | 2.50  | 6.08 | 8.58         | 108            | 927.00       | 618.13    | TYPE T2D | INCLUDE |
| 1.25  | COVER FROM OUTSIDE FACE               | MK#9  | 5    | 6              | 0.00  |      | 0.00         | 0              | 0.00         | 0.00      |          | EXCLUDE |
| 1.75  | COVER FROM OUTSIDE FACE               | MK#10 | 4    | 4              | 12.71 | 4.02 | 20.75        | 36             | 747.02       | 488.12    |          | INCLUDE |
| 1.75  | COVER FROM OUTSIDE FACE               | MK#11 | 4    | 4              | 0.00  |      | 0.00         | 0              | 0.00         | 0.00      |          | EXCLUDE |
| 1.75  | COVER FROM OUTSIDE FACE               | MK#12 | 4    | 4              | 0.00  |      | 0.00         | 0              | 0.00         | 0.00      |          | EXCLUDE |
|       | FRAMING BARS                          | MK#13 | 4    | 9              | 0.00  |      | 0.00         | 0              | 0.00         | 0.00      |          | EXCLUDE |
|       | VERT                                  |       |      |                |       |      |              |                |              |           |          |         |
|       | BASE                                  |       |      |                |       |      |              |                |              |           |          |         |
|       | BASE OF A BOTTOM SECTION              |       |      |                |       |      |              |                |              |           |          |         |
| 2.00  | COVER FROM TOP                        | MK#6  | 6    | 6              | 6.67  |      | 6.67         | 25             | 166.75       | 250.18    | TYPE T4  | INCLUDE |
| 2.75  | COVER FROM TOP                        | MK#7  | 5    | 6              | 12.67 |      | 12.67        | 13             | 164.71       | 171.61    |          | INCLUDE |
|       | TOTAL                                 |       |      |                |       |      |              |                |              | 1953.23   |          |         |

# MEMORANDUM

Sacramento Fire Department

To: BUILDING DEPARTMENT

Date: 9-21-98

From: Gordon Duncan,  
Fire Marshal

Subject: FIRE SYSTEM INSPECTION

A final inspection of the newly installed fire system at:

8490 ROJANA Circle

has been conducted by Inspector H. Cooke

on 9-21-98.

98-04681-C

Permit Number

N/A

Square Footage

Underground fire

Type Inspection

The system is acceptable by this department.

R. Woodman

By: Ross L. Woodman,  
Fire Prevention Officer II

98-92

F. D. Reference Number