

NOTE: DO NOT COVER OR CONCEAL ANY BUILDING, ELECTRICAL, PLUMBING OR MECHANICAL WORK WITHOUT INSPECTOR'S SIGNATURE IN PROPER PLACE.

ITEM	INSPECTION	INSPECTOR	DATE
B10	FOUNDATION FORMS		
B11	UPPER GROUND		
B12	CONCRETE SLAB FORMS		
B13	PLUMB. UNDERFLOOR/SLAB		
B14	MECH. UNDERFLOOR/SLAB		
B15	ELECT. UNDERGROUND		
B16	ELECT. CONDUIT SLAB		
DO NOT COVER UNTIL INSTALLATION ABOVE HAS BEEN SIGNED			
B17	FLOOR JOISTS OR GIRDERS		
DO NOT INSTALL SUB FLOOR UNTIL ABOVE HAS BEEN SIGNED			
B18	INSULATION/WALL/FLOOR		
B19	TOP PLUMBING		
B20	TOP MECHANICAL/WALL/CELL		
B21	ROUGH ELECTRICAL/WALL/CELL		
B22	FRAME		
B23	ROOF PLYWOOD NAIL COMM. & AP'IS		
B24	EXTerior LATH/SIDING		
DO NOT COVER UNTIL INSTALLATION ABOVE HAS BEEN SIGNED			
B25	INT. LATH OR WALL BD. NAILING		
DO NOT TAPE PLASTER OR TOP UNTIL ABOVE HAS BEEN SIGNED			
B26	SERVICE UNDERGRD CONDUIT		
B27	SEWER SERVICE		
B28	WATER SERVICE		
B29	SPRINKLER SYSTEM		
DO NOT COVER UNTIL INSTALLATION ABOVE HAS BEEN SIGNED			
B30	GAS TEST		
B31	TEMP. GAS		
B32	POWER POLE		
B33	TEMP. POWER #		
SWIMMING POOLS ONLY			
B34	GAS TEST		
B35	PLUMBING PRE-GUNITE		
B36	PLUMBING PRE-DECK		
B37	ELECTRICAL PRE-GUNITE		
B38	ELECTRICAL PRE-DECK		
B39	ELECTRICAL UNDERGRD		
DO NOT COVER UNTIL INSTALLATION ABOVE HAS BEEN SIGNED			

DO NOT OCCUPY BUILDING UNTIL ALL OF THE ABOVE HAVE BEEN SIGNED AND CERTIFICATE OF OCCUPANCY ISSUED
 THIS CARD TO BE POSTED ON JOB AT ALL TIMES UNTIL FINAL APPROVAL

BUILDING SITE ADDRESS

1773 Harwood Way

SUITE 4R

ASSESSOR PARCEL NO. 225 1050 C42

NAME OF APPLICANT: John Leary

LICENSED CONTRACTOR: John Leary

PROPERTY OWNER: John Leary

ARCH. ENGR. N. H. P. DE 3 164 42

NO. OF STORIES	NO. OF ROOMS	ROOF COVERING	AREA 1ST FLOOR	TOTAL AREA	GARAGE AREA	PATIO AREA	USE ZONE	STREET WIDTH
2	9			2106	616	92		

THIS PERMIT IS FOR: BUILDING MECHANICAL PLUMBING ELECTRICAL SITE FIRE

NATURE OF WORK IN DETAIL: NSFR MP2106

FLOOD STATUS: SPECIAL CONDITIONS ATTACHMENTS

CITY OF SACRAMENTO INSPECTIONS 264-5191

WORKER'S COMPENSATION DECLARATION

I hereby affirm under penalty of perjury one of the following declarations:

I have and will maintain a certificate of consent to self-insure for workers' compensation as provided for by Section 3700 of the Labor Code for the performance of work for which the permit is issued.

I have and will maintain workers' compensation insurance as required by Section 3700 of the Labor Code for the performance of the work for which this permit is issued. My workers' compensation insurance carrier and policy number are:

Carrier: _____
 Policy Number: _____

This section need not be completed if the permit is for one hundred dollars (\$100) or less. I certify that in the performance of the work for which this permit is issued, I shall not employ any person in any manner so as to become subject to the workers' compensation laws of California and agree that if I should become subject to the workers' compensation provisions of Section 3700 of the Labor Code, I shall forthwith comply with those provisions.

DATE ISSUED	3/21/00	FED. CODE	
BUILDING PERMIT FEE	\$		
PLAN CHECK/PROC. FEE	\$		
S.M. FEE	\$		
CONST. EXCISE TAX	\$		
CITY BUS LICENSE FEE	\$		
TECH. FEE	\$		
WATER DEV. FEE	\$		
CITY SEWER DEV. FEE	\$		
REG. SEWER FEE	\$		
RESIDENTIAL CONST. TAX	\$		
TOTAL FEES	\$		

2 5 0 2 0 0 0 2 2 R

OMEGA PRODUCTS CORP.

DIAMOND WALL INSULATING STUCCO SYSTEM

JOB ADDRESS:

1773 HARWOOD WAY
SACRAMENTO CA 95835

ICBO Report #4004

Date of Job Completion 7-16-00

PLASTERING CONTRACTOR:

Name: STUCCO WORKS INC.


Address: 5900 WAREHOUSE WAY, SACRAMENTO, CALIFORNIA 95826

Telephone No: (916) 383-6699

Contractor Number of Diamond Wall System 2175

This is to certify that the exterior coating system on the building exterior at the above address has been installed in accordance with the evaluation report specified above and the manufacturer's instructions.

9-1-00
Date


Signature of authorized representative of
Plastering Contractor

This installation card must be presented to the building inspector after completion of work and before final inspection.

INSULATION CERTIFICATE

THIS IS TO CERTIFY THAT INSULATION HAS BEEN INSTALLED IN CONFORMANCE WITH THE CURRENT ENERGY REGULATIONS, CALIFORNIA ADMINISTRATION CODE, TITLE 24, STATE OF CALIFORNIA, IN THE BUILDING LOCATED AT:

SITE ADDRESS: Lot 42 Pageantry at Natomas Park Sacramento, CA
NUMBER STREET CITY STATE

CEILINGS:

BLOW: Manufacturer Greenstone Thickness 8.1" R/Value 30

Square Feet 1058 # Bags/Lbs. per bags 39

BATTS: Manufacturer Johns Manville Thickness 10.25" R/Value 30
6.25" 19

EXTERIOR WALLS:

Manufacturer Johns Manville Thickness 3.5" R/Value 13

FLOOR INSULATION:

Manufacturer Johns Manville Thickness 3.5" R/Value 13

AIR INFILTRATION. (TITLE 24)

Yes [X] No

OTHER:

GENERAL CONTRACTOR: John Lang Homes LIC. #

BY: TITLE DATE

INSULATION CONTRACTOR: Western Insulation, Inc. LIC. # 481278

BY: Samuel Blair TITLE Auth. Agent DATE 8/4/00