

RESOLUTION No. 4

Adopted by The Sacramento City Council on date of

January 5, 1940

RESOLUTION DIRECTING CITY MANAGER TO ASK FOR
EXTENSION OF TIME RE DOCKET CALIF. 1960-F

(Water System Improvements).

WHEREAS, the completion date of this docket as set up is February 17, 1940, and

WHEREAS, it is necessary for the City to ask for an extension of project time for causes beyond the control of the City and, in support of request for same, submit the following:

1. Date of allotment: August 12, 1938.
2. Date work started: October 13, 1938.
3. Percent Completion of Project as a whole as of January 1, 1940: 92.2%
4. Work remaining to be done and approximate expenditure involved: 13.6% of Unit No. 5 which consists of all the concrete work above the 100.5 ft. elevation; composition roof; painting of the interior of the tank and the exterior of the entire structure; grading of the yard and laying of all pavement including the curbs and gutters. The approximate value of this work is \$25,257.78.
5. The additional time requested is 45 calendar days to April 2, 1940.
6. The additional time requested to complete the Project is needed for the following reasons: In making a comparison with the construction work on Tank No. 1 which was constructed under Docket 1203-A, we find that it will take 45 calendar days after the present completion date, which is February 17, 1940, to complete the work on Tank No. 3 now under construction under contract No. 5 of Docket Calif. 1960-F, which is the only uncompleted work under this docket. While this amount of time may seem excessive it must be borne in mind that we are now in our rainy season and considerable time will be lost due to weather conditions.

NOW, THEREFORE, BE IT RESOLVED BY THE COUNCIL OF THE CITY OF SACRAMENTO:

That the City Manager be, and he is hereby, authorized and directed to request of the Public Works Administration an extension of forty-five (45) calendar days in the project time.

Adopted by the City Council on date of January 5, 1940 by the following vote:

AYES: Anderson, Arnold, Bidwell, Harry, Kunz, Mitchell, Monk, Truesdale, Zanzer.

H. L. Denton

City Clerk.

John J. White
Mayor.