

**CITY OF SACRAMENTO**

1231 I Street, Sacramento, CA 95814

Permit No: 9809732

Insp Area: 2

Site Address: 1644 WAKEFIELD WY SAC

Parcel No: 0470033011

Sub-Type: RES  
Housing (Y/N): N

ARCHITECT

CONTRACTOR  
HOMEWOOD CONSTRUCTION  
4554 ROSEVILLE RD  
NORTH HIGHLANDS CA

95660

OWNER  
DREADS DIANNA C  
1644 WAKEFIELD WY  
SACRAMENTO CA 95822

Nature of Work: FIRE REPAIR TO KITCHEN AREA

**CONSTRUCTION LENDING AGENCY:** I hereby affirm under penalty of perjury that there is a construction lending agency for the performance of the work for which this permit is issued (Sec. 3097, Civ. C).

Lender's Name N/A Lender's Address \_\_\_\_\_

**LICENSED CONTRACTORS DECLARATION:** I hereby affirm under penalty of perjury that I am licensed under provisions of Chapter 9 (commencing with section 7000) of Division 3 of the Business and Professions Code and my license is in full force and effect.

License Class B License Number 604351 Date 10-1-98 Contractor Signature [Signature]

**OWNER-BUILDER DECLARATION:** I hereby affirm under penalty of perjury that I am exempt from the contractors License Law for the following reason (Sec. 7031.5, Business and Professions Code; any city or county which requires a permit to construct, alter, improve, demolish, or repair any structure, prior to its issuance, also requires the applicant for such permit to file a signed statement that he or she is licensed pursuant to the provisions of the Contractors License Law (Chapter 9 (commencing with Section 7000) of Division 8 of the Business and Professions Code) or that he or she is exempt therefrom and the basis for the alleged exemption. Any violation of Section 7031.5 by any applicant for a permit subjects the applicant to a civil penalty of not more than five hundred dollars (\$500.00);

I, as a owner of the property, or my employees with wages as their sole compensation, will do the work, and the structure is not intended or offered for sale (Sec. 7044, Business and Professional Code: The Contractors License Law does not apply to an owner of property who builds or improves thereon, and who does such work himself or herself or through his/her own employees, provided that such improvements are not intended or offered for sale. If, however, the building or improvement is sold within one year of completion, the owner-builder will have the burden of proving that he/she did not build or improve for the purpose of sale.)

I, as owner of the property, am exclusively contracting with licensed contractors to construct the project (Sec. 7044, Business and Professions Code: The Contractors License Law does not apply to an owner of property who builds or improves thereon, and who contracts for such projects with a contractor(s) licensed pursuant to the Contractors License Law).

I am exempt under Sec. \_\_\_\_\_ B & PC for this reason: \_\_\_\_\_  
Date \_\_\_\_\_ Owner Signature \_\_\_\_\_

**IN ISSUING THIS BUILDING PERMIT,** the applicant represents, and the city relies on the representation of the applicant, that the applicant verified all measurements and locations shown on the application or accompanying drawings and that the improvement to be constructed does not violate any law or private agreement relating to permissible or prohibited locations for such improvements. This building permit does not authorize any illegal location of any improvement or the violation of any private agreement relating to location of improvements.

I certify that I have read this application and state that all information is correct. I agree to comply with all city and county ordinances and state laws relating to building construction and hereby authorize representative(s) of this city to enter upon the abovementioned property for inspection purposes.

Date 10-1-98 Applicant/Agent Signature [Signature]

**WORKER'S COMPENSATION DECLARATION:** I hereby affirm under penalty of perjury one of the following declarations:  
I have and will maintain a certificate of consent to self-insure for workers' compensation as provided for by Section 3700 of the Labor Code, for the performance of work for which the permit is issued.

I have and will maintain workers' compensation insurance, as required by Section 3700 of the Labor Code, for the performance of the work for which this permit is issued. My workers' compensation insurance carrier and policy number are:

Carrier LEGION INS. Policy Number WC 10581410

(This section need not be completed if the permit is for \$100 or less) I certify that in the performance of the work for which this permit is issued, I shall not employ any person in any manner so as to become subject to the workers' compensation laws of California and agree that if I should become subject to the workers' compensation provisions of Section 3700 of the Labor Code, I shall forthwith comply with those provisions.

Date 10-1-98 Applicant Signature [Signature]

**WARNING: FAILURE TO SECURE WORKER'S COMPENSATION COVERAGE IS UNLAWFUL AND SHALL SUBJECT AN EMPLOYER TO CRIMINAL PENALTIES AND CIVIL FINES UP TO ONE HUNDRED THOUSAND DOLLARS (\$100,000) IN ADDITION TO THE COST OF COMPENSATION, DAMAGES AS PROVIDED FOR IN SECTION 3706 OF THE LABOR CODE, INTEREST AND ATTORNEY'S FEE.**

**THIS PERMIT SHALL EXPIRE BY LIMITATION IF WORK IS NOT COMMENCED WITHIN 180 DAYS.**

Homewood Construction  
4554 Roseville Rd. Suite F  
North Highlands, CA 95660  
OFFICE: (916) 332-4003  
FAX: (916) 332-3504  
TAX ID # 68-0342234  
09/29/98

Client: Darrel & Dianna Dreadfield  
Address: 1644 Wakefield Way  
Sacramento, CA 95822

Res. Ph: (916)505-3155  
Bus. Ph: (916)207-7773

Contact: Residence Inn

Res. Ph: (916)649-1300  
Bus. Ph: (916)649-1395 Ext: 1011

Estimator: Tom Hawkyard

Bus. Ph: (916)332-4003  
Fax: (916)332-3504

Reference: William Reedy  
Claims Rep  
Company: Farmers Insurance

Bus. Ph: (916)727-4633  
Fax: (916)721-4918

Estimate: WAKEFIELD

Homewood Construction would like to thank you for allowing us to bid on this project.

We are available, at your convenience, to discuss this bid and/or any other questions you may have regarding the repairs that are necessary to return your home to its' previous condition.

If you have any questions, please feel free to contact us at (916) 332-4003.

\*\*Homewood Construction pays state sales tax at point of purchase for all construction materials. All prices in this estimate include state sales tax.\*\*

Homewood Construction

Darnel & Dianna Dreadfield

09/29/98 Page:2

Room: Kitchen

LxWxH: 11'4" x 11'3" x 8'0"

R&R Underlayment - 3/8" particle board	128 SF
R&R Parquet flooring	128 SF
Extra labor for hardwood floor prep	1.5 HR
R&R Baseboard - 2 1/4"	35 LF
R&R 1/2" drywall - hung, taped, floated, ready for paint	407 SF
Seal then paint the walls & ceiling (2 coats)	407 SF
R&R Batt insulation - 4" - R13	91 SF
R&R Blown-in insulation - 12" depth - R38	128 SF
R&R Cabinetry - lower (base) units	13 LF
Stain & finish cabinetry - lower - inside and out	13 LF
R&R Countertop - post formed plastic laminate	15 LF
R&R Cabinetry - upper (wall) units	12.25 LF
Stain & finish cabinetry - upper - inside and out	12.25 LF
R&R Aluminum window, horiz. slider 3-11 sf (2 pane)	1 EA
R&R Window stool & apron	3 LF
Paint/finish window sill	3 LF
R&R Sink - double	1 EA
Angle stops, supply lines & trap under sink	1 EA
R&R Sink faucet	1 EA
R&R Garbage disposal	1 EA
R&R Outlet or switch	7 EA
R&R 110 volt copper wiring run, box and plug or switch	1 EA
R&R 220 volt copper wiring run, box and receptacle	1 EA
R&R Shelving - 12" - in place	8 LF
Paint wood shelving, 12"- 24" width	8 LF
R&R Formica wall finish	96 SF
R&R Range	1 EA
R&R Range hood	1 EA
7" duct for hood vent	1 EA
R&R Dishwasher	1 EA
Angle stop and supply line	1 EA
R&R Light fixture	1 EA
R&R Ceiling fan & light	1 EA
R&R 4" x 6" lumber (1 BF per LF)	12 LF
R&R Window trim set - stain grade (casing & stop)	14.5 LF
Stain and finsh window (per side)	2 EA
R&R Wallpaper border - High grade	46 LF
R&R Corner trim	11.33 LF

**Homewood Construction**

Darrel & Dianna Dreadfield

09/29/98 Page:3

**Room: Family Room**

**LxWxH: 23'4" x 13'3" x 8'0"**

---

Sand & finish wood floor (natural finish)	310 SF
R&R Baseboard - 2 1/4" hardwood	34 LF
Stain & finish baseboard	34 LF
R&R Cove base molding - rubber or vinyl, 4" high	23.33 LF
R&R 1/2" drywall - hung, taped, floated, ready for paint	310 SF
Skim and texture drywall	548 SF
Drywall patch, ready for paint	2 EA
Seal then paint the walls & ceiling (2 coats)	858 SF
R&R Blown-in insulation - 12" depth - R38	310 SF
R&R Aluminum window, horiz. slider 12-23 sf (2 pane)	1 EA
R&R Retro fit aluminum window, horiz. slider 24-32 sf (2 pane)	1 EA
R&R Window stool & apron	16 LF
Paint/finish window sill	16 LF
R&R Outlet or switch	8 EA
R&R Ceiling fan & light - High grade	2 EA
R&R Window blind - horizontal or vertical - Large	3 EA
R&R Window drapery - hardware	1 EA
R&R Mirror - 1/4" plate glass	18 SF
R&R Exterior door - wood w/detail	1 EA
Stain & finish door (per side)	2 EA
Paint door trim & jamb (per side)	2 EA
R&R Door lockset & deadbolt - exterior	2 EA
R&R Door peep hole	1 EA
R&R Outlet or switch - High grade	1 EA
R&R Wallpaper - High grade	293 SF
Prep wall for wallpaper	548 SF
Clean fireplace face & mantel	50 SF
Clean fireplace glass doors	1 EA
SECURITY SYSTEM GET A PRICE	
R&R Paneling	187 SF
R&R Security door	1 EA
Clean the walls & ceiling - Heavy	858 SF

---

**Room: Hallway**

**LxWxH: 18'0" x 3'0" x 8'0"**

Subroom 1: Offset

**LxWxH: 5'0" x 4'0" x 8'0"**

Subroom 2: Closet

**LxWxH: 3'9" x 2'0" x 8'0"**

Subroom 3: Hvac Closet

**LxWxH: 22'0" x 4'0" x 8'0"**

---

Sand & finish wood floor (natural finish)	170 SF
R&R Baseboard - 2 1/4" hardwood	114 LF
Stain & finish baseboard	170 LF

Homewood Construction

Darrel & Dianna Dreadfield

09/29/98 Page:4

Continued - Hallway

R&R 1/2" drywall - hung, taped, floated, ready for paint	1,078 SF
Seal then paint the walls & ceiling (2 coats)	1,078 SF
R&R Blown-in insulation - 12" depth - R38	170 SF
R&R Outlet or switch	1 EA
R&R Light fixture	1 EA
R&R Smoke detector	1 EA
R&R Cabinetry - full height unit	7 LF
Stain & finish full height cabinetry - inside and out	7 LF
R&R Mirror - 1/4" plate glass	12 SF
R&R Interior door unit	5 EA
Stain & finish door (per side)	10 EA
Paint door trim & jamb (per side)	10 EA
Paint - closet package (shelf, jamb & casing)	1 EA
R&R Door lockset - interior	5 EA
Furnace - check, clean, replace filters and service	1 EA
	Open

Room: Dinning Room

LxWxH: 11'6" x 11'3" x 8'0"

R&R Underlayment - 3/8" particle board	130 SF
R&R Parquet flooring	130 SF
Extra labor for hardwood floor prep	1.5 HR
R&R Baseboard - 2 1/4"	29 LF
R&R 1/2" drywall - hung, taped, floated, ready for paint	130 SF
Skim and texture drywall	243 SF
Drywall patch, ready for paint	1 EA
Seal then paint the walls & ceiling (2 coats)	373 SF
R&R Blown-in insulation - 12" depth - R38	130 SF
R&R Aluminum window, horiz. slider 24-32 sf (2 pane)	1 EA
R&R Window stool & apron	5.5 LF
Stain & finish wood window sill	5.5 LF
R&R Outlet or switch	3 EA
R&R Ceiling fan & light	1 EA
R&R Peck cedar	243 SF
Stain & finish paneling	243 SF
R&R 1" x 2" lumber (.167 BF per LF)	137 LF
R&R Window blind - horizontal or vertical - Large	1 EA
R&R Mirror - 1/4" plate glass	8 SF
R&R AC unit w/sleeve - through wall - 5,000 BTU	1 EA
R&R Exterior door - metal - insulated - flush or panel style	1 EA
Stain & finish door (per side)	2 EA
Paint door trim & jamb (per side)	2 EA
R&R Door lockset - exterior	1 EA
R&R Outlet or switch - High grade	1 EA

Darrel & Dianna Dreadfield

Continued - Dinning Room

Clean the walls & ceiling - Heavy

373 SF

Room: Hall Bathroom

LxWxH: 7'3" x 6'0" x 8'0"

R&R Underlayment - 3/8" particle board	44 SF
R&R Vinyl floor covering (sheet goods)	6 SY
Floor preparation for sheet goods	44 SF
R&R Vinyl cove	9.58 LF
R&R 1/2" water rock (greenboard) hung, taped ready for texture	45 SF
Skim and texture drywall	189 SF
R&R 1/2" drywall - hung, taped, floated, ready for paint	22 SF
Vanity - Detach & reset	2 LF
Detach and reset culture marble top	2 LF
Angle stops, supply lines & trap under sink	1 EA
Toilet - Detach & reset	1 EA
Clean toilet	1 EA
Clean vanity - inside and out	2 LF
Stain & finish vanity - inside and out	2 LF
R&R Bath accessory - High grade	4 EA
R&R Aluminum window, horiz. slider 3-11 sf (2 pane)	1 EA
Drywall patch, ready for paint	1 EA
Paint and seal as necessary	256 SF
R&R Light bar - 3 lights	1 EA
R&R Mirror - 1/4" plate glass	8 SF
R&R Outlet or switch - High grade	1 EA
R&R Outlet or switch	1 EA
R&R Shower curtain rod	1 EA
R&R Shower door - High grade	1 EA
R&R Tub/shower faucet - High grade	1 EA
<b>This is for the anti-scold valve unit.</b>	
R&R Marlite shower surround w/trim - up to 98 SF	1 EA
Clean tub	1 EA
R&R Sink faucet	1 EA
R&R Blown-in insulation - 12" depth - R38	44 SF
R&R Wallpaper border	31.42 LF
Angle stop and supply line	1 EA

Homewood Construction

Darren & Dianna Dreadfield

09/29/98 Page:6

Room: Bedroom #1	LxWxH:	10'9" x	10'0" x	8'0"
Subroom 1: Closet	LxWxH:	6'0" x	2'4" x	8'0"
Sand & finish wood floor (natural finish)				122 SF
R&R Baseboard - 2 1/4" hardwood				59 LF
Stain & finish baseboard				59 LF
Skim and texture drywall				195 SF
R&R 1/2" drywall - hung, taped, floated, ready for paint				61 SF
Drywall patch, ready for paint				1 EA
Seal then paint the walls & ceiling (2 coats)				588 SF
R&R Blown-in insulation - 12" depth - R38				122 SF
R&R Aluminum window, horiz. slider 12-23 sf (2 pane)				1 EA
R&R Window stool & apron				5 LF
Paint/finish window sill				5 LF
R&R Outlet or switch				5 EA
R&R Ceiling fan & light				1 EA
R&R Window blind - horizontal or vertical				1 EA
Clean the walls & ceiling - Heavy				588 SF
Paint - closet package (shelf, jamb & casing)				1 EA
Bypass door track				1 EA
R&R Bath accessory - High grade				2 EA
R&R Smoke detector				1 EA
Framing for egress per opening				1 EA

Room: Bedroom #2	LxWxH:	10'0" x	10'0" x	8'0"
Subroom 1: Closet	LxWxH:	6'0" x	2'4" x	8'0"
R&R Carpet - (material and labor) - High grade				15 SY
R&R Carpet pad - High grade				12.67 SY
Skim and texture drywall				185 SF
R&R 1/2" drywall - hung, taped, floated, ready for paint				57 SF
Drywall patch, ready for paint				1 EA
Seal then paint more than the ceiling (2 coats)				227.5 SF
R&R Wallpaper				340.5 SF
Prep wall for wallpaper				340.5 SF
R&R Blown-in insulation - 12" depth - R38				114 SF
R&R Aluminum window, horiz. slider 12-23 sf (2 pane)				1 EA
R&R Window stool & apron				5 LF
Paint/finish window sill				5 LF
R&R Outlet or switch				5 EA
R&R Ceiling fan & light				1 EA
R&R Window blind - horizontal or vertical				1 EA
Clean the walls & ceiling - Heavy				568 SF
Paint - closet package (shelf, jamb & casing)				1 EA

Homewood Construction

Darrel & Dianna Dreadfield

Continued - Bedroom #2

---

Bypass door track	1		EA
R&R Bath accessory - High grade	2		EA
R&R Wallpaper border	42.75		LF
R&R Smoke detector	1		EA
Framing for egress per opening	1		EA

---

Room: Master Bathroom	LxWxH:	7'4" x	4'0" x	8'0"
R&R Underlayment - 3/8" particle board				30 SF
R&R Vinyl floor covering (sheet goods)				4 SY
Floor preparation for sheet goods				30 SF
R&R Vinyl cove				4 LF
R&R 1/2" water rock (greenboard) hung, taped ready for texture				60 SF
Skim and texture drywall				137 SF
R&R 1/2" drywall - hung, taped, floated, ready for paint				15 SF
Pedestal sink - Detach & reset				1 EA
Angle stops, supply lines & trap under sink				1 EA
Toilet - Detach & reset				1 EA
Clear toilet				1 EA
R&R Bath accessory - High grade				4 EA
R&R Aluminum window, horiz. slider 3-11 sf (2 pane)				1 EA
Drywall patch, ready for paint				1 EA
Paint and seal as necessary				212 SF
R&R Light bar - 3 lights - High grade				1 EA
R&R Mirror - 1/4" plate glass				8 SF
R&R Outlet or switch - High grade				1 EA
R&R Outlet or switch				1 EA
R&R Shower door - High grade				1 EA
R&R Tub/shower faucet - High grade				1 EA
<b>This is for the anti-scold valve unit.</b>				
R&R Marlite shower surround w/trim - up to 98 SF				1 EA
Shower pan - Large				1 EA
R&R Sink faucet				1 EA
R&R Blown-in insulation - 12" depth - R38				30 SF
Angle stop and supply line				1 EA
R&R Interior door unit				1 EA
Paint door trim & jamb (per side)				2 EA
Stain & finish door (per side)				2 EA
R&R Door lockset - interior				1 EA
R&R Formica wall finish				32 SF



Homewood Construction

Darrel & Dianna Dreadfield

09/29/98 Page:8

Continued - Master Bathroom

Clean the walls & ceiling - Heavy

212 SF

Room: Master Bedroom

Subroom 1: Closet

Subroom 2: Closet 2

LxWxH: 13'8" x 11'5" x 8'0"  
 LxWxH: 6'0" x 2'4" x 8'0"  
 LxWxH: 3'7" x 2'4" x 8'0"

Sand & finish wood floor (natural finish)	180 SF
R&R Baseboard - 2 1/4" hardwood	80 LF
Stain & finish baseboard	80 LF
Skim and texture drywall	220 SF
R&R 1/2" drywall - hung, taped, floated, ready for paint	90 SF
Drywall patch, ready for paint	1 EA
Seal then paint the walls & ceiling (2 coats)	811 SF
R&R Blown-in insulation - 12" depth - R38	180 SF
R&R 6-0 6-8 mill finish sliding patio door insulated (2 panes)	1 EA
R&R Outlet or switch	6 EA
R&R Ceiling fan & light - High grade	1 EA
R&R Window blind - horizontal or vertical - Extra large	1 EA
Clean the walls & ceiling - Heavy	811 SF
Paint - closet package (shelf, jamb & casing)	2 EA
Bypass door track	1 EA
R&R Outlet or switch - High grade	1 EA
R&R Interior door unit	1 EA
R&R Door lockset - interior	1 EA
Stain & finish door (per side)	2 EA
Paint door trim & jamb (per side)	2 EA
R&R Wallpaper border	86 LF
R&R Bypass mirrored door set	1 EA
R&R Smoke detector	1 EA

Room: General

Dumpster load - Large	1 EA
Final cleaning	16 HR
Taxes, insurance, permits & fees (Bid item)	1 EA
R&R Ductwork system - hot or cold air - 1200 to 1599 SF home	1 EA
Seal attic framing for odor control	200 SF

---

Solar screen	Open	1 EA
--------------	------	------

---

Room: Roof

---

R&R 3 tab - 25 yr. - composition shingle roofing - incl. felt	8.67 SQ
Demo extra layer of roof - one extra layer of comp. - one	8 SQ
R&R Sheathing - plywood - 3/4" CDX	8.67 SF
Ridge cap - composition shingles	91 LF
R&R Roof Vents	7 EA
R&R Sheathing - 1" x 6" - tongue and groove	36 SF
Stick framing rafters 2x6	150 SF
R&R 1" x 6" Collar ties	30 LF
R&R 1x4 skip sheathing	165 SF
R&R Joist - floor or ceiling - 2x6 - w/blocking	12 LF
Television antenna - Detach & reset	1 EA
R&R 1" x 4" lumber fascia	14 LF
R&R Gutter / downspout - galvanized	39 LF
Paint gutter / downspout	39 LF
R&R Drip edge	59 LF
Wall to roof metals	3 LF

---

Room: Garage

LxWxH: 22'0" x 19'0" x 8'6"

No damage to garage

---

Room: Front Elevation

Subroom 1: Offset

Subroom 2: Offset 2

Formula: EL:20,3|8,6|0

Formula: EL:8,10|8,6|0

Formula: EL:25,2|8,6|0

---

R&R Exterior light fixture - High grade	1 EA
Clean with pressure/chemical spray	463 SF
Paint stucco	290 SF
Paint exterior soffit - wood	154 SF
Paint gutter / downspout	64 LF

Continued - Front Elevation

R&R Spot light fixture - double - w/motion sensor 1 EA

**Room: Right Elevation**

**Formula: EL:22,9|8,6|0**

Paint stucco	194 SF
Paint exterior soffit - wood	46 SF
Paint gutter / downspout	27 LF
Clean with pressure/chemical spray	194 SF

**Room: Left Elevation**

**Formula: EL:48,4|10|0**

R&R Stucco repair around doors, windows, etc - 1st floor	64 LF
Texture coat stucco	484 SF
Paint stucco	484 SF
Paint exterior soffit - wood	98 SF
Paint gutter / downspout	53 LF

**Room: Rear Elevation**

**Formula: EL:19,8|8,6|0**

Subroom 1: Offset

**Formula: EL:25|9|0**

Subroom 2: Offset 2

**Formula: EL:25,10|9,4|0**

R&R Stucco repair around doors, windows, etc - 1st floor	20 LF
Texture coat stucco	635 SF
Paint stucco	635 SF
Paint exterior soffit - wood	146 SF
Paint gutter / downspout	75 LF
Exterior light fixture - Detach & reset	1 EA

**Room: Hot Water Closet**

**LxWxH: 2'3" x 2'0" x 8'0"**

Paint door (per side)	2 EA
Water heater - Detach & reset	1 EA

Homewood Construction

Darrel & Dianna Dreadfield

09/29/98 Page:11

Continued - Hot Water Closet

---

Seal then paint the walls & ceiling (2 coats)	73 SF
4" duct for water heater vent	1 EA
R&R 5/8" drywall - hung & fire taped only	73 SF

---



Sacramento Fire Department - Incident Report

-----  
Incident No : 980030480 Call# : 98066495 Date: 07/20/98 Time: 20:56  
Address : 1644 WAKEFIELD WY  
Type : 11 BUILDING FIRE  
Action Taken: 12 VENTILATION, EXTINGUISH, SALVAGE, OVERHAUL  
Property : 1-2 FAMILY RESIDENTIAL: SINGLE FAMILY  
UBC : DWELLINGS AND LODGING HOUSES  
-----

Weather : 75 Degrees / Clear  
Resources : 1 Engine  
                  1 Other Apparatus  
Fire Casualties : None

Fire Damage : Confined to part of room or area of origin  
Smoke Damage : Confined to structure of origin  
Property Loss : \$40,000 Contents Loss : \$15,000  
Property Value : \$80,000 Contents Value: \$35,000  
Area of Origin : Kitchen area

Level: A01

Caused by : Stove/grill/fixd stationary surface unit  
Form of Heat : Heat/properly operating electrical equip  
Ignition Factor : Accidentally turned on, not turned off  
Type of Material : Fat, grease(food)  
Form of Material : Cooking materials  
Type of Material : Fat, grease(food)  
Form of Material : Cooking materials  
Smoke Travel : Doorway, passageway  
Other Factors : Careless act  
Extinguished by : Water carried on first in unit  
Structure Type : Building with one specific property use  
Structure Status : In use  
                  Not occupied  
Construction Type: Type III - Ordinary  
Roof Type : Composition  
Number of Stories: 1

Detector Type : No detector

Extinguishing Sys: No extinguishing system

Report Author : F235