



CITY OF SACRAMENTO

CITY MANAGER'S OFFICE
RECEIVED
MAR 4 1981

DEPARTMENT OF ENGINEERING
915 I STREET SACRAMENTO, CALIFORNIA 95814
CITY HALL ROOM 207 TELEPHONE (916) 449-5281

R. H. PARKER
CITY ENGINEER
J. F. VAROZZA
ASSISTANT CITY ENGINEER

F/Ref.
C.C. 1584

March 2, 1981

City Council
Sacramento, California

Honorable Members in Session:

SUBJECT: Change Order No. 1 for Additional Work on the S Street
Sewer Replacement Contract

SUMMARY:


In accordance with the change order policy adopted on November 18, 1981, this report is submitted to inform the Council of the issuance of the subject change order. The change order was in the amount of \$46,719.38 and was issued to prevent an interruption of the work which would have resulted in an increase in cost to the City and to protect the public safety at the site from danger of injury.

BACKGROUND:


The contract for the S Street project called for the removal of an existing brick sewer and replacement with reinforced concrete pipe. During the replacement process, a 293 foot section of cast-in-place concrete pipe, with a brick bottom, was encountered between 7th and 8th Streets. This pipe was not known to be in existence and consequently was not shown on the plans. Removal of concrete pipe is much more difficult than brick and therefore the contractor would not proceed under the conditions of the original contract. In order to prevent the additional cost of stand by time and protect the public from the hazards created by extending the time that a large trench was open in a major thoroughfare, the contractor was directed to proceed under a change order.

FINANCIAL DATA:

The original contract was in the amount of \$440,608. The change order amount was \$46,719.38. There are sufficient funds in the project cost center to cover the cost of the change order.

Respectfully submitted,

R. H. PARKER
City Engineer
APPROVED
BY THE CITY COUNCIL
MAR 10 1981
OFFICE OF THE
CITY CLERK

For Council Information:


Walter J. Slife, City Manager

District #1
March 10, 1981