



35

DEPARTMENT OF
PUBLIC WORKS

ENGINEERING DIVISION

THOMAS M. FINLEY
ENGINEERING DIVISION MANAGER

CITY OF SACRAMENTO
CALIFORNIA

927 TENTH STREET
ROOM 200
SACRAMENTO, CA
95814-2705

APPROVED
BY THE CITY COUNCIL

JUN 27 1989

OFFICE OF THE
CITY MANAGER

916-449-8220

CONSTRUCTION SECTION
640 BERKUT DRIVE
SUITE B
SACRAMENTO, CA
95814-0131

916-449-5282

June 27, 1989

City Council
Sacramento, California

Honorable Members in Session:

SUBJECT: Rio Linda Boulevard from Silvano Street to Arcade Boulevard (PN:TB91) -
Approval of Change Orders 17 and 18

SUMMARY

Approval of Change Orders 17 and 18 for necessary field changes is recommended.

BACKGROUND

Gradeway Construction of Fremont was awarded this project on April 5, 1988 under Project No. TB91, Council Contract No. C087038, dated April 22, 1988. This project includes widening Rio Linda Boulevard to four lanes with parking, curbs, gutters, sidewalks and street lighting from Silvano Street to Arcade Boulevard. The project will complete the widening of Rio Linda Boulevard from I-80 south to El Camino Avenue. The project also includes the necessary drainage, sewage and water facilities, as well as the reconstruction of the bridge over Arcade Creek.

On April 25, 1989 the City Council approved Change Order 13 which provided for the remaining excavation on this project to be performed on a time and material basis. Change Order 13 was necessary because conflicts with utilities not shown on the original plans caused delays that forced the work to proceed during adverse weather conditions which severely impacted the excavation previously completed. The excavation authorized in Change Order 13 exceeded original estimates. Change Order 17 in the amount of \$20,000 provided for the additional excavation necessary to complete the project.

Change Order 18 in the amount of \$8,500 provided for miscellaneous necessary field orders as described on the attached.

City Council
Rio Linda Boulevard from Silvano Street to Arcade Boulevard (PN:TB91)
June 27, 1989
Page 2

FINANCIAL DATA

As of June 8, 1989 this project had a balance of \$85,150 from the Capital Grants Fund (248), which is sufficient to cover Change Orders 17 and 18. Change Orders 17 in the amount of \$20,000 and 18 in the amount of \$8,500 raise the total contract amount from \$2,262,938.90 to \$2,291,438.90.

POLICY CONSIDERATIONS

None.

MBE/WBE EFFORTS

None. This is a modification of an existing contract.


RECOMMENDATION

It is recommended that the City Council approve Change Orders 17 in the amount of \$20,000 and 18 in the amount of \$8,500.

Respectfully submitted,



THOMAS M. FINLEY
Engineering Division Manager

Recommendation Approved:



WALTER J. SLIPE
City Manager

Approved:


MELVIN H. JOHNSON
Director of Public Works

June 27, 1989
District No. 2

CONTACT PERSON

Fernando Barcena, Contract Compliance Officer
449-1222

FB:mw
CE1-69
06.0989