



CITY OF SACRAMENTO

DEPARTMENT OF PUBLIC WORKS

ENGINEERING DIVISION

THOMAS M. FINLEY
Engineering Division Manager

December 10, 1985

APPROVED
BY THE CITY COUNCIL

DEC 23 1985

CITY MANAGER'S OFFICE
RECEIVED
DEC 17 1985

City Council
Sacramento, California

OFFICE OF THE
CITY CLERK

Honorable Members In Session:

SUBJECT: Pocket Road Storm and Sanitary Sewer Assessment District No. 2
(CC: 9518) - Change Order No. 3 Approval

SUMMARY

Approval of Change Order No. 3 is recommended.

BACKGROUND

The project generally provides for the installation of the storm and sanitary sewer systems in the South Pocket area.

During construction, it was determined that there were several modifications that needed to be made at Sump 132 and Sump 145, both of which are located in the South Pocket area. Change Order No. 3, totalling \$61,542.99, provides for the modifications at Sump 132 and Sump 145.

The contractor was directed to perform the work on a time and materials basis in order to avoid project delays. Change Order submittal has been delayed until the final costs were known.

FINANCIAL

The original contract was in the amount of \$6,992,988. The two previous change orders totalled \$1,787,626.75. Change Order No. 3 in the amount of \$61,542.99, makes a total contract price of \$8,841,857.74. There are sufficient funds in the cost center account to cover the cost of this change order.

City Council
Pocket Road Storm and Sanitary Sewer
Assessment District No. 2
December 10, 1985
Page 2

RECOMMENDATION


It is recommended that the City Council approve Change Order No. 3 for the additional work in connection with the Pocket Road Storm and Sanitary Sewer Assessment District No. 2.

Respectfully submitted,



THOMAS M. FINLEY

Engineering Division Manager

Approved:


MELVIN H. JOHNSON
Director of Public Works

Recommendation Approved:



WALTER J. SLIPE
City Manager

GDC:vr
GC408Cd4

December 23, 1985
District No. 8