



1.6

DEPARTMENT OF  
PUBLIC WORKS


CITY OF SACRAMENTO  
CALIFORNIA

927 10TH STREET  
SACRAMENTO, CA  
95814-2702

TECHNICAL SERVICES  
DIVISION

PH 916-264-8300  
FAX 916-264-8281

May 31, 2001



City Council  
Sacramento, California  
Honorable Members in Session:

**SUBJECT: MARYSVILLE BOULEVARD STREETScape PROJECT (PN:TW36) –  
APPROVAL OF CHANGE ORDER NO. 1 IN THE AMOUNT OF \$128,712.93**

**LOCATION AND COUNCIL DISTRICT:**

Marysville Boulevard between I/80 and Arcade Creek, Council District 2.

**RECOMMENDATION:**

This report recommends that the City Council:

- Approve Change Order No. 1 in the amount of \$128,712.93 with Granite Construction; and
- Reset City Manager Change Order approval.

**COUNCIL CONTACT:** Ken Grehm, Supervising Engineer, 264-7531

**FOR COUNCIL MEETING OF:** June 26, 2001

**SUMMARY:**

The construction contract for the Marysville Boulevard Streetscape Project was awarded to Granite Construction on February 13, 2001. Change Order No. 1 will compensate the contractor for the construction of additional curb ramps and reconstructing ramps to the City's current standards.

**BACKGROUND INFORMATION:**

Subsequent to project approval and execution of the construction contract, the City adopted new curb ramp construction standards. In order to meet the new standards, 24 additional curb

City Council  
Marysville Boulevard Streetscape Project (PN: TW36)  
May 31, 2001

ramps were required to be constructed and ramps contemplated for replacement required substantially more work.

Change Order #1, which totals \$128,713, contains the following 3 items:

1. Construct 24 additional curb ramps, \$68,341.
2. Remove and replace additional sidewalk at existing ramps to meet current standards, \$55,725.
3. Relocate conduits and pullboxes required by construction, \$4,647.

**FINANCIAL CONSIDERATIONS:**

- Additional funding appropriations of \$128,712.93 will be made from the Curb Ramp Improvements Project – Phase I (PN:RG79) to cover the cost of constructing additional curb ramps to meet current ADA standards.
- The Curb Ramp Improvements Project – Phase I has a remaining budget of \$675,112 as of May 31, 2001. These funds are sufficient for the Change Order.

**ENVIRONMENTAL CONSIDERATIONS:**

A Notice of Exemption was filed with the County Clerk on December 15, 2000.


**POLICY CONSIDERATIONS:**

The action requested herein is consistent with Sacramento City Code, Title 3.


**ESBD CONSIDERATIONS:**

Granite Construction has achieved the ESBE Goals for this project.

Respectfully submitted,


  
Francesca Lee Halbakken  
Project Delivery Manager

RECOMMENDATION APPROVED:

  
ROBERT P. THOMAS  
City Manager

P/Active/TW36 Marysville/Council/Change Order #1

APPROVED:

  
Michael Kashiwagi  
Director of Public Works