



APPROVED
BY THE CITY COUNCIL

NOV 10 1998

OFFICE OF THE
CITY CLERK

1.3

DEPARTMENT OF
PUBLIC WORKS

TECHNICAL SERVICES DIVISION
ENGINEERING DESIGN

CITY OF SACRAMENTO
CALIFORNIA

927 10TH STREET
ROOM 300
SACRAMENTO, CA
95814-2702

916-264-5515
FAX 916-264-7903

October 26, 1998

City Council
Sacramento, California

Honorable Members In Session:

**SUBJECT: 1997/98 MEASURE A OVERLAY PROJECT (PN:RD67) - APPROVAL OF
CHANGE ORDER NO. 2 IN THE AMOUNT OF \$107,630.67**

LOCATION AND COUNCIL DISTRICT:

Various streets in all Council Districts.

RECOMMENDATION:

This report recommends that the City Council:

- Approve Change Order No. 2 in the amount of \$107,630.67 with Teichert Construction; and
- Ratify the City Manager's execution of a previous change order.

CONTACT PERSON: Cecilyn Foote, Project Manager, 264-6843

FOR COUNCIL MEETING OF: November 10, 1998

SUMMARY:

The construction contract for the 1997/98 Measure A Overlay Project was awarded to Teichert Construction on June 4, 1998 in the amount of \$3,215,334.57. It is scheduled for completion in mid-November 1998. Change Order No. 2 will compensate the contractor for reconstructing M Street between 35th Street and 39th Street due to failed pavement.

City Council
1997/98 Measure A Overlay Project – Change Order No. 2
October 26, 1998

BACKGROUND INFORMATION:

- During the grinding of M Street, the base was found to be extremely wet causing portions of the roadway to fail. As this posed a safety issue, four blocks of M Street had to be reconstructed with a street section of 5" asphalt concrete and 13" aggregate base.
- Change Order No. 1 was in the amount of \$21,392.28 to compensate the contractor for grinder repairs, extra work to lower additional maintenance holes and water valves, and pavement planing of 5th Avenue between Franklin Boulevard and 34th Street.
- Approval of Change Order No. 2 in the amount of \$107,630.67 will compensate the contractor for removing unsuitable material and placing aggregate base, reinforcing fabric, and asphalt concrete on M Street between 35th Street and 39th Street.

FINANCIAL CONSIDERATIONS:

- The project (RD67) has a remaining budget of \$1,301,624 as of October 26, 1998.
- There are sufficient funds for the change order in the project (RD67).

ENVIRONMENTAL CONSIDERATIONS:

A Notice of Exemption was filed for this project on June 12, 1998.


POLICY CONSIDERATIONS:

The action requested herein is consistent with Sacramento City Code, Title 58.

MBE/WBE EFFORTS:

The lowest responsible bidder, Teichert Construction, made a good faith effort to meet the City's MBE/WBE goals.

Respectfully submitted,




Duane J. Wray
Technical Services Manager

RECOMMENDATION APPROVED:



WHE
WILLIAM H. EDGAR
City Manager

Approved:



Michael Kashiwagi
Director of Public Works